

PO # 125119 Dms



Rec 441042

March 9, 2018

Fort Bend County Engineering Department  
 Atten: Stacy Slawinski  
 301 Jackson Street  
 Richmond, TX 77469

**Project:** Willie Melton Blvd., Kendelton, TX in Precinct 1  
 From FM 2919 to 1000 feet west  
 Fort Bend County Project No. 13115  
 Invoice No. 7 Project No. HJC15-01

Dear Mr. Slawinski:

HJ Consulting, Inc. is pleased to provide you with the seventh invoice for the service rendered for the Construction Phase Design Services for the above referenced project.

Task	Contract Amount	Percent complete	Invoice to Date	Previously Invoiced	Due This Invoice
<b>Basic Services:</b>					
Phase I- Preliminary Eng.	\$15,000	100%	\$15,000	\$15,000	-0-
Phase II- Final Design	\$36,500	100%	\$36,500	\$36,500	-0-
Phase III- Bid/Construction	\$15,000 at time and material		\$14,940	\$10,830	\$4,110
<b>Additional Services:</b>					
Topographic Survey	\$11,000	100%	\$11,000	\$11,000	-0-
Geotechnical Investigation	\$2,500	100%	\$2,500	\$2,500	-0-
<b>Total</b>	<b>\$80,000</b> ✓		<b>\$79,940.</b> ✓	<b>\$75,830</b> ✓	<b>\$4,110.</b>

OK JS  
03/14/18

We appreciate the opportunity to collaborate with the Fort Bend County Project. The project has recently completed construction. The construction is within the time schedule. This invoice pertains to the Construction Phase Services. I certify this invoice to be true and correct.

Sincerely,

Harish Jajoo, P.E., CFM

### Civil Engineers | Construction Managers

4771 Sweetwater Boulevard, Suite 254, Sugar Land, Texas 77479  
 832-338-3202 (C) | 832-553-3103 (F) | www.hjconsultinginc.com



Fort Bend County Project No. 13115  
Invoice # 7

Back up for Invoice # 7

Task:

*Review, disposition and solution options for approximately, 4 RFI's, coordination with Construction Manager and other Misc. related tasks:*

Harish Jajoo, P.E. - Principal - 1.0 hours X165 = \$165

Vijay Rapolu, P.E. - Senior Engineer - 4 hours X\$120 = \$480

Task:

*Participate in the final Inspection of the project conducted on 14 February 2018*

Harish Jajoo, P.E. - Principal - 3.0 hours X165 = \$495

Vijay Rapolu, P.E. - Senior Engineer - 3 hours X\$120 = \$360

Task:

*Provide As Built plans (Record Drawings) based on the mark ups provided by the Contractor. This was handed over to Construction Manager - Isani Consultants*

Harish Jajoo, P.E. - Principal - 2.0 hours X165 = \$330

Vijay Rapolu, P.E. - Senior Engineer - 5 hours X\$120 = \$600

CAD Specialist - 16 hours X105 = 1680

Total = \$4110.00

**Civil Engineers | Construction Managers**

4771 Sweetwater Boulevard, Suite 254, Sugar Land, Texas 77479  
832-338-3202 (C) | 832-553-3103 (F) | [www.hjconsultinginc.com](http://www.hjconsultinginc.com)

## Svatek, Donna

---

**From:** Robert Barnett <[rbarnett@lja.com](mailto:rbarnett@lja.com)>  
**Sent:** Wednesday, March 14, 2018 9:06 AM  
**To:** Svatek, Donna  
**Subject:** Re: [WARNING: AMP - ATTACHMENT UNSCANNED]Willie Melton Project # 13115, Invoice # 7

LJA has reviewed the attached final invoice and concur with the amounts shown.

Regards  
Bob Barnett

Sent from my iPhone

On Mar 14, 2018, at 8:15 AM, Svatek, Donna <[Donna.Svatek@fortbendcountytexas.gov](mailto:Donna.Svatek@fortbendcountytexas.gov)> wrote:

Please review and advise.

Thank you  
Donna Svatek  
Fort Bend County Engineering  
281-633-7504

---

**From:** Harris, Britten  
**Sent:** Friday, March 09, 2018 8:26 AM  
**To:** Svatek, Donna <[Donna.Svatek@fortbendcountytexas.gov](mailto:Donna.Svatek@fortbendcountytexas.gov)>  
**Subject:** FW: [WARNING: AMP - ATTACHMENT UNSCANNED]Willie Melton Project # 13115, Invoice # 7

We will need to wait Bobs approval

---

**From:** Harish Jajoo [<mailto:harish@hjconsultinginc.com>]  
**Sent:** Friday, March 09, 2018 7:01 AM  
**To:** Robert Barnett <[rbarnett@ljaengineering.com](mailto:rbarnett@ljaengineering.com)>  
**Cc:** Harris, Britten <[Britten.Harris@fortbendcountytexas.gov](mailto:Britten.Harris@fortbendcountytexas.gov)>; Peterson, Jillian <[Jillian.Peterson@fortbendcountytexas.gov](mailto:Jillian.Peterson@fortbendcountytexas.gov)>  
**Subject:** [WARNING: AMP - ATTACHMENT UNSCANNED]Willie Melton Project # 13115, Invoice # 7

CAUTION: This email originated from outside of the organization. Do not click links or open attachments unless you recognize the sender and know the content is safe.

Bob- Enclosed is my final nvpice for FB County project # 13115, Willie Melton in Pendleton, TX. The construction is completed and the Record Drawing have been handed over to the Construction Manager- Isani Consultants. Pease let me know if you need anything else on the project.

Thanks  
HJ