

PO # 121766
ams

Rec 441510



14701 St. Mary's Lane Phone 281.589.0898
Suite 400 Fax 281.589.0007
Houston, TX 77079 www.bergoliver.com

March 08, 2018

Invoice No: 201803323

For services through 2/28/2018

Bill To:

Stacy Slawinski
Fort Bend County Engineering Dept.
301 Jackson Street
Richmond, TX 77469

Remit Payment To:

Berg-Oliver Associates, Inc.
14701 St. Mary's Lane, Suite 400
Houston, TX 77079

Project No: BOA042-9909 Chimney Rock Extension to McHard Rd

Professional environmental services provided to Fort Bend County Engineering Department for multiple tasks relating to the Mobility Bond Program (1) Project, specifically the extension of Chimney Rock Road to McHard Road, being an estimated 150' right of way approximately 2.25 miles, located within Fort Bend County, Texas. The environmental services were authorized by Mr. Stacy Slawinski on behalf of the Fort Bend County Engineering Department. The charges for the environmental services are summarized below.

T&M Phase: HP2L - Limited Phase 2 Environmental Site

Professional Services	Billed Hours	Billed Rate	Current Billed
Health/Safety Officer/Chemist			
Thayer, Christopher	14.00	160.00	\$2,240.00
<i>Subtotal</i>	<i>14.00</i>		<i>\$2,240.00</i>
Reimbursable Expenses			Current Billed
Field Equipment Rental			\$68.20
Mileage			\$50.44
Outside Services			\$4,058.35
<i>Subtotal</i>			<i>\$4,176.99</i>
Total For Phase: HP2L			\$6,416.99

T&M Phase: NIP - Individual Permit

Professional Services	Billed Hours	Billed Rate	Current Billed
Health/Safety Officer/Chemist			
Thayer, Christopher	4.00	160.00	\$640.00
Project Coordinator			
Edwards, Dean	11.50	130.00	\$1,495.00
Project Director/Principal			
Alford, Susan	2.00	195.00	\$390.00
<i>Subtotal</i>	<i>17.50</i>		<i>\$2,525.00</i>
Reimbursable Expenses			Current Billed
Mileage			\$29.53
<i>Subtotal</i>			<i>\$29.53</i>

Total For Phase: NIP \$2,554.53

Total Amount Due \$8,971.52

OK, JSS
03/19/18

Approved By:

Susan Alford

BILLING BACKUP

Friday, March 9, 2018 4:37:02 PM

T&M Phase: HP2L - Limited Phase 2 Environmental Site

Professional Services	Job Title	Billed Hours	Billed Rate	Current Billed	
01/29/18					
Christopher Thayer	Health/Safety Officer/Chemist	2.0000	\$160.0000	\$320.00	
Report prep					
01/30/18					
Christopher Thayer	Health/Safety Officer/Chemist	2.0000	\$160.0000	\$320.00	
Report prep					
02/06/18					
Christopher Thayer	Health/Safety Officer/Chemist	2.0000	\$160.0000	\$320.00	
Report prep, set up 2nd round of sampling					
02/09/18					
Christopher Thayer	Health/Safety Officer/Chemist	3.0000	\$160.0000	\$480.00	
Additional P2 sampling, deliver samples to lab					
02/13/18					
Christopher Thayer	Health/Safety Officer/Chemist	2.0000	\$160.0000	\$320.00	
Report prep, discuss with staff					
02/15/18					
Christopher Thayer	Health/Safety Officer/Chemist	1.0000	\$160.0000	\$160.00	
Call lab RE results, review, email summary					
02/23/18					
Christopher Thayer	Health/Safety Officer/Chemist	2.0000	\$160.0000	\$320.00	
Report prep					
	Invoice Number	Expense Name	Quantity	Unit Rate	Current Billed
Reimbursable Expenses					
01/26/18					
Christopher Thayer		Mileage	41.0000	\$0.6152	\$25.22
Phase 2 sampling, deliver samples to lab					
01/29/18					
Advanced Drilling Systems	7029	Outside Services			\$2,300.00
Rate for the probe rig w/2 man crew,marco core line Plugging materials & Mobilization/demobilization					
01/31/18					
AJAX Environmental & Safety Supply, Inc.	43118	Field Equipment Rental			\$68.20
PID Rental 1/26/18 Fuel-Sur Pickup & Delivery					

Reimbursable Expenses	Invoice Number	Expense Name	Quantity	Unit Rate	Current Billed
02/02/18					
Xenco Laboratories (CC)	1400549	Outside Services			\$1,637.60
Lab testing					
02/09/18					
Christopher Thayer		Mileage	41.0000	\$0.6152	\$25.22
Phase 2 sampling, deliver samples to lab					
02/15/18					
Xenco Laboratories (CC)	1401617	Outside Services			\$120.75
LAB TESTING					
Total For Phase: HP2L					\$6,416.99

T&M Phase: NIP - Individual Permit

Professional Services	Job Title	Billed Hours	Billed Rate	Current Billed
01/29/18				
Dean Edwards	Project Coordinator	2.5000	\$130.0000	\$325.00
Meeting to discuss permitting moving forward				
Susan Alford	Project Director/Principal	2.0000	\$195.0000	\$390.00
meeting with Precinct 2				
01/30/18				
Dean Edwards	Project Coordinator	1.0000	\$130.0000	\$130.00
10161 IP edits for Lake Olympia				
02/06/18				
Dean Edwards	Project Coordinator	4.0000	\$130.0000	\$520.00
edits to IP for 10161				
02/12/18				
Dean Edwards	Project Coordinator	3.0000	\$130.0000	\$390.00
Final edits and sent report to USACE				
02/20/18				
Christopher Thayer	Health/Safety Officer/Chemist	1.0000	\$160.0000	\$160.00
Discuss possible VCP submission with staff, RRC				
02/22/18				
Christopher Thayer	Health/Safety Officer/Chemist	3.0000	\$160.0000	\$480.00
Discuss with staff, talk to Durgin RE construction scope, email maps, data, and proposed scope to RRC VCP.				
Dean Edwards	Project Coordinator	1.0000	\$130.0000	\$130.00
Phone call with Don Durgin and discussion with Chris Thayer on how to approach RRC with plans to excavate contaminated wetlands in conjunction with NWP 38 to construct Chimney Rock Alignment.				

Reimbursable Expenses	Invoice Number	Expense Name	Quantity	Unit Rate	Current Billed
01/29/18					
Dean Edwards		Mileage	48.0000	\$0.6152	\$29.53
meeting with client					
Total For Phase: NIP					\$2,554.53

Berg-Oliver Associates, Inc.
Vendor #14417

Invoice Summary Sheet **Fort Bend County** **PO # 121766**

Invoice No.: 201803322, 201803323
Date: 3/9/18
Work Performed 1/26/18-2/28/18

Fort Bend County		Environmental Services for Various 2013 Mobility Projects										PO # 121766	
Project # 13101 and 13115	TASK	DESCRIPTION	% complete	INVOICE REPORT		Invoiced to Date	Contact Remaining						
				BUDGET	THIS INVOICE \$ AMT.			\$ AMT.					
		1st Street and Willie Melton (FM 2919)											
1		Limited Due Diligence Review	100	\$3,542.00		\$3,542.00	\$0.00						
		Cultural & Archeological Ped. Survey	0	\$8,185.00		\$86.25	\$8,098.75						
Project # 13102	TASK												
		DESCRIPTION	% complete	BUDGET	THIS INVOICE \$ AMT.	\$ AMT.	\$ AMT.						
		A. Meyers Road											
1		Limited Due Diligence Review	100	\$3,542.00		\$3,542.00	\$0.00						
Project # 13106	TASK												
		DESCRIPTION	% complete	BUDGET	THIS INVOICE \$ AMT.	\$ AMT.	\$ AMT.						
		FM 762/10th Street											
1		Limited Due Diligence Review	100	\$3,542.00		\$3,542.00	\$0.00						
Project # 13107	TASK												
		DESCRIPTION	% complete	BUDGET	THIS INVOICE \$ AMT.	\$ AMT.	\$ AMT.						
		Ladonia Street											
1		Limited Due Diligence Review	100	\$3,542.00		\$3,542.00	\$0.00						
Project # 13109	TASK												
		DESCRIPTION	% complete	BUDGET	THIS INVOICE \$ AMT.	\$ AMT.	\$ AMT.						
		Old Needville											
1		Limited Due Diligence Review	100	\$3,542.00		\$3,542.00	\$0.00						
Project # 13110	TASK												
		DESCRIPTION	% complete	BUDGET	THIS INVOICE \$ AMT.	\$ AMT.	\$ AMT.						
		Poerline Road											
1		Limited Due Diligence Review	100	\$3,542.00		\$3,542.00	\$0.00						
Project # 13111	TASK												
		DESCRIPTION	% complete	BUDGET	THIS INVOICE \$ AMT.	\$ AMT.	\$ AMT.						

Berg-Oliver Associates, Inc.
Vendor #14417

Invoice Summary Sheet **Fort Bend County** **PO # 121766**

Invoice No.: 201803322, 201803323
Date: 3/9/18
Work Performed 1/26/18-2/28/18

Project #	DESCRIPTION	% complete	BUDGET	THIS INVOICE	\$ AMT.	\$ AMT.
13112	Sansbury Blvd					
	Limited Due Diligence Review	100	\$3,542.00		\$3,542.00	\$0.00
	Wetland Delineation	100	\$3,500.00		\$3,485.00	\$15.00
	Permit Determination	0	\$3,500.00		\$0.00	\$3,500.00
INVOICE REPORT						
	DESCRIPTION		BUDGET	THIS INVOICE	\$ AMT.	\$ AMT.
13113	South Post Oak					
	Limited Due Diligence Review	100	\$3,542.00		\$3,542.00	\$0.00
	Wetland Delineation	15	\$3,500.00		\$488.75	\$3,011.25
	Cultural & Archeological Ped. Survey	10	\$9,865.00		\$853.75	\$9,011.25
INVOICE REPORT						
	DESCRIPTION	% complete	BUDGET	THIS INVOICE	\$ AMT.	\$ AMT.
13115	Sycamore Road					
	Limited Due Diligence Review	100	\$3,542.00		\$3,542.00	\$0.00
INVOICE REPORT						
	DESCRIPTION	% complete	BUDGET	THIS INVOICE	\$ AMT.	\$ AMT.
13116	Willie Melton					
	Limited Due Diligence Review	100	\$3,542.00		\$3,542.00	\$0.00
INVOICE REPORT						
	DESCRIPTION	% complete	BUDGET	THIS INVOICE	\$ AMT.	\$ AMT.
1	Braxton					
	Limited Due Diligence Review	100	\$3,550.00		\$3,550.00	\$0.00

Invoice Summary Sheet

Fort Bend County

PO # 121766

Project #	TASK	DESCRIPTION	% complete	INVOICE REPORT		BUDGET	THIS INVOICE		\$ AMT.	\$ AMT.
13105		Doris Rd/ US 59 Re-Eval								
	2 (I)	Limited Phase II Env. Site Assess.	50			\$4,440.00			\$2,449.00	\$1,991.00
	2 (II)	Wetland Delineation	30			\$3,500.00			\$5,472.55	-\$1,972.55
	2 (III)	Project Management	10			\$11,000.00			\$11,357.50	-\$357.50
	2 (IV)	Env Assessment Re-evaluation	20			\$41,860.00			\$57,042.17	-\$15,182.17
if needed	2 (V)	Archeological Pedestrian Survey	100			\$15,556.00			\$15,796.25	-\$240.25
	2 (VI)	Individual Section 404 CWA Permit	20			\$42,000.00			\$8,060.00	\$33,940.00
	2 (VII)	Stream Assessment and Mitigation Plan	0			\$3,500.00				\$3,500.00
13117x		Reading Rd.								
	3 (I)	Limited Due Diligence Review	15			\$3,542.00			\$517.50	\$3,024.50
	3 (2)	Full Due Diligence & CE Checklist	20			\$29,400.00			\$5,393.25	\$24,006.75
13217		Lake Olympia Extension								
	1	Wetland Delineation	100			\$6,900.00			\$6,900.00	\$0.00
	2	Threatened & Endangered Species	100			\$1,725.00			\$1,725.00	\$0.00
	3	Archeological Review	100			\$1,100.00			\$1,100.00	\$0.00
	4	Limited Phase I	75			\$1,725.00			\$1,367.33	\$357.67
	5	Approved Jurisdictional Determination	75			\$5,500.00			\$5,706.22	-\$206.22
	6	Individual Permit	3			\$43,000.00		\$1,185.61	\$1,185.61	\$41,814.39
	7	Hydrogeomorphic Model	0			\$6,500.00				\$6,500.00

Berg-Oliver Associates, Inc.
Vendor #14417

Invoice Summary Sheet Fort Bend County PO # 121766

Invoice No.: 201803322, 201803323
Date: 3/9/18
Work Performed 1/26/18-2/28/18

Project # 13203	TASK	DESCRIPTION	% complete	INVOICE REPORT		THIS INVOICE		\$ AMT.	\$ AMT.	\$ AMT.
				BUDGET						
		Chimney Rock Extension								
	1	Phase I Environmental Site Assess.	75	\$4,600.00				\$3,664.50		\$935.50
	2a	Wetland Delineation (1)	100	\$4,500.00				\$7,368.75		-\$2,868.75
	2b	Wetland Delineation (2)	100	\$3,900.00				\$3,900.00		\$0.00
	3	Archeological Cultural Review	25	\$5,900.00				\$1,501.25		\$4,398.75
	4	Categorical Exclusion	80	\$4,900.00				\$4,322.50		\$577.50
	5	Project Management	75	\$5,600.00				\$4,126.25		\$1,473.75
	6	USACE Nationwide Permit	45	\$12,000.00				\$7,260.90		\$4,739.10
	7	Approved Jurisdictional Determination	95	\$5,500.00				\$5,468.75		\$31.25
	8	Phase II Environmental Site Assess.	30	\$10,000.00			\$6,416.99	\$8,816.99		\$1,183.01
	9	Individual Permit	2	\$51,000.00			\$2,554.53	\$5,824.53		\$45,175.47
	10	Hydrogeomorphic Model	30	\$6,500.00				\$2,370.00		\$4,130.00
				Budget				To Date		Contract Remaining
		Grand Total		\$403,168.00			\$10,157.13	\$222,580.55		\$180,587.45

Svatek, Donna

From: Don Durgin <Don.Durgin@rpsgroup.com>
Sent: Monday, March 19, 2018 1:23 PM
To: Svatek, Donna
Cc: Harris, Britten
Subject: RE: Inv#201803322, 201803323
Attachments: Inv#201803322,201803323.pdf

Donna,

I recommend approval. Please process for payment. Thanks.

Don Durgin
Department Manager
RPS | Infrastructure
1160 N Dairy Ashford, Suite 500,
Houston, Texas 77079
USA
T +1 281 589 7257
F +1 281 589 7309
M +1 713 269 3913
E Don.Durgin@rpsgroup.com
W www.rpsgroup.com/usa

Formerly Klotz Associates

From: Svatek, Donna [mailto:Donna.Svatek@fortbendcountytexas.gov]
Sent: Wednesday, March 14, 2018 7:53 AM
To: Don Durgin <Don.Durgin@rpsgroup.com>
Subject: [EXT] FW: Inv#201803322, 201803323

Please review and advise.

Thank you
Donna Svatek
Fort Bend County Engineering
281-633-7504

From: Harris, Britten
Sent: Tuesday, March 13, 2018 1:09 PM
To: Svatek, Donna <Donna.Svatek@fortbendcountytexas.gov>
Subject: FW: Inv#201803322, 201803323

From: Peterson, Jillian
Sent: Tuesday, March 13, 2018 9:11 AM
To: Harris, Britten <Britten.Harris@fortbendcountytexas.gov>