

Pay Estimate

PO 136076 BH
REC 444160 4/9/18

Covering Period 02/18/2018 Thru 03/24/2018

Estimate No. 25

Project Name: FM 1093 Phase 1
Contrator: Webber, LLC

Project No: 1258-03-042, ETC.
Contract No: 1258-03-042, ETC.
Job No: 16-035

*recieved
on multiple
lines.
(2,3,6,8,9)

Contract Award Date: 02/02/2016
Start Date: 02/29/2016

CONTRACT TIME IN CALENDAR DAYS

Original Contract Time : 720
Approved Extensions : 10
Total Contract Time : 730
Days Charged to Date : 699
Days Remaining to Date : 31

Substantial Completion Date:
Percentage By Time: 95.75% By Place 95.48%

CONTRACT AMOUNT TO DATE :

1. Original Contract Amount
2. Approved Change Orders

\$63,811,753.94

No	Date	Approved Extension	Amount
1.00	05/05/2016	0	\$21,200.00
2.00	05/05/2016	0	\$260,000.00
3.00	05/26/2016	0	\$12,585.59
4.00	11/04/2016	0	\$228,344.79
5.00	12/22/2016	0	\$12,039.16
6.00	03/21/2017	0	\$136,616.80
7.00	05/11/2017	0	\$57,123.41
8.00	05/11/2017	0	\$93,027.76
9.00	05/11/2017	0	\$222,508.88
10.00	09/22/2017	10	
11.00	10/03/2017	0	\$5,304.60
12.00	10/25/2017	0	\$-109,205.53
13.00	11/27/2017	0	\$450,000.00

Total Change Orders to Date **\$1,389,545.46**

TOTAL CONTRACT AMOUNT \$65,201,299.40

A. EARNINGS TO DATE

1. Work Completed to Date 95.48% Complete \$62,256,467.16
2. Material Stored on Site \$5,205,549.80
3. Material Stored in Place \$5,205,549.80
4. Balance-Material Accepted Not in Place \$0.00 @ 100% \$0.00
5. Advance Allowance \$0.00

TOTAL EARNINGS TO DATE \$62,256,467.16

B. DEDUCTIONS

1. Retainage 0.00 % Of \$62,256,467.16 \$0.00
2. Retainage Release 0.00 % Of \$62,256,467.16 \$0.00
3. Total Retainage \$0.00
4. Liquidated Damages 0.00 Days @ \$15,000.00 \$0.00
5. Quality Control Retest Cost \$0.00
6. Penalties and Items in Contract \$0.00

TOTAL DEDUCTIONS \$0.00

Pay Estimate

Covering Period 02/18/2018 Thru 03/24/2018

Estimate No. 25

Project Name: FM 1093 Phase 1
Contrator: Webber, LLC

Project No: 1258-03-042, ETC.
Contract No: 1258-03-042, ETC.
Job No: 16-035

C. AMOUNT DUE THIS PERIOD

1. Total Earnings To Date	\$62,256,467.16	
2. Total Deductions	\$0.00	
3. Total Payments Due		\$62,256,467.16
4. Less Previous Payments		\$61,885,621.95
5. Restoration Adjustment		\$0.00
TOTAL AMOUNT DUE CONTRACTOR THIS DATE		\$370,845.21

The Payment Invoice is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

Approved By:  Date: 4/2/2018 8:47:23AM

Lead Inspector Robert Dick

Approved By:  Date: 4/4/2018 5:51:35PM


Contractor Matthew Brangan

Approved By:  Date: 4/5/2018 11:12:02AM

Resident Engineer Richard Kronenberger, P.E.

Approved By:  Date: 4/7/2018 10:36:27AM

Construction Manager Mike Stone

Approved By:  Date: 4/9/2018 1:31:14PM

County Engineer Richard Stolleis, P.E.

Pay Estimate

Covering Period 02/18/2018 Thru 03/24/2018

Estimate No. 25

Project Name: FM 1093 Phase 1
Contrator: Webber, LLC

Project No: 1258-03-042, ETC.
Contract No: 1258-03-042, ETC.
Job No: 16-035

LINE NO.	ITEM DESCRIPTION	UNIT	CONTRACT OR PROJECT ESTIMATE QUANTITY	TOTAL WORK DONE THIS ESTIMATE QUANTITY	TOTAL WORK DONE PREVIOUS ESTIMATE	TOTAL WORK DONE TO DATE QUANTITY	PERCENT COMPLETE	CONTRACT PRICE	AMOUNT
104 6033	REMOVING CONC (DRAIN)	SY	235.00	31.11	92.78	123.89	52.72%	\$12.50	\$1,548.63
161 9001	COMPOST (PROGANICS)	SY	394,781.34	18,317.27	174,289.32	192,606.59	48.79%	\$1.49	\$286,983.82
162 6002	BLOCK SODDING	SY	70,189.00	9,479.48	4,742.24	14,221.72	20.26%	\$3.05	\$43,376.25
162 6003	STRAW OR HAY MULCH	SY	786,922.00	18,317.27	350,199.70	368,516.97	46.83%	\$0.18	\$66,333.05
164 6052	BROADCAST SEED (PERM) (SPECIAL MIX)	SY	382,308.00	18,317.27	176,065.99	194,383.26	50.84%	\$0.10	\$19,438.33
166 6001	FERTILIZER	AC	169.00	5.75	55.22	60.97	36.08%	\$435.00	\$26,521.95
168 6001	VEGETATIVE WATERING	MG	20,332.00	80.00	140.00	220.00	1.08%	\$7.58	\$1,667.60
400 6005	CEM STABIL BKFL	CY	29,429.00	111.30	29,001.83	29,113.13	98.93%	\$35.49	\$1,033,224.98
400 6009	CEMENT STAB BACKFILL (INLET OR MH)	CY	1,437.00	41.25	1,235.80	1,277.05	88.87%	\$35.49	\$45,322.50
402 6001	TRENCH EXCAVATION PROTECTION	LF	33,158.00	241.50	28,853.59	29,095.09	87.75%	\$1.08	\$31,422.70
416 6015	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	28.00	7.00	21.00	28.00	100.00%	\$75.00	\$2,100.00
432 6001	RIPRAP (CONC)(4 IN)	CY	1,451.00	85.58	673.27	758.85	52.30%	\$350.00	\$265,597.50
432 6031	RIPRAP (STONE PROTECTION) (12 IN)	CY	260.00	306.71	184.44	491.15	188.90%	\$300.00	\$147,345.00
442 6007	STR STEEL (MISC NON - BRIDGE)	LB	1,712.00	1,712.00	0.00	1,712.00	100.00%	\$8.84	\$15,134.08
460 6003	CMP (GAL STL 24 IN)	LF	213.00	163.50	120.00	283.50	133.10%	\$37.60	\$10,659.60
464 6005	RC PIPE (CL III)(24 IN)	LF	16,214.00	38.00	15,967.75	16,005.75	98.72%	\$40.88	\$654,315.06
465 6167	INLET (COMPL)(TY AD)	EA	46.00	3.00	46.00	49.00	106.52%	\$2,594.53	\$127,131.97
465 6173	MANH (COMPL)(TY A)	EA	20.00	2.00	18.00	20.00	100.00%	\$3,776.05	\$75,521.00
467 6006	SET (TY I) (24 IN) (4: 1) (C)	EA	6.00	5.00	1.00	6.00	100.00%	\$680.07	\$4,080.42

Pay Estimate

Covering Period 02/18/2018 Thru 03/24/2018

Estimate No. 25

Project Name: FM 1093 Phase 1

Project No: 1258-03-042, ETC.

Contrator: Webber, LLC

Contract No: 1258-03-042, ETC.

Job No: 16-035

LINE NO. DESCRIPTION	ITEM	UNIT	CONTRACT OR PROJECT ESTIMATE QUANTITY	TOTAL WORK DONE THIS ESTIMATE QUANTITY	TOTAL WORK DONE PREVIOUS ESTIMATE	TOTAL WORK DONE TO DATE QUANTITY	PERCENT COMPLETE	CONTRACT PRICE	AMOUNT
496 6002	REMOV STR (INLET)	EA	17.00	1.00	18.00	19.00	111.76%	\$1,103.05	\$20,957.95
496 6004	REMOV STR (SET)	EA	93.00	1.00	82.00	83.00	89.25%	\$509.34	\$42,275.22
496 6007	REMOV STR (PIPE)	LF	6,214.00	59.00	5,295.00	5,354.00	86.16%	\$23.40	\$125,283.60
506 6038	TEMP SEDMT CONT FENCE (INSTALL)	LF	5,000.00	190.00	4,300.66	4,490.66	89.81%	\$2.92	\$13,112.73
531 6001	CONC SIDEWALKS (4")	SY	23,477.89	1,230.01	18,544.36	19,774.37	84.23%	\$50.00	\$988,718.50
545 6001	CRASH CUSH ATTN (IN STL)	EA	22.00	2.02	21.00	23.02	104.62%	\$20,500.00	\$471,842.35
636 6002	ALUMINUM SIGNS (TY G)	SF	690.00	30.00	659.50	689.50	99.93%	\$29.50	\$20,340.25
644 6001	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	125.00	26.00	91.00	117.00	93.60%	\$332.00	\$38,844.00
644 6004	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	66.00	9.00	51.00	60.00	90.91%	\$488.00	\$29,280.00
644 6005	IN SM RD SN SUP&AM TY10BWG(1)SA(T-2EXT)	EA	7.00	1.00	6.00	7.00	100.00%	\$600.00	\$4,200.00
644 6007	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	4.00	2.00	6.00	8.00	200.00%	\$527.00	\$4,216.00
644 6068	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	11.00	-2.00	2.00	0.00	0.00%	\$371.18	\$0.00
647 6001	INSTALL LRSS (STRUCT STEEL)	LB	3,600.00	194.60	3,405.55	3,600.15	100.00%	\$3.75	\$13,500.56
666 6018	REFL PAV MRK TY I (W)6"(DOT) (100MIL)	LF	451.00	182.00	0.00	182.00	40.35%	\$2.30	\$418.60
666 6036	REFL PAV MRK TY I (W)8"(SLD) (100MIL)	LF	10,872.00	2,523.00	4,239.00	6,762.00	62.20%	\$0.85	\$5,747.70
666 6042	REFL PAV MRK TY I (W)12"(SLD) (100MIL)	LF	2,764.00	1,401.00	0.00	1,401.00	50.69%	\$3.00	\$4,203.00
666 6048	REFL PAV MRK TY I (W)24"(SLD) (100MIL)	LF	644.00	286.00	288.00	574.00	89.13%	\$6.00	\$3,444.00

Pay Estimate

Covering Period 02/18/2018 Thru 03/24/2018

Estimate No. 25

Project Name: FM 1093 Phase 1
Contrator: Webber, LLC

Project No: 1258-03-042, ETC.
Contract No: 1258-03-042, ETC.
Job No: 16-035

LINE NO. DESCRIPTION	ITEM	UNIT	CONTRACT OR PROJECT ESTIMATE QUANTITY	TOTAL WORK DONE THIS ESTIMATE QUANTITY	TOTAL WORK DONE PREVIOUS ESTIMATE	TOTAL WORK DONE TO DATE QUANTITY	PERCENT COMPLETE	CONTRACT PRICE	AMOUNT
666 6054	REFL PAV MRK TY I (W) (ARROW)(100MIL)	EA	74.00	15.00	2.00	17.00	22.97%	\$160.00	\$2,720.00
666 6057	REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	5.00	4.00	0.00	4.00	80.00%	\$330.00	\$1,320.00
666 6063	REFL PAV MRK TY I(W)(UTURN ARW)(100MIL)	EA	8.00	3.00	0.00	3.00	37.50%	\$220.00	\$660.00
666 6078	REFL PAV MRK TY I (W)(WORD) (100MIL)	EA	80.00	18.00	1.00	19.00	23.75%	\$170.00	\$3,230.00
666 6225	PAVEMENT SEALER 6"	LF	25,665.00	182.00	3,250.00	3,432.00	13.37%	\$0.08	\$274.56
666 6226	PAVEMENT SEALER 8"	LF	10,872.00	2,523.00	4,239.00	6,762.00	62.20%	\$0.15	\$1,014.30
666 6228	PAVEMENT SEALER 12"	LF	3,488.00	1,401.00	0.00	1,401.00	40.17%	\$0.40	\$560.40
666 6230	PAVEMENT SEALER 24"	LF	644.00	286.00	288.00	574.00	89.13%	\$0.63	\$361.62
666 6231	PAVEMENT SEALER (ARROW)	EA	74.00	15.00	2.00	17.00	22.97%	\$50.00	\$850.00
666 6232	PAVEMENT SEALER (WORD)	EA	80.00	18.00	1.00	19.00	23.75%	\$50.00	\$950.00
666 6234	PAVEMENT SEALER (DBL ARROW)	EA	5.00	4.00	0.00	4.00	80.00%	\$56.00	\$224.00
666 6236	PAVEMENT SEALER (UTURN ARROW)	EA	8.00	3.00	0.00	3.00	37.50%	\$50.00	\$150.00
678 6002	PAV SURF PREP FOR MRK (6")	LF	91,240.00	182.00	65,515.00	65,697.00	72.00%	\$0.13	\$8,540.61
678 6004	PAV SURF PREP FOR MRK (8")	LF	22,615.00	2,523.00	9,687.00	12,210.00	53.99%	\$0.26	\$3,174.60
678 6006	PAV SURF PREP FOR MRK (12")	LF	3,488.00	1,401.00	0.00	1,401.00	40.17%	\$0.33	\$462.33
678 6008	PAV SURF PREP FOR MRK (24")	LF	644.00	286.00	288.00	574.00	89.13%	\$0.66	\$378.84
678 6009	PAV SURF PREP FOR MRK (ARROW)	EA	74.00	15.00	2.00	17.00	22.97%	\$17.00	\$289.00

Pay Estimate

Covering Period 02/18/2018 **Thru** 03/24/2018

Estimate No. 25

Project Name: FM 1093 Phase 1

Project No: 1258-03-042, ETC.

Contrator: Webber, LLC

Contract No: 1258-03-042, ETC.

Job No: 16-035

LINE NO. DESCRIPTION	ITEM	UNIT	CONTRACT OR PROJECT ESTIMATE QUANTITY	TOTAL WORK DONE THIS ESTIMATE QUANTITY	TOTAL WORK DONE PREVIOUS ESTIMATE	TOTAL WORK DONE TO DATE QUANTITY	PERCENT COMPLETE	CONTRACT PRICE	AMOUNT
678 6010 PAV SURF PREP FOR MRK (DBL ARROW)		EA	5.00	4.00	0.00	4.00	80.00%	\$21.00	\$84.00
678 6012 PAV SURF PREP FOR MRK (UTURN ARR)		EA	8.00	3.00	0.00	3.00	37.50%	\$17.00	\$51.00
678 6016 PAV SURF PREP FOR MRK (WORD)		EA	80.00	18.00	1.00	19.00	23.75%	\$17.00	\$323.00
Material on Hand 100%				0.00				\$0.00	\$0.00