

APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

PAGE ONE OF 1

1 PAGES

TO OWNER:

Fort Bend County
301 Jackson Street, Suite 301
Richmond, Texas 77469

PROJECT: Missouri City Branch Library

APPLICATION NO: 5

Distribution to:

MHPA Project Number: 1602
Fort Bend County Project Number: RFP 17-058

☒ OWNER
☒ ARCHITECT
☒ CONTRACTOR

FROM CONTRACTOR:

Paradigm Construction
26865 I-45 South
The Woodlands, Texas 77380

VIA ARCHITECT: MHPA

3900 Essex Lane #200
Houston, Texas 77027

PERIOD TO: 3/31/18

Paradigm Project Number: 201381
Fort Bend County PO #: 160161

CONTRACT FOR: General Construction

CONTRACT DATE: Oct 19, 2017

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM	\$ 6,027,478.00
2. Net change by Change Orders	\$ -
3. CONTRACT SUM TO DATE (Line 1 + 2)	\$ 6,027,478.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)	\$ 1,077,480.90
5. RETAINAGE:	
a. 5% of Completed Work (Column D + E on G703)	\$ 53,874.05
b. 5% of Stored Material (Column F on G703)	\$ -
Total Retainage (Lines 5a + 5b or Total in Column I of G703)	\$ 53,874.05
6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total)	\$ 1,023,606.86
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)	\$ 557,684.49
8. CURRENT PAYMENT DUE	\$ 465,922.37
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$ 5,003,871.15

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$0.00	\$0.00
Total approved this Month	\$0.00	\$0.00
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order	\$0.00	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Paradigm Construction

By:

Date:

State of: Texas


County of: Harris

Subscribed and sworn to before me this

day of April 2018

Notary Public:

My Commission expires:



ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the information comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 465,922.37

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By:

Date:

Michelle Carter Merriman Holt Powell Architects

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.



CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

APPLICATION NO: 5

APPLICATION DATE: 03/31/18

In tabulations below, amounts are stated to the nearest dollar.

Missouri City Library

PERIOD TO: 03/31/18

Use Column I on Contracts where variable retainage for line items may apply.

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D O R E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G + C)		
01-01-00001	Division 1 General Conditions								
01-01-00003	BONDS	\$ 57,576.00	\$57,576.00			\$57,576.00	100%		\$2,878.80
01-01-00004	INSURANCE	\$ 47,128.00	\$18,849.00	\$4,713.00		\$23,562.00	50%	\$23,566.00	\$1,178.10
01-01-00005	SURVEYING LAYOUT	\$ 7,500.00	\$2,000.00	\$3,550.00		\$5,550.00	74%	\$1,950.00	\$277.50
01-01-00011	SWPPP & SITE FENCING	\$ 13,212.00	\$11,890.00	\$660.60		\$12,550.60	95%	\$661.40	\$627.53
01-01-00011	GENERAL CONDITIONS	\$ 362,595.00	\$118,361.00	\$36,259.00		\$154,620.00	43%	\$207,975.00	\$7,731.00
01-02-0000	Division 2 SELECTIVE DEMOLITION								\$0.00
01-02-02100	Selective Structural Demolition	\$ 56,274.00	\$56,274.00			\$56,274.00	100%		\$2,813.70
01-03-00000	Division 3 CAST IN PLACE CONCRETE-BUILDING								
01-03-00011	PIER Material	\$ 32,500.00	\$27,954.00	\$2,925.00		\$30,879.00	95%	\$1,621.00	\$1,543.95
01-03-00012	PIER Labor	\$ 29,500.00	\$25,456.00	\$2,647.00		\$28,103.00	95%	\$1,397.00	\$1,405.15
01-03-00013	GRADE BEAM Materials	\$ 33,150.00	\$27,183.00	\$3,315.00		\$30,498.00	92%	\$2,652.00	\$1,524.90
01-03-00014	GRADE BEAM Labor	\$ 30,100.00	\$24,682.00	\$3,010.00		\$27,692.00	92%	\$2,408.00	\$1,384.60
01-03-00015	SLAB ON GRADE Materials	\$ 27,050.00		\$24,263.00		\$24,263.00	90%	\$2,787.00	\$1,213.15
01-03-00016	SLAB ON GRADE Labor	\$ 25,150.00		\$22,629.00		\$22,629.00	90%	\$2,521.00	\$1,131.45
01-03-00019	Slab on Metal Deck Materials	\$ 14,000.00				\$0.00	0%	\$14,000.00	\$0.00
01-03-00020	Slab on Metal Deck Labor	\$ 12,640.00				\$0.00	0%	\$12,640.00	\$0.00
01-03-00021	Paving Materials	\$ 18,200.00				\$0.00	0%	\$18,200.00	\$0.00
01-03-00022	Paving Labor	\$ 15,950.00				\$0.00	0%	\$15,950.00	\$0.00
01-03-00023	Sidewalks Materials	\$ 6,950.00				\$0.00	0%	\$6,950.00	\$0.00
01-03-00024	Sidewalks Labor	\$ 3,675.00				\$0.00	0%	\$3,675.00	\$0.00
01-03-00027	Bollards Materials	\$ 1,980.00				\$0.00	0%	\$1,980.00	\$0.00
01-03-00028	Bollards Labor	\$ 1,600.00				\$0.00	0%	\$1,600.00	\$0.00
01-04-00000	Division 4 Masonry	\$ -							
01-04-00001	Masonry Material	\$ 10,225.00				\$0.00	0%	\$10,225.00	\$0.00
01-04-00001	Masonry Labor	\$ -				\$0.00	#DIV/0!		\$0.00

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

APPLICATION NO: 5

APPLICATION DATE: 03/31/18

In tabulations below, amounts are stated to the nearest dollar.

Missouri City Library

PERIOD TO: 03/31/18

Use Column I on Contracts where variable retainage for line items may apply.

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D O R E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G + C)		
01-05-00000	Division 5 STRUCTURAL STEEL	\$ -							
01-05-00007	ENGINEERING - MHPA	\$ 5,800.00	\$5,800.00			\$5,800.00	100%		\$290.00
01-05-00005	ANCHOR BOLTS/EMBEDS	\$ 14,500.00		\$14,500.00		\$14,500.00	100%		\$725.00
01-05-00005	STRUCTURAL STEEL	\$ 300,940.80		\$287,650.00		\$287,650.00	96%	\$13,290.80	\$14,382.50
01-05-00007	JOIST AND DECK	\$ 54,826.00				\$0.00	0%	\$54,826.00	\$0.00
01-05-00005	STAINLESS STEEL RAILING SYSTEM	\$ 145,125.00				\$0.00	0%	\$145,125.00	\$0.00
01-05-00005	METAL STAIRS	\$ 36,557.00				\$0.00	0%	\$36,557.00	\$0.00
01-05-00005	STEEL ERECTION	\$ 140,300.00				\$0.00	0%	\$140,300.00	\$0.00
01-06-00000	Division 6 WOOD PLASTICS COMPOSITES	\$ -							
01-06-00001	ROUGH CARPENTRY	\$ 45,000.00				\$0.00	0%	\$45,000.00	\$0.00
01-06-00002	MILLWORK	\$ 102,875.00					0%	\$102,875.00	
01-06-00002	Shop Drawings	\$ -				\$0.00	#DIV/0!		\$0.00
01-06-00002	Plastic Laminate Casework & Tops	\$ -				\$0.00	#DIV/0!		\$0.00
01-07-00000	Division 7 THERMAL AND MOISTURE PROTECTION	\$ -							
01-07-00002	Damproofing Labor	\$ 26,272.00				\$0.00	0%	\$26,272.00	\$0.00
01-07-00002	Damproofing Material	\$ 20,472.00				\$0.00	0%	\$20,472.00	\$0.00
01-07-00002	Flashing Labor	\$ 2,637.00				\$0.00	0%	\$2,637.00	\$0.00
01-07-00002	Flashing Material	\$ 1,889.00				\$0.00	0%	\$1,889.00	\$0.00
01-07-00002	Joint Sealant Labor	\$ 200.00				\$0.00	0%	\$200.00	\$0.00
01-07-00002	Joint Sealant Material	\$ 81.70				\$0.00	0%	\$81.70	\$0.00
01-07-00002	Elevator Pit	\$ 4,635.30	\$4,635.30			\$4,635.30	100%		\$231.77
01-07-00004	Pedestal Pavers Labor	\$ 14,880.00					0%	\$14,880.00	
01-07-00004	Pedestal Pavers Materials	\$ 20,900.20					0%	\$20,900.20	
01-07-00004	Sealed Concrete	\$ 650.00					0%	\$650.00	
01-07-00004	Building Insulation Labor (Rigid & Inwall Thermal)	\$ 17,560.00					0%	\$17,560.00	
01-07-00002	Building Insulation Material (Rigid & Inwall Thermal)	\$ 22,440.00				\$0.00	0%	\$22,440.00	\$0.00
01-07-00004	METAL WALL PANELS	\$ 192,230.00					0%	\$192,230.00	
01-07-00004	Shop Drawings	\$ 107,925.00				\$0.00	0%	\$107,925.00	\$0.00

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Missouri City Library

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 5

APPLICATION DATE: 03/31/18

PERIOD TO: 03/31/18

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D O R E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G + C)		
01-07-00004	Metal Wall Panels - Materials	\$ -				\$0.00	#DIV/0!		\$0.00
01-07-00004	Metal Wall Panels - Labor	\$ -				\$0.00	#DIV/0!		\$0.00
01-07-00005	MEMBRANE ROOFING Material	\$ 49,350.00				\$0.00	0%	\$49,350.00	\$0.00
01-07-00005	SINGLE PLY ROOFING Labor	\$ -				\$0.00	#DIV/0!		\$0.00
01-07-00005	Sheet Metal Materials	\$ -				\$0.00	#DIV/0!		\$0.00
01-07-00005	Sheet Metal Labor	\$ -				\$0.00	#DIV/0!		\$0.00
01-07-00008	FIRESTOPPING	\$ 2,650.00				\$0.00	0%	\$2,650.00	\$0.00
01-08-00000	Division 8 OPENINGS								
01-08-00002	Hollow Metal Frames	\$ 91,890.00				\$0.00	0%	\$91,890.00	\$0.00
01-08-00002	Hollow Metal Doors	\$ -				\$0.00	#DIV/0!		\$0.00
01-08-00002	Wood Doors	\$ -				\$0.00	#DIV/0!		\$0.00
01-08-00002	Overhead Door	\$ 23,556.00				\$0.00	0%	\$23,556.00	\$0.00
01-08-00008	GLASS AND GLAZING	\$ 378,371.00					0%	\$378,371.00	
01-08-00009	SHOP DRAWINGS AND SUBMITTALS	\$ -				\$0.00	#DIV/0!		\$0.00
01-08-00010	CURTAINWALL SYSTEMS	\$ -				\$0.00	#DIV/0!		\$0.00
01-08-00011	Sliding Doors	\$ -				\$0.00	#DIV/0!		\$0.00
01-08-00012	SHOP LABOR	\$ -				\$0.00	#DIV/0!		\$0.00
01-08-00013	FIELD LABOR	\$ -				\$0.00	#DIV/0!		\$0.00
01-08-00014	LOUVERS & VENTS	\$ 1,600.00				\$0.00	0%	\$1,600.00	\$0.00
01-08-00015	EQUIPMENT	\$ -				\$0.00	#DIV/0!		\$0.00
01-08-00016	CLOSE-OUT DOCUMENTS	\$ -				\$0.00	#DIV/0!		\$0.00
01-09-00000	Division 09 FINISHES								
01-09-00001	Drywall Systems	\$ 289,361.00				\$0.00	0%	\$289,361.00	\$0.00
01-09-00001	Exterior Framing - M					\$0.00	#DIV/0!		\$0.00
01-09-00001	Exterior Framing - L					\$0.00	#DIV/0!		\$0.00
01-09-00001	Exterior Sheathing - M					\$0.00	#DIV/0!		\$0.00
01-09-00001	TILING	\$ 50,564.00				\$0.00	0%	\$50,564.00	\$0.00
01-09-00001	Interior Framing - M					\$0.00	#DIV/0!		\$0.00
01-09-00001	Interior Framing - L					\$0.00	#DIV/0!		\$0.00

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

APPLICATION NO: 5

APPLICATION DATE: 03/31/18

In tabulations below, amounts are stated to the nearest dollar.

Missouri City Library

PERIOD TO: 03/31/18

Use Column I on Contracts where variable retainage for line items may apply.

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D O R E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G + C)		
01-09-00001	EXTERIOR PLASTER	\$ 121,875.00				\$0.00	0%	\$121,875.00	\$0.00
01-09-00001	Drywall - L					\$0.00	#DIV/0!		\$0.00
01-09-00001	Tape & Float - M					\$0.00	#DIV/0!		\$0.00
01-09-00001	Tape & Float - L					\$0.00	#DIV/0!		\$0.00
01-09-00001	Sound Insulation - M					\$0.00	#DIV/0!		\$0.00
01-09-00001	Sound Insulation - L					\$0.00	#DIV/0!		\$0.00
01-09-00002	Access Flooring	\$ 12,400.00				\$0.00	0%	\$12,400.00	\$0.00
01-09-00003	ACOUSTICAL CEILINGS								
01-09-00003	Ceiling Grid - Materials	\$ 124,900.00				\$0.00	0%	\$124,900.00	\$0.00
01-09-00003	Ceiling Tile - Materials					\$0.00	#DIV/0!		\$0.00
01-09-00003	FRP - WALL PANELS	\$ 2,500.00				\$0.00	0%	\$2,500.00	\$0.00
01-09-00003	Ceiling Tile - Labor	\$ 91,306.00				\$0.00	0%	\$91,306.00	\$0.00
01-09-00005	CARPET AND RESILIENT FLOORING					\$0.00	#DIV/0!		\$0.00
01-09-00008	PAINTING	\$ 58,201.00					0%	\$58,201.00	
01-09-00008	Materials					\$0.00	#DIV/0!		\$0.00
01-09-00008	Labor					\$0.00	#DIV/0!		\$0.00
01-10-00000	Division 10 SPECIALTIES								
01-10-00001	VISUAL DISPLAY SURFACES					\$0.00	#DIV/0!		\$0.00
01-10-00002	Toilet Partitions - Material	\$ 20,775.00				\$0.00	0%	\$20,775.00	\$0.00
01-10-00002	Toilet Partitions - Labor					\$0.00	#DIV/0!		\$0.00
01-10-00003	WALL PROTECTION AND CORNER GUARDS					\$0.00	#DIV/0!		\$0.00
01-10-00004	SIGNAGE/GRAPHICS					\$0.00	#DIV/0!		\$0.00
01-10-00005	Metal Lockers	\$ 23,295.00				\$0.00	0%	\$23,295.00	\$0.00
01-10-00006	FIRE EXTINGUISHERS								
01-10-00006	Fire Extinguisher Cabinet - Materials					\$0.00	#DIV/0!		\$0.00
01-10-00006	Fire Extinguisher Cabinet - Labor					\$0.00	#DIV/0!		\$0.00
01-10-00007	CANOPIES	\$ 80,000.00				\$0.00	0%	\$80,000.00	\$0.00
01-10-00009	Postal Specialties								\$0.00
01-10-00009	Track and motor					\$0.00	#DIV/0!		\$0.00

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

APPLICATION NO: 5

APPLICATION DATE: 03/31/18

In tabulations below, amounts are stated to the nearest dollar.

Missouri City Library

PERIOD TO: 03/31/18

Use Column I on Contracts where variable retainage for line items may apply.

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D O R E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G + C)		
01-10-00009	Panels					\$0.00	#DIV/0!		\$0.00
01-10-00010	TOILET ACCESSORIES								
01-10-00010	Toilet Accessories - Material					\$0.00	#DIV/0!		\$0.00
01-10-00010	Toilet Accessories - Labor					\$0.00	#DIV/0!		\$0.00
01-10-00010	Aluminum Awnings					\$0.00	#DIV/0!		\$0.00
01-11-00000	Division 11 EQUIPMENT								
01-11-00002	RESIDENTIAL APPLIANCES	\$ 8,488.00				\$0.00	0%	\$8,488.00	\$0.00
01-12-00000	Division 12 FURNISHINGS								
01-12-00002	Book Depository Equipment	\$ 41,232.00				\$0.00	0%	\$41,232.00	\$0.00
01-12-00002	Book Theft Protection					\$0.00	#DIV/0!		\$0.00
01-12-00002	ROLLER WINDOW SHADES	\$ 49,845.00				\$0.00	0%	\$49,845.00	\$0.00
01-14-14050	CONVEYING SYSTEMS					\$0.00	#DIV/0!		\$0.00
01-14-14051	Electric Traction Elevator	\$ 86,000.00				\$0.00	0%	\$86,000.00	\$0.00
01-21-00000	Division 21 FIRE SUPPRESSION								
01-21-00001	Design					\$0.00	#DIV/0!		\$0.00
01-21-00001	Mobilization					\$0.00	#DIV/0!		\$0.00
01-21-00001	Material	\$ 155,738.00				\$0.00	0%	\$155,738.00	\$0.00
01-21-00001	Labor					\$0.00	#DIV/0!		\$0.00
01-21-00001	Trim and Test					\$0.00	#DIV/0!		\$0.00
01-22-00000	Division 22 PLUMBING								
01-22-00001	Demo and Below Slab								
01-22-00001	Sanitary Sewer Materials (Renovation)	\$ 18,000.00	\$18,000.00			\$18,000.00	100%		\$900.00
01-22-00001	Sanitary Sewer Labor (Renovation)	\$ 37,000.00	\$37,000.00			\$37,000.00	100%		\$1,850.00
01-22-00001	Sanitary Sewer Materials (Addition)	\$ 14,725.00	\$14,500.00			\$14,500.00	98%	\$225.00	\$725.00
01-22-00001	Sanitary Sewer Labor (Addition)	\$ 19,500.00	\$19,500.00			\$19,500.00	100%		\$975.00
01-22-00005	Rough In					\$0.00			\$0.00
01-22-00006	Domestic Water Material	\$ 25,410.00				\$0.00	0%	\$25,410.00	\$0.00
01-22-00007	Domestic Water Labor	\$ 12,850.00				\$0.00	0%	\$12,850.00	\$0.00

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

APPLICATION NO: 5

APPLICATION DATE: 03/31/18

In tabulations below, amounts are stated to the nearest dollar.

Missouri City Library

PERIOD TO: 03/31/18

Use Column I on Contracts where variable retainage for line items may apply.

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D O R E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G + C)		
01-22-00008	Above Ground Waste and Vent Material	\$ 14,765.00		\$5,350.00		\$5,350.00	36%	\$9,415.00	\$267.50
01-22-00009	Above Ground Waste and Vent Labor	\$ 9,500.00		\$4,650.00		\$4,650.00	49%	\$4,850.00	\$232.50
01-22-00011	Insulation	\$ 7,500.00				\$0.00	0%	\$7,500.00	\$0.00
01-22-00013	Top Out								
01-22-00001	Fixtures	\$ 35,000.00				\$0.00	0%	\$35,000.00	\$0.00
01-22-00001	Fixture Installation Labor	\$ 15,750.00				\$0.00	0%	\$15,750.00	\$0.00
01-23-00000	Division 23 HVAC								
01-23-00002	Job Set-up and Submittals	\$ 5,500.00	\$4,500.00			\$4,500.00	82%	\$1,000.00	\$225.00
01-23-00006	Air Handling Units	\$ 132,255.00				\$0.00	0%	\$132,255.00	\$0.00
01-23-00013	Grilles, Registers and Diffusers Materials	\$ 12,642.00				\$0.00	0%	\$12,642.00	\$0.00
01-23-00013	Grilles, Registers and Diffusers Labor	\$ 4,378.00				\$0.00	0%	\$4,378.00	\$0.00
01-23-00020	Chill Water Materials	\$ 88,802.00		\$19,842.00		\$19,842.00	22%	\$68,960.00	\$992.10
01-23-00021	Chill Water Labor	\$ 49,437.00		\$5,681.00		\$5,681.00	11%	\$43,756.00	\$284.05
01-23-00016	Vibration Isolation	\$ 17,500.00				\$0.00	0%	\$17,500.00	\$0.00
01-23-00020	Sheet Metal Materials	\$ 77,150.00				\$0.00	0%	\$77,150.00	\$0.00
01-23-00021	Sheet Metal Labor	\$ 45,850.00				\$0.00	0%	\$45,850.00	\$0.00
01-23-00022	Insulation Materials	\$ 4,106.00				\$0.00	0%	\$4,106.00	\$0.00
01-23-00023	Insulation Labor	\$ 2,100.00				\$0.00	0%	\$2,100.00	\$0.00
01-23-00025	Controls Materials	\$ 18,680.00				\$0.00	0%	\$18,680.00	\$0.00
01-23-00026	Controls Labor	\$ 7,820.00				\$0.00	0%	\$7,820.00	\$0.00
01-23-00013	Water Treatment, Startup, Test & Balance	\$ 11,500.00				\$0.00	0%	\$11,500.00	\$0.00
01-26-00000	Division 26 ELECTRICAL						#DIV/0!		
01-26-00001	Mobilization	\$2,800.00	\$2,800.00			\$2,800.00	100%		\$140.00
01-26-00002	Demolition	\$ 6,800.00	\$6,800.00			\$6,800.00	100%		\$340.00
01-26-00002	Site and Building Temporary	\$ 9,800.00	\$7,729.00			\$7,729.00	79%	\$2,071.00	\$386.45
01-26-00003	Underground and In-slab Material	\$ 18,560.00	\$13,560.00	\$5,000.00		\$18,560.00	100%		\$928.00
01-26-00004	Underground and In-slab Labor	\$ 12,966.00	\$9,869.00	\$2,408.00		\$12,277.00	95%	\$689.00	\$613.85
01-26-00005	Power Rough-in Material	\$ 118,912.00	\$1,450.00	\$20,385.00		\$21,835.00	18%	\$97,077.00	\$1,091.75
01-26-00006	Power Rough-in Labor	\$ 45,643.00	\$4,369.00	\$5,702.00		\$10,071.00	22%	\$35,572.00	\$503.55

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

APPLICATION NO: 5

APPLICATION DATE: 03/31/18

In tabulations below, amounts are stated to the nearest dollar.

Missouri City Library

PERIOD TO: 03/31/18

Use Column I on Contracts where variable retainage for line items may apply.

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D O R E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G + C)		
01-26-00005	Lighting Rough-in Material	\$ 115,880.00				\$0.00	0%	\$115,880.00	\$0.00
01-26-00006	Lighting Rough-in Labor	\$ 40,643.00				\$0.00	0%	\$40,643.00	\$0.00
01-26-00007	Light Fixtures and Gear Material	\$ 315,802.00				\$0.00	0%	\$315,802.00	\$0.00
01-26-00008	Light Fixtures Labor	\$ 7,820.00				\$0.00	0%	\$7,820.00	\$0.00
01-26-00009	Electrical Distribution Material	\$ 3,870.00				\$0.00	0%	\$3,870.00	\$0.00
01-26-00010	Electrical Distribution Labor	\$ 5,485.00				\$0.00	0%	\$5,485.00	\$0.00
01-26-00009	Trim Out Material	\$ 2,800.00				\$0.00	0%	\$2,800.00	\$0.00
01-26-00010	Trim Out Labor	\$ 7,139.00				\$0.00	0%	\$7,139.00	\$0.00
01-26-00010	FIRE ALARM	\$ 22,350.00				\$0.00	0%	\$22,350.00	\$0.00
01-26-00010	Fire Alarm - Material					\$0.00	#DIV/0!		\$0.00
01-26-00010	Fire Alarm - Labor					\$0.00	#DIV/0!		\$0.00
01-26-00010	Fire Alarm - Engineering					\$0.00	#DIV/0!		\$0.00
01-26-00000	Division 27 Communications								
01-31-00000	Structured Cabling	\$ 117,000.00				\$0.00	0%	\$117,000.00	\$0.00
01-31-00000	AV / PA	\$ 202,833.00				\$0.00	0%	\$202,833.00	\$0.00
01-28-28100	Division 28 Electronic Safety & Security					\$0.00	#DIV/0!		
01-28-28100	Access Control	\$ 17,812.00				\$0.00	0%	\$17,812.00	
01-28-28101	Fire Alarm and Smoke Detection	\$ 20,950.00				\$0.00	0%	\$20,950.00	
01-28-28102	IP security Camera	\$ 18,950.00				\$0.00	0%	\$18,950.00	
01-31-00000	Division 31 Earthwork								
01-31-00001	TERMITE CONTROL	\$ 1,518.00	\$756.00			\$756.00	50%	\$762.00	\$37.80
01-31-00003	Strip Site Equipment & Materials	\$ 12,850.00	\$12,850.00			\$12,850.00	100%		\$642.50
01-31-00004	Strip Site Labor	\$ 9,750.00	\$9,750.00			\$9,750.00	100%		\$487.50
01-31-00007	Building Pad M & E	\$ 21,650.00	\$21,650.00			\$21,650.00	100%		\$1,082.50
01-31-00008	Building Pad Labor	\$ 16,750.00	\$16,750.00			\$16,750.00	100%		\$837.50
01-31-00010	Paving Cut Labor	\$ 6,539.00	\$4,543.00			\$4,543.00	69%	\$1,996.00	\$227.15
01-31-00011	Paving Stabilize M & E	\$ 2,650.00				\$0.00	0%	\$2,650.00	\$0.00
01-31-00012	Paving Stabilize Labor	\$ 3,011.00				\$0.00	0%	\$3,011.00	\$0.00

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE OF PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Missouri City Library

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 5

APPLICATION DATE: 03/31/18

PERIOD TO: 03/31/18

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D O R E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G + C)		
01-31-00014	Backfill Labor	\$ 2,000.00				\$0.00	0%	\$2,000.00	\$0.00
01-32-00000	Division 32 Exterior Improvements								\$0.00
01-32-00001	IRRIGATION AND LANDSCAPING	\$ 115,427.00				\$0.00	0%	\$115,427.00	\$0.00
01-32-00002	IRRIGATION SLEEVES					\$0.00	#DIV/0!		\$0.00
01-32-00003	Pavement Markings	\$ 2,350.00				\$0.00	0%	\$2,350.00	\$0.00
01-32-00003	STRIPING					\$0.00	#DIV/0!		\$0.00
01-32-00000	Division 33 UTILITIES								
01-32-00003	Site Storm Labor	\$ 7,020.00				\$0.00	0%	\$7,020.00	\$0.00
01-32-00002	Site Storm Material	\$ 16,880.00		\$7,191.00		\$7,191.00	43%	\$9,689.00	\$359.55
01-32-00003	Site Sanitary Labor	\$ 5,180.00				\$0.00	0%	\$5,180.00	\$0.00
01-32-00004	Site Sanitary Material	\$ 14,320.00		\$4,729.00		\$4,729.00	33%	\$9,591.00	\$236.45
01-32-00005	Site Water Labor	\$ 7,055.00				\$0.00	0%	\$7,055.00	\$0.00
01-32-00006	Site Water Material	\$ 12,445.00		\$3,385.00		\$3,385.00	27%	\$9,060.00	\$169.25
01-79-00000	Allowances	\$ -					#DIV/0!		\$0.00
01-79-00001	OWNERS CONTINGENCY ALLOWANCE	\$ 118,000.00					0%	\$118,000.00	\$0.00
Totals		\$6,027,478.00 ✓	\$587,036.30 ✓	\$490,444.60 ✓	\$0.00	\$1,077,480.90	18%	\$4,949,997.10 ✓	\$53,874.05 ✓