


PO #124416

OMS Roe 444633



800 Wilcrest Drive, Suite 240
Houston, TX 77042
Tel. 713-609-9416
Fax. 713-609-9806

INVOICE

Fort Bend County
301 Jackson Street, 4th Floor
Richmond, TX 77469
Attention: Ms. Jillian Hernandez

Invoice Date: 4-9-2018
Project No. 13113
Invoice No. 1997
Purchase Order No. 124416

Professional Engineering Services in connection with Sycamore Road - from Eaglewood Trail to Rabb Road
Reference P.O. Number 124416 and Project 13113 dated 4/2/2015
Period of Services from 1/1/2018 through 3/31/2018.

Summary		Authorized Budget	Authorized Amount Remaining	% Complete	Invoiced To Date	Previously Invoiced	Net This Invoice
Basic Services (LS)							
Roadway Design - EPIC	LS	\$27,090.00	\$0.00	100.00%	\$27,090.00	\$27,090.00	\$0.00
Survey - Weisser	LS	\$9,065.00	\$0.00	100.00%	\$9,065.00	\$9,065.00	\$0.00
Geotechnical - HVJ	LS	\$4,263.00	\$512.50	87.98%	\$3,750.50	\$3,750.50	\$0.00
Construction Phase - EPIC	LS	\$2,112.00	\$844.80	60.00%	\$1,267.20	\$739.20	\$528.00
Supplemental Basic Services (LS)							
Roadway Design - EPIC	LS	\$21,444.00	\$0.00	100.00%	\$21,444.00	\$21,444.00	\$0.00
ROW Mapping/Parcel Survey - Weisser	LS	\$9,760.00	\$0.00	100.00%	\$9,760.00	\$9,760.00	\$0.00
Contract Phase - EPIC	LS	\$2,712.00	\$0.00	100.00%	\$2,712.00	\$2,712.00	\$0.00
Construction Phase - EPIC	LS	\$3,312.00	\$1,324.80	60.00%	\$1,987.20	\$1,159.20	\$828.00
Sub-Total Basic Services		\$79,758.00 ✓	\$2,682.10 ✓	96.64%	\$77,075.90 ✓	\$75,719.90 ✓	\$1,356.00
TOTAL AMOUNT DUE THIS INVOICE							\$1,356.00

OK, JSS
04/12/18

I certify that the services represented by this bill are true and correct and have been rendered in
accordance with the terms of this contract.

By:

Harish Narayanappa, PE, PTOE
President

TBPE FIRM NO. F-11000



TRANSPORTATION GROUP, LP

Engineering . Planning . Infrastructure . Construction

800 Wilcrest Drive, Suite 240, Houston, TX 77042

Progress Report

TO:	Mr. Bob Barnett, PE	NUMBER OF PAGES INCLUDING COVER SHEET:	1
COMPANY:	LJA Engineering, Inc.	DATE:	April 9, 2018
PHONE:	FAX:	FROM:	Harish Narayanappa, P.E., PTOE
EMAIL:		PHONE:	713/609-9416 FAX: 713/609-9416
REF.:	Sycamore Road - from Eaglewood Trail to Rabb Road, Project 13113, P.O. Number 124416	EMAIL:	hnarayanappa@epicgrouplp.com
MEMO PERIOD:	From 1/1/18 to 3/31/18	ETG PROJECT NO.:	2015-1007

Activities to Date:

- Provide Construction Support as required on submittals, RFIs, and shop drawings.

Planned Activities:

- Continue to provide Construction Support as required.

Meetings: None.

Svatek, Donna

From: Harris, Britten
Sent: Wednesday, April 11, 2018 1:18 PM
To: Svatek, Donna
Subject: FW: FBC 13113 - Sycamore Road: March Invoice
Attachments: 2015-1007 Invoices 1997.pdf

From: Robert Barnett <rbarnett@lja.com>
Sent: Wednesday, April 11, 2018 12:23 PM
To: Harris, Britten <Britten.Harris@fortbendcountytexas.gov>
Cc: Peterson, Jillian <Jillian.Peterson@fortbendcountytexas.gov>; hnarayanappa@epicgroupplc.com
Subject: FBC 13113 - Sycamore Road: March Invoice

CAUTION: This email originated from outside of the organization. Do not click links or open attachments unless you recognize the sender and know the content is safe.

Britten,
LJA has reviewed the attached Invoice for Fort Bend County 13113 Sycamore Road.
We concur with the percent of completion and charges as shown.

Regards,
Bob Barnett

Robert W. Barnett, P.E.
Vice President/Transportation

LJA Engineering | We Build Civilization
● West Houston
P: 713.953.5200
D: 713.953.5248
C: 281.615.9683
www.ljaengineering.com
[Facebook](#) • [Twitter](#) • [LinkedIn](#)

From: Harish Narayanappa [<mailto:hnarayanappa@epicgroupplc.com>]
Sent: Monday, April 09, 2018 4:23 PM
To: Robert Barnett <rbarnett@lja.com>; Robert Barnett <rbarnett@lja.com>
Cc: Jillian.Peterson@fortbendcountytexas.gov; britten.harris@fortbendcountytexas.gov
Subject: Sycamore Road: March Invoice

Hello Bob,

Please find March invoice for Sycamore Road.

Thanks,

Harish Narayanappa, PE, PTOE
President