

APPLICATION AND CERTIFICATE FOR PAYMENT

AIA DOCUMENT G702

PAGE 1 OF 2

TO OWNER:

Fort Bend County
301 Jackson Street, Suite 301
Richmond, TX 77469

PROJECT:

Fort Bend Co. Sheriffs Office
1840 Williams Way
Richmond, TX 77469

APPLICATION NO: 4

PERIOD TO: 3/30/2018

PROJECT NO: 17-1577

CONTRACT DATE: 28-Nov-17

Distribution to:

☒ OWNER
☒ CONTRACTOR
☒ ARCHITECT

FROM CONTRACTOR:

Teal Construction Company
1335 Brittmoore Rd
Houston, TX 77043

ARCHITECT:

Huitt-Zollars
1001 Fannin Street, Suite 4040
Houston, TX 77002

CONTRACT FOR: GENERAL CONSTRUCTION

PO #160519 R#445225

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for Payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM.....\$ 9,921,900.00
2. Net change by Change Orders.....\$ 0.00
3. CONTRACT SUM TO DATE (Line 1 + 2).....\$ 9,921,900.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703).....\$ 1,642,476.95
5. RETAINAGE:
 - a. 5% \$ 82,123.85
(Column D+E on G703)
 - b. 5% of Stored Materials \$ incl
(Column F on G703)
 - Total Retainage (Line 5a+5b or Total in Column I of G703).....\$ 82,123.85
6. TOTAL EARNED LESS RETAINAGE (Line 4 less Line 5 Total).....\$ 1,560,353.10
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate).....\$ 799,964.55
8. CURRENT PAYMENT DUE UD \$ 760,388.55
9. BALANCE TO FINISH, PLUS RETAINAGE (Line 3 less Line 6) \$ 8,361,546.90

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	0.00	0.00
Total Approved this Month	0.00	0.00
TOTALS	0.00	0.00
Net CHANGES by Change Order		0.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

GENERAL CONTRACTOR:

Jason Hogue

By: 

Date: 4/13/2018

State of: Texas

County of: Harris

Subscribed and sworn to before

me this 13th day of April, 2018

Notary Public

My Commission Expires: 12-23-2019



ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 760,388.55

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to amount certified.)

ARCHITECT:

By: 

Date: 16 April 2018

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

RECEIVED

APR 18 2018

BY: FM180289



Contractor's signed Certification is attached

AIA Document G702, APPLICATION AND CERTIFICATE FOR PAYMENT

containing Contractor's signed Certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items apply.

AIA DOCUMENT G703

Fort Bend Co. Sheriff's Office APPLICATION NUMBER:

1840 Williams Way

Richmond, TX 77469

APPLICATION DATE:

PERIOD TO:

TEAL JOB NO.:

PAGE 2 OF 2

4 Four

March 27, 2018

March 30, 2018

17-1577

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK FROM PREVIOUS APPLICATION	E COMPLETED THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G/C)	H BALANCE TO FINISH (C-G)	I RETAINAGE
1	General Expenses	587,700.00	65,989.00	32,000.00		97,989.00	17%	489,711.00	4,899.15
2	General Expenses	159,000.00	88,245.35			68,245.35	35%	128,654.65	3,417.27
3	CPR#1 \$54,180.78								
4	CPR#2R \$3,875.15								
5	CPR#3 \$10,189.42								
6	Insurances and Bonds	202,400.00	130,122.00	3,375.00		133,497.00	66%	68,903.00	6,674.85
7	1/2 of Building Permit	9,700.00	9,700.00			9,700.00	100%	0.00	485.00
8	SWPP	10,800.00	8,309.00	450.00		6,759.00	63%	4,041.00	337.95
9	Earthwork	236,500.00	145,515.00	80,985.00		226,500.00	96%	10,000.00	11,325.00
10	Water Systems	28,700.00				0.00	0%	28,700.00	0.00
11	Storm Sewer Systems	126,400.00	78,450.00	46,950.00		125,400.00	99%	1,000.00	6,270.00
12	Sanitary Sewer Systems	21,700.00		21,700.00		21,700.00	100%	0.00	1,085.00
13	Irrigation & Landscaping	155,700.00		2,500.00		2,500.00	2%	153,200.00	125.00
14	Fencing	116,200.00			8,500.00	8,500.00	7%	107,700.00	425.00
15	Concrete								
16	Mobilization & Engineering	25,000.00	25,000.00			25,000.00	100%	0.00	1,250.00
17	Foundation	215,200.00	21,520.00	193,680.00		215,200.00	100%	0.00	10,760.00
18	Slab On Grade	88,000.00	26,400.00	61,600.00		88,000.00	100%	0.00	4,400.00
19	Elevated Slabs	100,000.00				0.00	0%	100,000.00	0.00
20	Paving & Flat Work	360,000.00		216,000.00		216,000.00	60%	144,000.00	10,800.00
21	Masonry	364,900.00				0.00	0%	364,900.00	0.00
22	Structural & Misc. Steel								
23	Detailing	25,000.00	25,000.00			25,000.00	100%	0.00	1,250.00
24	Anchor Bolts	15,000.00	15,000.00			15,000.00	100%	0.00	750.00
25	Phase A Steel	151,950.00				0.00	0%	151,950.00	0.00
26	Phase B Steel	132,252.00				0.00	0%	132,252.00	0.00
27	Jolt & Deck	101,000.00	15,000.00			15,000.00	15%	86,000.00	750.00
28	Misc. Stairs & Railings	65,000.00	7,500.00			7,500.00	12%	57,500.00	375.00
29	Erection	249,070.00				0.00	0%	249,070.00	0.00
30	Metal Wall Panel & Decorative Metal	80,028.00				0.00	0%	80,028.00	0.00
31	Decorative Metal Stairs	76,000.00				0.00	0%	76,000.00	0.00
32	Misc. Carpentry	17,500.00				0.00	0%	17,500.00	0.00
33	Architectural Woodwork	79,200.00				0.00	0%	79,200.00	0.00
34	Architectural Cabinets	101,000.00				0.00	0%	101,000.00	0.00
35	All Waterproofing & Sealants	124,500.00				0.00	0%	124,500.00	0.00
36	Thermal Insulation	9,500.00				0.00	0%	9,500.00	0.00
37	PVC Roofing & Sheet Metal								

Ala Zeleny
10/10/2018

38	Single Ply Roof	134,000.00				0.00	0%	134,000.00	0.00
39	Metal Roofing	14,500.00				0.00	0%	14,500.00	0.00
40	All Doors & Hardware								
41	HW Doors & Frames	1,915.00				0.00	0%	1,915.00	0.00
42	Aluminum Frames	28,070.00				0.00	0%	28,070.00	0.00
43	Wood Doors	48,253.00				0.00	0%	48,253.00	0.00
44	Hardware	122,362.00				0.00	0%	122,362.00	0.00
45	Accordion Folding Fire Doors	96,400.00				0.00	0%	96,400.00	0.00
46	All Storefront Glass & Glazing	543,000.00				0.00	0%	543,000.00	0.00
47	Drywall & Metal Framing	628,000.00				0.00	0%	628,000.00	0.00
48	Ceramic Tile	125,000.00				0.00	0%	125,000.00	0.00
49	Acoustical Ceilings	98,500.00				0.00	0%	98,500.00	0.00
50	Resilient Floor & Carpet	221,800.00				0.00	0%	221,800.00	0.00
51	Painting	109,000.00				0.00	0%	109,000.00	0.00
52	Sign work	15,900.00				0.00	0%	15,900.00	0.00
53	Interior Sign Allowance	15,000.00				0.00	0%	15,000.00	0.00
54	Toilet Compartments & Acc's	33,100.00				0.00	0%	33,100.00	0.00
55	Operable Partitions	15,800.00				0.00	0%	15,800.00	0.00
56	Fire Extinguishers	2,000.00				0.00	0%	2,000.00	0.00
57	Lockers	28,400.00				0.00	0%	28,400.00	0.00
58	Flagpoles	10,600.00				0.00	0%	10,600.00	0.00
59	Projection Screens	3,700.00				0.00	0%	3,700.00	0.00
60	Fall Protection	36,700.00				0.00	0%	36,700.00	0.00
61	Horizontal Blinds	13,400.00				0.00	0%	13,400.00	0.00
62	Video & Security	41,200.00				0.00	0%	41,200.00	0.00
63	Elevators	185,600.00				0.00	0%	185,600.00	0.00
64	Fire Suppression	106,400.00				0.00	0%	106,400.00	0.00
65	Permitting								
66	Permits and Mobilization	9,550.00	1,250.00			1,250.00	13%	8,300.00	62.50
67	Submittals & Shop Drawings	4,650.00	1,222.00			1,222.00	26%	3,428.00	61.10
68	Excavations	23,955.00	14,911.00	8,044.00		22,955.00	96%	1,000.00	1,147.75
69	Storm & Sanitary Below Grade	50,086.00	6,020.00	44,066.00		50,086.00	100%	0.00	2,504.30
70	Storm & Sanitary Above Slab	105,771.00				0.00	0%	105,771.00	0.00
71	Water Piping	76,592.00				0.00	0%	76,592.00	0.00
72	Fixtures and Equipment	109,296.00				0.00	0%	109,296.00	0.00
73	HVAC								
74	Mobilization	7,000.00	7,000.00			7,000.00	100%	0.00	350.00
75	Submittals	5,000.00	5,000.00			5,000.00	100%	0.00	250.00
76	Shop Drawings	21,500.00	21,500.00			21,500.00	100%	0.00	1,075.00
77	Piping	115,392.00	11,978.60			11,978.60	10%	103,413.40	598.93
78	Underground	86,375.00	47,316.00	39,059.00		86,375.00	100%	0.00	4,318.75
79	Sheet Metal	275,212.00				0.00	0%	275,212.00	0.00
80	AHU	101,839.00				0.00	0%	101,839.00	0.00
81	Chillers	162,724.00				0.00	0%	162,724.00	0.00
82	Controls	128,000.00	16,520.00			16,520.00	13%	111,480.00	826.00
83	Insulation	96,460.00				0.00	0%	96,460.00	0.00
84	VAV & Fan Powered Boxes	37,227.00				0.00	0%	37,227.00	0.00
85	Mini Splits	12,085.00				0.00	0%	12,085.00	0.00
86	Fans, GRD's & Pumps	52,294.00				0.00	0%	52,294.00	0.00
87	Water Piping	7,883.00				0.00	0%	7,883.00	0.00
88	Vibration Isolation	7,868.00				0.00	0%	7,868.00	0.00

CMC
16/April/2018
Ala Zelenko

89	Supports & Hangars	21,200.00				0.00	0%	21,200.00	0.00
90	Start Up	2,000.00				0.00	0%	2,000.00	0.00
91	Balancing	1,541.00				0.00	0%	1,541.00	0.00
92	Electrical								
93	Lighting & Gear	347,393.00				0.00	0%	347,393.00	0.00
94	Power & Distribution	145,389.00				0.00	0%	145,389.00	0.00
95	Branch Lighting	184,620.00				0.00	0%	184,620.00	0.00
96	Generator	215,550.00	1,500.00			1,600.00	1%	214,050.00	75.00
97	Site Underground	170,515.00	26,500.00	41,500.00		68,000.00	40%	102,515.00	3,400.00
98	Lightning Protection	17,500.00	1,500.00			1,600.00	9%	16,000.00	75.00
99	Wall Rough-In	145,528.00				0.00	0%	145,528.00	0.00
100	Branch Power	151,215.00				0.00	0%	151,215.00	0.00
101	Power Equipment	39,645.00				0.00	0%	39,645.00	0.00
102	Trim Out	18,750.00	0.00			0.00	0%	18,750.00	0.00
103	Submittals & Mobilization	7,545.00	7,545.00			7,545.00	100%	0.00	377.25
104	Temp Power	58,750.00	32,455.00			32,455.00	55%	26,295.00	1,622.75
105	Fire Alarm System	24,200.00				0.00	0%	24,200.00	0.00
106	Cabling	124,300.00				0.00	0%	124,300.00	0.00
107	Total Project Delays (41)								
108	Job Grand Totals	9,921,900.00	842,067.95	791,909.00	8,500.00	1,642,476.95	17%	8,279,423.05	82,123.85

Blair Zetser

CMC
11/14/2018