

FM180331

MERRIMAN HOLT POWELL

3-May-18

Mr. James Knight, Architect
Director of Facilities
Fort Bend County
301 Jackson Street
Richmond, Texas 77469


Handwritten signature and date 5.4.18

Invoice PO#135674 RH 447345

1602-19 - Architectural/Engineering Services - Missouri City Library
through April 30, 2018

Basic Services per Agreement dated 1/7/16 - Lump Sum	\$ 415,460.00
Schematic Design @ 20%	81,092.00
100% completion SD	81,092.00 ✓
Design Development @ 20%	81,092.00
100% completion DD	81,092.00 ✓
Construction Documents @ 35%	141,911.00
100% completion CD	141,911.00 ✓
Bidding @ 5%	20,273.00
100% completion B	20,273.00 ✓
Construction Administration @ 20%	81,092.00
24% completion CA	19,462.08 ✓
Fees Earned to Date	343,830.08 ✓
Less Amount Invoiced to Date	(338,964.56)
Fee Payment Requested	4,865.52
Reimbursables (see attached)	106.09
Total Due Upon Receipt	\$ 4,971.61 ✓ <i>W. Myhr</i>

Thank you!



3900 Essex Lane, Suite 200
Houston, Texas 77027-5133
Tel 713 522-2885 Fax 713 524-4151
www.mhparch.com

3-May-18

Mr. James Knight, Architect
Director of Facilities
Fort Bend County
301 Jackson Street
Richmond, Texas 77469

Reimbursables

1602-RE-050318 - with detail
through April 30, 2018

Postage	0.94
Copies	56.10
Mileage	49.05

Payment Due Upon Receipt (Reimbursables)	\$	106.09
Thank you!		