

# ROBERTS

ENGINEERING GROUP, LLC

TBPE Firm No. F-17223

## INVOICE

**BILL TO:**

Mr. Jamie Knight, Director  
Fort Bend County Facilities  
301 Jackson St., Suite 301  
Richmond, Texas 77469

6/31/2018  
Invoice # 0240  
Project # 502-0001  
Terms: Net 30  
Period: June 2018  
P.O. No. 159894

**Project:** Fort Bend County Medical Examiners Facility

**Scope:** Civil Site Design

**Status:** 95% Submittal to County on 7/2/18

PO # 159894 R # 455114

| Task | Description                | Contract     | % Complete | Fee Earned   | Prior Billed | Fee Due     |
|------|----------------------------|--------------|------------|--------------|--------------|-------------|
| 07   | Detailed Design            | \$ 18,590.00 | 95%        | \$ 17,660.50 | \$ 13,942.50 | \$ 3,718.00 |
| 10   | Limited Construction Phase | \$ 3,560.00  | 0%         | \$ -         | \$ -         | \$ -        |
|      | Direct Costs               | \$ 500.00    | 75%        | \$ 375.00    | \$ 250.00    | \$ 125.00   |
|      | Total                      | \$ 22,650.00 |            |              |              | \$ 3,843.00 |

Total Due this Invoice

\$ 3,843.00

*Thank You*

