

Pay Estimate

PO # 136076

ams

Rec 462850

Covering Period 07/22/2018 Thru 08/25/2018

Estimate No. 30

Project Name: FM 1093 Phase 1

Project No: 1258-03-042, ETC.

Contrator: Webber, LLC

Contract No: 1258-03-042, ETC.

Job No: 16-035

Contract Award Date: 02/02/2016

Start Date: 02/29/2016

Substantial Completion Date:

Percentage By Time: 100.00% By Place 96.75%

CONTRACT TIME IN CALENDAR DAYS

Original Contract Time: 720

Approved Extensions: 10

Total Contract Time: 730

Days Charged to Date: 730

Days Remaining to Date: 0

CONTRACT AMOUNT TO DATE :

1. Original Contract Amount

\$63,811,753.94

2. Approved Change Orders

No	Date	Approved Extension	Amount
1.00	05/05/2016	0	\$21,200.00
2.00	05/05/2016	0	\$260,000.00
3.00	05/26/2016	0	\$12,585.59
4.00	11/04/2016	0	\$228,344.79
5.00	12/22/2016	0	\$12,039.16
6.00	03/21/2017	0	\$136,616.80
7.00	05/11/2017	0	\$57,123.41
8.00	05/11/2017	0	\$93,027.76
9.00	05/11/2017	0	\$222,508.88
10.00	09/22/2017	10	
11.00	10/03/2017	0	\$5,304.60
12.00	10/25/2017	0	\$-109,205.53
13.00	11/27/2017	0	\$450,000.00
14.00	06/01/2018	0	\$-8,645.89

Total Change Orders to Date

\$1,380,899.57

TOTAL CONTRACT AMOUNT

\$65,192,653.51

A. EARNINGS TO DATE

1. Work Completed to Date	96.75%	Complete	<u>\$63,071,871.84</u>
2. Material Stored on Site			<u>\$5,205,549.80</u>
3. Material Stored in Place			<u>\$5,205,549.80</u>
4. Balance-Material Accepted Not in Place		\$0.00 @ 100%	<u>\$0.00</u>
5. Advance Allowance			<u>\$0.00</u>

TOTAL EARNINGS TO DATE

\$63,071,871.84

B. DEDUCTIONS

1. Retainage	0.00 % Of \$63,071,871.84	<u>\$0.00</u>
2. Retainage Release	0.00 % Of \$63,071,871.84	<u>\$0.00</u>
3. Total Retainage		<u>\$0.00</u>
4. Liquidated Damages	0.00 Days @ \$15,000.00	<u>\$0.00</u>
5. Quality Control Retest Cost		<u>\$0.00</u>
6. Penalties and Items in Contract		<u>\$0.00</u>

TOTAL DEDUCTIONS

\$0.00

Pay Estimate

Covering Period 07/22/2018 Thru 08/25/2018

Estimate No. 30

Project Name: FM 1093 Phase 1

Project No: 1258-03-042, ETC.

Contrator: Webber, LLC

Contract No: 1258-03-042, ETC.

Job No: 16-035

C. AMOUNT DUE THIS PERIOD

1. Total Earnings To Date	\$63,071,871.84	
2. Total Deductions	\$0.00	
3. Total Payments Due		\$63,071,871.84
4. Less Previous Payments		\$62,916,642.85
5. Restoration Adjustment		\$0.00
TOTAL AMOUNT DUE CONTRACTOR THIS DATE		\$155,228.99

The Payment Invoice is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

Approved By:  Date: 8/31/2018 1:41:53PM

Lead Inspector Robert Dick

Approved By:  Date: 8/31/2018 3:36:56PM


Contractor Matthew Brangan

Approved By:  Date: 9/6/2018 8:09:43AM

Resident Engineer Richard Kronenberger, P.E.

Approved By:  Date: 9/6/2018 12:58:35PM

Construction Manager Mike Stone

Approved By:  Date: 9/11/2018 10:17:47AM

County Engineer Richard Stolleis, P.E.

Pay Estimate

Covering Period 07/22/2018 Thru 08/25/2018

Estimate No. 30

Project Name: FM 1093 Phase 1

Project No: 1258-03-042, ETC.

Contrator: Webber, LLC

Contract No: 1258-03-042, ETC.

Job No: 16-035

LINE NO.	ITEM DESCRIPTION	UNIT	CONTRACT OR PROJECT ESTIMATE QUANTITY	TOTAL WORK DONE THIS ESTIMATE QUANTITY	TOTAL WORK DONE PREVIOUS ESTIMATE	TOTAL WORK DONE TO DATE QUANTITY	PERCENT COMPLETE	CONTRACT PRICE	AMOUNT
104 9002	REMOVING CONC (TRAFFIC DAMAGE SPECIAL 1)	LS	1.00	1.00	0.00	1.00	100.00%	\$4,601.59	\$4,601.59
161 9001	COMPOST (PROGANICS)	SY	394,781.34	34,681.11	196,518.81	231,199.92	58.56%	\$1.49	\$344,487.88
162 6003	STRAW OR HAY MULCH	SY	786,922.00	34,681.11	372,429.19	407,110.30	51.73%	\$0.18	\$73,279.85
164 6052	BROADCAST SEED (PERM) (SPECIAL MIX)	SY	382,308.00	50,776.67	198,295.48	249,072.15	65.15%	\$0.10	\$24,907.22
166 6001	FERTILIZER	AC	169.00	7.16	64.76	71.92	42.56%	\$435.00	\$31,285.20
168 6001	VEGETATIVE WATERING	MG	20,332.00	42.00	594.00	636.00	3.13%	\$7.58	\$4,820.88
400 9001	CEMENT STAB BACKFILL (SPRINT PND)	CY	114.00	114.00	0.00	114.00	100.00%	\$89.23	\$10,172.22
401 9001	FLOWABLE BACKFILL (SPRINT POND)	CY	20.00	20.00	0.00	20.00	100.00%	\$126.53	\$2,530.60
432 6001	RIPRAP (CONC)(4 IN)	CY	1,451.00	238.07	1,082.12	1,320.19	90.98%	\$350.00	\$462,066.50
432 9002	RIPRAP (CONC)(5 IN)(SPRINT POND)	CY	38.00	38.00	0.00	38.00	100.00%	\$463.54	\$17,614.52
432 9003	RIPRAP (CONC)(BAFFLES) (SPRINT POND)	LS	1.00	1.00	0.00	1.00	100.00%	\$10,277.93	\$10,277.93
432 9004	RIPRAP (SET PERIMETER)	CY	10.00	10.00	0.00	10.00	100.00%	\$486.40	\$4,864.00
465 9004	INLET (ADJUST TO SLOPE GRATE)	EA	2.00	2.00	0.00	2.00	100.00%	\$5,327.88	\$10,655.76
467 9001	SET (ADJUST) (STA 401+00)	LS	1.00	1.00	0.00	1.00	100.00%	\$1,007.49	\$1,007.49
496 9001	REMOV STR (SET & PLUG 5X2 RBC)(372+50)	LS	1.00	1.00	0.00	1.00	100.00%	\$5,052.49	\$5,052.49
502 9005	TCP REVISIONS	LS	1.00	1.00	0.00	1.00	100.00%	\$30,754.50	\$30,754.50
531 6034	CURB RAMPS (TY 7)(MOD)	EA	13.00	13.00	0.00	13.00	100.00%	\$342.79	\$4,456.27

Pay Estimate

Covering Period 07/22/2018 Thru 08/25/2018

Estimate No. 30

Project Name: FM 1093 Phase 1

Project No: 1258-03-042, ETC.

Contrator: Webber, LLC

Contract No: 1258-03-042, ETC.

Job No: 16-035

LINE NO.	ITEM DESCRIPTION	UNIT	CONTRACT OR PROJECT ESTIMATE QUANTITY	TOTAL WORK DONE THIS ESTIMATE QUANTITY	TOTAL WORK DONE PREVIOUS ESTIMATE	TOTAL WORK DONE TO DATE QUANTITY	PERCENT COMPLETE	CONTRACT PRICE	AMOUNT
531 9003	SIDEWALK (ARMOR CURB DRAIN)	EA	1.00	1.00	0.00	1.00	100.00%	\$6,845.22	\$6,845.22
531 9004	CONC SDWLK/CURB (REPAIR SPECIAL 1)	LS	1.00	1.00	0.00	1.00	100.00%	\$6,546.64	\$6,546.64
545 6001	CRASH CUSH ATTEN (INSTL)	EA	22.00	-8.69	29.69	21.00	95.45%	\$20,500.00	\$430,500.00
628 9001	ELEC SERV (REPAIR SPECIAL)	LS	1.00	1.00	0.00	1.00	100.00%	\$2,037.28	\$2,037.28
636 9001	ALUMINUM SIGNS (TY A)	EA	8.00	8.00	0.00	8.00	100.00%	\$564.19	\$4,513.52
644 9002	SMALL SIGN MODIFICATIONS (SPECIAL)	LS	1.00	1.00	0.00	1.00	100.00%	\$20,030.72	\$20,030.72
647 9001	LRSA (COMPLETE) (ADDITIONAL SIGN)	LS	1.00	1.00	0.00	1.00	100.00%	\$5,786.94	\$5,786.94
658 6042	INSTL DEL ASSM (D-DY)SZ 1(FLX)SRF	EA	18.00	18.00	0.00	18.00	100.00%	\$132.56	\$2,386.08
658 9001	INSTL OM ASSM (OM-4) (TWT)WAS	EA	4.00	4.00	0.00	4.00	100.00%	\$238.61	\$954.44
687 9001	PED POLE ASSY (REPAIR SPECIAL 1)	LS	1.00	1.00	0.00	1.00	100.00%	\$1,298.44	\$1,298.44
687 9002	PED POLE ASSY (REPAIR SPECIAL 2)	LS	1.00	1.00	0.00	1.00	100.00%	\$1,265.98	\$1,265.98
6120 6002	DEAD END BARRICADE (8 FT)	EA	4.00	4.00	0.00	4.00	100.00%	\$1,378.65	\$5,514.60
9014 9001	SITE ACCESS TO SPRINT POND	LS	1.00	1.00	0.00	1.00	100.00%	\$24,495.18	\$24,495.18
	Material on Hand 100%			0.00				\$0.00	\$0.00