

PO # 165852
ams rec 464765

HUITT-ZOLIARS

10350 Richmond Avenue, Suite 300
Houston, TX 77042
281.496.0066
281.496.0220

INVOICE

Fort Bend County
301 Jackson Street
Richmond, TX 77469

September 25, 2018
Project No. 17208
Invoice No. 3 - HZ No. 3095000103
Purchase Order No. 165852

Professional Engineering Services in connection with Old Richmond Road
Reference P.O. Number 165852 and 2017 Mobility Bond Program - Project No. 17208
Period of Services from July 29 2018 through September 1, 2018

Summary		Authorized Budget	Authorized Amount Remaining	% Complete	Invoiced To Date	Previously Invoiced	Net This Invoice
<u>Basic Services</u>							
Phase 1 Preliminary Design	LS	\$70,000.00	\$0.00	100.00%	\$70,000.00	\$35,000.00	\$35,000.00
Phase 2 Final Design	LS	\$190,000.00	\$180,500.00	5.00%	\$9,500.00	\$0.00	\$9,500.00
Phase 3 Construction Phase Services	HR	\$25,000.00	\$25,000.00	0.00%	\$0.00	\$0.00	\$0.00
Sub-Total Basic Services		\$285,000.00	\$205,500.00	27.89%	\$79,500.00	\$35,000.00	\$44,500.00
<u>Additional Services (LS)</u>							
1) Route Topographic Survey	LS	\$40,430.00	\$4,043.00	90.00%	\$36,387.00	\$36,387.00	\$0.00
2) Proposed ROW Maps, M&B	LS	\$5,060.00	\$5,060.00	0.00%	\$0.00	\$0.00	\$0.00
3) Geotechnical Investigation	LS	\$26,203.00	\$26,203.00	0.00%	\$0.00	\$0.00	\$0.00
4) Baseline Staking/Control Points	LS	\$4,070.00	\$4,070.00	0.00%	\$0.00	\$0.00	\$0.00
Sub-Total Additional Services		\$75,763.00	\$39,376.00	48.03%	\$36,387.00	\$36,387.00	\$0.00
Total Basic Services + Additional Services		\$360,763.00 ✓	\$244,876.00 ✓	32.12%	\$115,887.00 ✓	\$71,387.00 ✓	

TOTAL AMOUNT DUE THIS INVOICE

\$44,500.00

OK, JSS
09/25/18

I certify that the services represented by this bill are true and correct and have been rendered in accordance with the terms of this contract.

By:

Chaitanya Gampa, P.E., PMP
Vice President

PROGRESS REPORT (Huitt-Zollars, Inc.)

FBC Project #: 17208

Project Description: Old Richmond Rd from Sugarland-Howell Road to Belknap Road

Invoice Period: 07/29/18 to 09/01/18

Invoice Number: 3095000103

Activities performed this period:

Design Phase:

1. Continue coordination with Utility companies
2. Field visit to coordinate with the school
3. Request asbuilt information through MUD's etc..
4. Initiate and finalize drainage analysis for detention pond options
5. Coordinate with the two abutting projects on ROW and drainage conditions
6. Coordinate with the Surveyor
7. Arrange and attend meeting with RPS and engineers of adjoining projects.
8. Prepare PER report and exhibits
9. Present PER to the county
10. Finalize PER based on County's comments.

Topographic Survey:

- Topographic Survey completed

Planned Activities for next period:

- Awaiting county decision on the parcel for detention pond for preparation of M&B
- Submit PER with revisions and decisions made in the PER meeting
- Update contract documents to include traffic signal at the intersection of Belknap & Old Richmond into the Belknap project.

Issues / Concerns:

- N/A

Svatek, Donna

From: Don Durgin <Don.Durgin@rpsgroup.com>
Sent: Tuesday, September 25, 2018 10:42 AM
To: Svatek, Donna
Subject: RE: Invoice Submittal For Project R309500.01 - Invoice 3095000103
Attachments: Inv 3 - 3095000103.pdf

We recommend approval. Please process for payment. Thanks.

Don Durgin
Department Manager
RPS | Infrastructure
1160 N Dairy Ashford, Suite 500,
Houston, Texas 77079
USA
T +1 281 589 7257
F +1 281 589 7309
M +1 713 269 3913
E don.durgin@rpsgroup.com
W www.rpsgroup.com/usa

Formerly Klotz Associates

From: Svatek, Donna <Donna.Svatek@fortbendcountytexas.gov>
Sent: Tuesday, September 25, 2018 8:31 AM
To: Don Durgin <Don.Durgin@rpsgroup.com>
Subject: [EXT] FW: Invoice Submittal For Project R309500.01 - Invoice 3095000103

Please review and advise.

Thank you
Donna Svatek
Fort Bend County Engineering
281-633-7504

From: Hall, Linda <LHall@Huitt-Zollars.com>
Sent: Monday, September 24, 2018 3:17 PM
To: ENGInvoices <ENGInvoices@fortbendcountytexas.gov>
Cc: Raul Fung <Raul.Fung@rpsgroup.com>; Gampa, Chaitanya <cgampa@Huitt-Zollars.com>
Subject: Invoice Submittal For Project R309500.01 - Invoice 3095000103

CAUTION: This email originated from outside of the organization. Do not click links or open attachments unless you recognize the sender and know the content is safe.

Please find 3095000103 dated September 25, 2018 in the amount of \$44,500.00 for work performed on FB County Old Richmond Rd.

We appreciate the opportunity to assist you on this project.