

Application and Certificate for Payment

TO OWNER: Fort Bend County Facility Mgmt & Plannin
301 Jackson Street, Suite 301
Richmond, TX 77469

PROJECT:
Fifth Street Gym - Ft Bend Cty
3110 Fifth Street
Stafford, TX 77477

APPLICATION NO: 16
PERIOD TO: 5/31/18
CONTRACT FOR:
CONTRACT DATE:
PROJECT NOS:

Distribution to:
OWNER ☒
ARCHITECT ☒
CONTRACTOR ☐
FIELD ☐
OTHER ☐

FROM CONTRACTOR:
Frost Construction Company, Inc.
19506 HWY 59 NORTH, SUITE 320
HUMBLE, TEXAS 77338

VIA ARCHITECT:
Calvin Deese

PO # 149923 R# 465541

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$ 1,388,350.00
2. Net change by Change Orders \$ -6,781.70
3. CONTRACT SUM TO DATE (Line 1 +/- 2) \$ 1,381,568.30
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 1,381,568.30
5. RETAINAGE:
 - a. 0.0 % of Completed Work
(Column D + E) on G703) \$ 0.00
 - b. 0.0 % of Stored Material
(Column F on G703) \$ 0.00Total Retainage (Lines 5a + 5b or Total in Column I of G703) \$ 0.00
6. TOTAL EARNED LESS RETAINAGE \$ 1,381,568.30
(Line 4 less Line 5 Total)
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT \$ 1,310,949.94
(Line 6 from prior Certificate)
8. CURRENT PAYMENT DUE \$ 70,618.36
9. BALANCE TO FINISH, INCLUDING RETAINAGE \$ 0.00
(Line 3 less Line 6)

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$ 0.00	\$ 0.00
Total approved this Month	\$ 0.00	\$ 6,781.70
TOTALS	\$ 0.00	\$ 6,781.70
NET CHANGES by Change Order	\$	-6,781.70

BY: FM180580

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR

By:

Date: 10/4/18

State of: Texas


County of: Harris

Subscribed and sworn to before

me this 4th day of June 2018

Notary Public: Brandy Gunn

My Commission expires: 10/09/21



ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED

\$ 70,618.36

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By:

Date: 8/31/2018

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

JobId: F545
Fifth Street Gym - Ft Bend Cty

Application no.: 16
Application date: 5/31/18
Period to: 5/31/18
Architect's project no.:

A	B	C	D	E	F	G	H	I	
Item No.	Description of Work	Scheduled Value	WORK COMPLETED		Materials Presently Stored (not in D)	Total Compl. and Stored To Date (D+F)	% Compl. (Prev.)	Balance To Finish (Prev.)	Retainage (Prev.)
			From Prev. Application	Amount This Period					
1	Mobilization	8,500.00	8,500.00	0.00	0.00	8,500.00	100	0.00	0.00
2	SWPPP	4,300.00	4,300.00	0.00	0.00	4,300.00	100	0.00	0.00
3	Termite Control	700.00	700.00	0.00	0.00	700.00	100	0.00	0.00
4	Earthwork	40,700.00	40,700.00	0.00	0.00	40,700.00	100	0.00	0.00
5	Concrete	102,700.00	102,700.00	0.00	0.00	102,700.00	100	0.00	0.00
6	Masonry	36,100.00	36,100.00	0.00	0.00	36,100.00	100	0.00	0.00
7	Misc Steel	1,400.00	1,400.00	0.00	0.00	1,400.00	100	0.00	0.00
8	Rough Carpentry	2,100.00	2,100.00	0.00	0.00	2,100.00	100	0.00	0.00
9	Firestopping	4,100.00	4,100.00	0.00	0.00	4,100.00	100	0.00	0.00
10	Sealants	2,300.00	2,300.00	0.00	0.00	2,300.00	100	0.00	0.00
11	Hollow Metal Doors	9,200.00	9,200.00	0.00	0.00	9,200.00	100	0.00	0.00
12	Hardware	14,100.00	14,100.00	0.00	0.00	14,100.00	100	0.00	0.00
13	Glazing	27,800.00	27,800.00	0.00	0.00	27,800.00	100	0.00	0.00
14	Drywall	123,400.00	123,400.00	0.00	0.00	123,400.00	100	0.00	0.00
15	Acoustic Ceiling	3,700.00	3,700.00	0.00	0.00	3,700.00	100	0.00	0.00
16	Gym Flooring	49,000.00	49,000.00	0.00	0.00	49,000.00	100	0.00	0.00
17	Tile	10,700.00	10,700.00	0.00	0.00	10,700.00	100	0.00	0.00
18	Painting	24,800.00	24,800.00	0.00	0.00	24,800.00	100	0.00	0.00
19	Corner Guards	400.00	400.00	0.00	0.00	400.00	100	0.00	0.00
20	Wall Padding	1,300.00	1,300.00	0.00	0.00	1,300.00	100	0.00	0.00
21	FEC's	700.00	700.00	0.00	0.00	700.00	100	0.00	0.00
22	Canopy	35,100.00	35,100.00	0.00	0.00	35,100.00	100	0.00	0.00
23	Toilet Accessories	9,200.00	9,200.00	0.00	0.00	9,200.00	100	0.00	0.00
24	Basketball Goals	13,500.00	13,500.00	0.00	0.00	13,500.00	100	0.00	0.00
25	Gym Bleachers	12,500.00	12,500.00	0.00	0.00	12,500.00	100	0.00	0.00
26	Blinds	800.00	800.00	0.00	0.00	800.00	100	0.00	0.00
27	Metal Building	105,600.00	105,600.00	0.00	0.00	105,600.00	100	0.00	0.00
28	Building Erection	54,700.00	54,700.00	0.00	0.00	54,700.00	100	0.00	0.00
29	Site Utilities	106,850.00	106,850.00	0.00	0.00	106,850.00	100	0.00	0.00
30	Fire Sprinkler	35,900.00	35,900.00	0.00	0.00	35,900.00	100	0.00	0.00
31	Plumbing	37,600.00	37,600.00	0.00	0.00	37,600.00	100	0.00	0.00
32	HVAC	242,900.00	242,900.00	0.00	0.00	242,900.00	100	0.00	0.00
33	Electrical	114,500.00	114,500.00	0.00	0.00	114,500.00	100	0.00	0.00
34	Fire Alarm	9,500.00	9,500.00	0.00	0.00	9,500.00	100	0.00	0.00
35	Owners Contingency	6,781.70	0.00	6,781.70	0.00	6,781.70	100	0.00	0.00
36	CP No. 1	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00
37	Fire Sprinkler	-33,329.00	-33,329.00	0.00	0.00	-33,329.00	100	0.00	0.00
38	CP No. 2	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00
39	Storm Sewer	17,727.26	17,727.26	0.00	0.00	17,727.26	100	0.00	0.00
40	CP No. 3	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00
Page Totals		1,237,829.96	1,231,048.26	6,781.70	0.00	1,237,829.96	100	0.00	0.00

JobId: F545

Fifth Street Gym - Ft Bend Cty

Application no.: 16

Application date: 5/31/18

Period to: 5/31/18

Architect's project no.:

A	B	C	D	E	F	G		H	I
Item No.	Description of Work	Scheduled Value	WORK COMPLETED		Materials Presently Stored (not in D)	Total Compl. and Stored To Date (D+F)	% Compl. (Prev.)	Balance To Finish (Prev.)	Retainage (Prev.)
			From Prev. Application	Amount This Period					
41	Blocking	500.00	500.00	0.00	0.00	500.00	100	0.00	0.00
42	CP No. 4	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00
43	Swales	6,005.70	6,005.70	0.00	0.00	6,005.70	100	0.00	0.00
44	CP No. 5	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00
45	Exhaust Fan	3,245.67	3,245.67	0.00	0.00	3,245.67	100	0.00	0.00
46	CP No. 6	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00
47	Concrete Stoops	750.00	750.00	0.00	0.00	750.00	100	0.00	0.00
48	CP No. 8	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00
49	Hydroseed	2,000.00	2,000.00	0.00	0.00	2,000.00	100	0.00	0.00
50	CP No. 9	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00
51	Fire Alarm Panel	4,697.67	4,697.67	0.00	0.00	4,697.67	100	0.00	0.00
52	CP No. 10	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00
53	Knox Box	336.00	0.00	336.00	0.00	336.00	100	0.00	0.00
54	CP No. 11R	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00
55	Fire Alarm Covers	825.00	0.00	825.00	0.00	825.00	100	0.00	0.00
56	CP No. 12	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00
57	Urinal Screen	460.00	0.00	460.00	0.00	460.00	100	0.00	0.00
58	Insurance	9,400.00	9,400.00	0.00	0.00	9,400.00	100	0.00	0.00
59	Bonds	21,700.00	21,700.00	0.00	0.00	21,700.00	100	0.00	0.00
60	General Conditions	100,600.00	100,600.00	0.00	0.00	100,600.00	100	0.00	0.00
61	Change Order No. 1	-6,781.70	0.00	-6,781.70	0.00	-6,781.70	100	0.00	0.00
		1,381,568.30	1,379,947.30	1,621.00 ✓	0.00	1,381,568.30	100	0.00	0.00