

PO # 169720 oms



Rec 466829

October 15, 2018

Fort Bend County Engineering Department
 Atten: Stacy Slawinski
 301 Jackson Street
 Richmond, TX 77469

Project: Various Arcola Roads in Precinct 1
 Fort Bend County Project No. 17120x, P0#169720
 Invoice No. 1 Project No. HJC18-10

Dear Mr. Slawinski:

HJ Consulting, Inc. is pleased to provide you with the first invoice for the service rendered for the completion of Preliminary Engineering Design for the above referenced project. The summary of work accomplished is summarized below. Please let me know if I can be of assistance.

Task	Contract Amount	Percent complete	Invoice to Date	Previously Invoiced	Due This Invoice
------	-----------------	------------------	-----------------	---------------------	------------------

Basic Services:

Phase I- Preliminary Eng.	\$45,548	35%	\$15,941.80	-0-	\$15,941.80
Phase II- Final Design	\$145,277	0%	-0-	-0-	-0-
Phase III- Construction Phase	\$29,893 at time and material		-0-	-0-	-0-

Additional Services:

Topographic Survey	\$16,700	90%	\$15,030	-0-	\$15,030
Survey Control	\$2500	-0-	-0-	-0-	-0-
Geotechnical Investigation	\$7,980	-0-	-0-	-0-	-0-

Total	\$247,898 ✓		\$30,971.80	-0-	\$30,971.80 OK, Jm 10/15/18
--------------	--------------------	--	--------------------	------------	------------------------------------

We appreciate the opportunity to collaborate with the Fort Bend County Project. The preliminary design will be complete in next 30 days. I certify this invoice to be true and correct.

Sincerely,

Harish Jajoo, P.E., CFM
 President

Civil Engineers | Construction Managers

4771 Sweetwater Boulevard, Suite 254, Sugar Land, Texas 77479
 832-338-3202 (C) | 832-553-3103 (F) | www.hjconsultinginc.com



October 15, 2018

Attachment to Invoice #1
Various Arcola Road
Project # 17210x, PO#169720

Summary of Work Accomplished for September - October 2018

1. Authorized the Surveyor and Geotechnical Sub Consultants
2. 90% Topographic Survey completed
3. Base plan and profile of existing utilities completed
4. Notified private utilities requesting their records for possible conflicts
5. Reviewed the drainage criteria for possible solution of open ditch conveyance.
6. Reviewed the existing public utilities (water and sanitary)

Civil Engineers | Construction Managers

4771 Sweetwater Boulevard, Suite 254, Sugar Land, Texas 77479
832-338-3202 (C) | 832-553-3103 (F) | www.hjconsultinginc.com

Svatek, Donna

From: Kevin A. Mineo, PE <kmineo@binkleybarfield.com>
Sent: Monday, October 15, 2018 7:25 AM
To: ENGInvoices; Svatek, Donna
Cc: James Fields, P.E.
Subject: FW: FBC Project # 17120x - Invoice # 1
Attachments: Fort Bend County Invoice #1-Arcola Roads #17120x 10152018.pdf

CAUTION: This email originated from outside of the organization. Do not click links or open attachments unless you recognize the sender and know the content is safe.

Donna-

I approve this invoice for further processing.

Thank you

Kevin A. Mineo, PE | Sr. Project Manager
Binkley & Barfield, Inc. | TBPE F-257 | 713.869.3433 p | 713.907.3422 c

From: Harish Jajoo <harish@hjconsultinginc.com>
Sent: Sunday, October 14, 2018 10:04 PM
To: enginvoices@fortbendcountytexas.gov
Cc: Kevin A. Mineo, PE <kmineo@binkleybarfield.com>; James Fields, P.E. <jfields@binkleybarfield.com>
Subject: FBC Project # 17120x - Invoice # 1

Harish Jajoo, P.E., CFM
President

HJ Consulting, Inc.
4771 Sweetwater Boulevard, Suite 254
Sugar Land, Texas 77479
832-338-3202 mobile | 832-553-3103 fax
www.hjconsultinginc.com