

PO# 166109 Oms Be 467508

Fort Bend County ENGInvoices@fortbendcountytx.gov.

c/o RPS Francisco.Carrillo@rpsgroup.com September 26, 2018

Project No: Invoice No: 057000800

04-0144305

Purchase Order 166109 dated 5/31/2018 Bellaire Blvd & Westmoor Dr FBC 2017 Mobility Bond Project No 17209 Precinct 2.

Professional Services from August 26, 2018 to September 25, 2018

	Р	roposed Fee	% Complete	Total Amt Complete	Previously Invoiced	This Invoice
Geotechnical Engineering Services		25,000.00	89.42%	22,356.00	22,356.00	0.00
Preliminary Engineering Phase						
Preliminary Design		56,900.00	100.00%	56,900.00	34,140.00	22,760.00
Topo Survey, including Control Survey		35,100.00	90.00%	31,590.00	31,590.00	0.00
Final Plan Phase						
Preparation of PS&E		133,400.00	8.86%	11,819.30	0.00	11,819.30
Bid & Construction Phase Services		26,000.00	Hourly	0.00	0.00	0.00
Control Staking		3,600.00	0.00%	0.00	0.00	/ 0.00
	Total	280,000.00	/	122,665.30	88,086.00	34,579.30

Total this Invoice

\$34,579.30

OKITS

Include Progress Report.

Account Recap

PO Amount
Total Complete
Previously Invoiced
This Invoice
Remainder

\$ 280,000.00 \$ 122,665.30

\$ 88,086.00 \(\square\) \$ 34,579.30 \(\square\) \$ 157,334.70 \(\square\)

13430 Northwest Freeway, Suite 700, Houston, Texas 77040
TBPE F-2726 | TBPLS 10110700
t 713.462.3178



MONTHLY PROGRESS REPORT

Bellaire & Westmoor - FBC 2017 Mobility Bond Project No 17209

For Professional Services from August 26, 2018 to September 25, 2018

Date of Report: October 4, 2018

GEOTECHNICAL ENGINEERING SERVICES

Activities this period:

• Finalize Geotechnical Report

Activities anticipated next period:

Coordination between Geotech and IDS

Outstanding issues:

No current issues

PRELIMINARY DESIGN

Activities this period:

- PER Meeting with Fort Bend County
- Prepare 70% Submittal
- Coordination with subconsultant

Activities anticipated next period:

- PER Meeting with Fort Bend County
- Prepare 70% Submittal
- Submit 70% Submittal

Outstanding issues:

No current issues

SURVEYING SERVICES

Activities this period:

Survey control sheets

Activities anticipated next period:

Survey control sheets

Outstanding issues:

No current issues

FINAL DESIGN

Activities this period:

None this period

Activities anticipated next period:

No activities planned

Outstanding issues:

No current issues



BID & CONSTRUCTION PHASE SERVICES

Activities this period:

None this period

Activities anticipated next period:

No activities planned

Outstanding issues:

No current issues

Next Submittal: 70% Milestone-Tuesday, October 16, 2018

Svatek, Donna

From:

Don Durgin < Don.Durgin@rpsgroup.com>

Sent:

Tuesday, October 16, 2018 9:02 AM

To:

Svatek, Donna

Subject:

RE: PO 166109 Proj No 17209 Bellaire Blvd & Westmoor September 2018 Invoice No 4

Attachments:

057000800Sep18 Invoice PO 166109 Inv 4.pdf

We recommend approval. Please process for payment. Thanks.

Don Durgin
Department Manager
RPS | Infrastructure
1160 N Dairy Ashford, Suite 500,
Houston, Texas 77079

USA T +1 281 589 7257

F +1 281 589 7309 M +1 713 269 3913

E don.durgin@rpsgroup.comW www.rpsgroup.com/usa

Formerly Klotz Associates

From: Svatek, Donna < Donna. Svatek@fortbendcountytx.gov>

Sent: Tuesday, October 9, 2018 9:11 AM **To:** Don Durgin < Don.Durgin@rpsgroup.com>

Subject: [EXT] FW: PO 166109 Proj No 17209 Bellaire Blvd & Westmoor September 2018 Invoice No 4

Please review and advise.

Thank you Donna Svatek Fort Bend County Engineering 281-633-7504

From: Yi-Mei Shelton (IDS) < YShelton@idseg.com>

Sent: Monday, October 08, 2018 10:33 AM

To: ENGInvoices < ENGInvoices@fortbendcountytx.gov >; Francisco.Carrillo@rpsgroup.com

Cc: Carol Harrison (IDS) < CHarrison@idseg.com>

Subject: PO 166109 Proj No 17209 Bellaire Blvd & Westmoor September 2018 Invoice No 4

CAUTION: This email originated from outside of the organization. Do not click links or open attachments unless you recognize the sender and know the content is safe.

Attached is our monthly invoice for your process. If you have any questions, please feel free to contact us.

Thank you.