

PO # 165852  
 CMS Rec 460658

# HUITT-ZOLIARS

10350 Richmond Avenue, Suite 300  
 Houston, TX 77042  
 281.496.0066  
 281.496.0220

## INVOICE

Fort Bend County  
 301 Jackson Street  
 Richmond, TX 77469

October 23, 2018  
 Project No. 17208  
 Invoice No. 4 - HZ No. 3095000104  
 Purchase Order No. 165852

Professional Engineering Services in connection with Old Richmond Road  
 Reference P.O. Number 165852 and 2017 Mobility Bond Program - Project No. 17208  
 Period of Services from September 2, 2018 through September 29, 2018

Summary		Authorized Budget	Authorized Amount Remaining	% Complete	Invoiced To Date	Previously Invoiced	Net This Invoice
<b>Basic Services</b>							
Phase 1 Preliminary Design	LS	\$70,000.00	\$0.00	100.00%	\$70,000.00	\$70,000.00	\$0.00
Phase 2 Final Design	LS	\$171,625.00	\$145,881.25	15.00%	\$25,743.75	\$9,500.00	\$16,243.75
Phase 3 Construction Phase Services	HR	\$25,000.00	\$25,000.00	0.00%	\$0.00	\$0.00	\$0.00
Sub-Total Basic Services		\$266,625.00	\$170,881.25	35.91%	\$95,743.75	\$79,500.00	\$16,243.75
<b>Additional Services (LS)</b>							
1) Route Topographic Survey	LS	\$40,430.00	\$4,043.00	90.00%	\$36,387.00	\$36,387.00	\$0.00
2) Proposed ROW Maps, M&B	LS	\$5,060.00	\$5,060.00	0.00%	\$0.00	\$0.00	\$0.00
3) Geotechnical Investigation	LS	\$26,203.00	\$26,203.00	0.00%	\$0.00	\$0.00	\$0.00
4) Baseline Staking/Control Points	LS	\$4,070.00	\$4,070.00	0.00%	\$0.00	\$0.00	\$0.00
Sub-Total Additional Services		\$75,763.00	\$39,376.00	48.03%	\$36,387.00	\$36,387.00	\$0.00
Total Basic Services + Additional Services		\$342,388.00	\$210,257.25 ✓	38.59%	\$132,130.75 ✓	\$115,887.00 ✓	
Unauthorized Contingency		\$18,375.00 ✓					
Total Contract		\$360,763.00 ✓					
<b>TOTAL AMOUNT DUE THIS INVOICE</b>							<b>\$16,243.75</b>

\$16,243.75

OK, JSS  
 10/30/18

I certify that the services represented by this bill are true and correct and have been rendered in accordance with the terms of this contract.

By:   
 Chaitanya Gampa, P.E., PMP  
 Vice President

## PROGRESS REPORT (Huitt-Zollars, Inc.)

**FBC Project #:** 17208

**Project Description:** Old Richmond Rd from Sugarland-Howell Road to Belknap Road

**Invoice Period:** 09/02/18 to 09/29/18

**Invoice Number:** 3095000104

---

### Activities performed this period:

#### **Design Phase:**

1. Continue coordination with Utility companies
2. Address and finalize PER based on County's comments.
3. Work towards the upcoming 70% submittal.

### Topographic Survey:

- Topographic Survey completed

### Planned Activities for next period:

- Work towards the upcoming 70% submittal
- Authorize the surveyor for detention pond M&B
- Submit the geotechnical proposal for detention pond.

### Issues / Concerns:

- N/A

## Svatek, Donna

---

**From:** Don Durgin <Don.Durgin@rpsgroup.com>  
**Sent:** Tuesday, October 30, 2018 7:17 AM  
**To:** Svatek, Donna  
**Subject:** RE: Invoice Submittal FBC 17208 Old Richmond Rd- HZ Inv 4 - HZI no. 3095000104  
**Attachments:** Inv 4 - 3095000104.pdf

We recommend approval. Please process for payment. Thanks.

---

**Don Durgin**  
**Department Manager**  
**RPS | Infrastructure**  
1160 N Dairy Ashford, Suite 500,  
Houston, Texas 77079  
USA  
**T** +1 281 589 7257  
**F** +1 281 589 7309  
**M** +1 713 269 3913  
**E** [don.durgin@rpsgroup.com](mailto:don.durgin@rpsgroup.com)  
**W** [www.rpsgroup.com/usa](http://www.rpsgroup.com/usa)

*Formerly Klotz Associates*

---

**From:** Svatek, Donna <Donna.Svatek@fortbendcountytexas.gov>  
**Sent:** Monday, October 29, 2018 11:47 AM  
**To:** Don Durgin <Don.Durgin@rpsgroup.com>  
**Subject:** [EXT] FW: Invoice Submittal FBC 17208 Old Richmond Rd- HZ Inv 4 - HZI no. 3095000104

Please review and advise.

Thank you  
Donna Svatek  
Fort Bend County Engineering  
281-633-7504

---

**From:** Hall, Linda <[LHall@Huitt-Zollars.com](mailto:LHall@Huitt-Zollars.com)>  
**Sent:** Friday, October 26, 2018 10:18 AM  
**To:** ENGInvoices <[ENGInvoices@fortbendcountytexas.gov](mailto:ENGInvoices@fortbendcountytexas.gov)>  
**Cc:** Raul Fung <[Raul.Fung@rpsgroup.com](mailto:Raul.Fung@rpsgroup.com)>; Gampa, Chaitanya <[cgampa@Huitt-Zollars.com](mailto:cgampa@Huitt-Zollars.com)>  
**Subject:** Invoice Submittal FBC 17208 Old Richmond Rd- HZ Inv 4 - HZI no. 3095000104

CAUTION: This email originated from outside of the organization. Do not click links or open attachments unless you recognize the sender and know the content is safe.

Please find 3095000104 dated October 23, 2018 in the amount of \$16,243.75 for work performed on FB County Old Richmond Rd.

We appreciate the opportunity to assist you on this project.