



PO # 169720
DMS

Ref 470177

November 12, 2018

Fort Bend County Engineering Department
Atten: Stacy Slawinski
301 Jackson Street
Richmond, TX 77469

Project: Various Arcola Roads in Precinct 1
Fort Bend County Project No. 17120x, PO#169720
Invoice No. 2 Project No. HJC18-10

Dear Mr. Slawinski:

HJ Consulting, Inc. is pleased to provide you with the second invoice for the service rendered for the completion of Preliminary Engineering Design for the above referenced project. The summary of work accomplished is summarized below. Please let me know if I can be of assistance.

Task	Contract Amount	Percent complete	Invoice to Date	Previously Invoiced	Due This Invoice
Basic Services:					
Phase I- Preliminary Eng.	\$45,548	95%	\$43,270.60	\$15,941.80	\$27,328.80
Phase II- Final Design	\$145,277	0%	-0-	-0-	-0-
Phase III- Construction	\$29,893 at time and material		-0-	-0-	-0-
Additional Services:					
Topographic Survey	\$16,700	100%	\$16,700	\$15,030	\$1,670.00
Survey Control	\$2500	100%	\$2500	-0-	\$2500.00
Geotechnical Services	\$7980	100%	\$7980	-0-	\$7980.00
Total	\$247,898 ✓		\$70,450.60 ✓	\$30,971.80 ✓	\$39,478.80 <i>OK, JJS 11/13/18</i>

We appreciate the opportunity to collaborate with the Fort Bend County Project. I certify this invoice to be true and correct.

Sincerely,

Harish Jajoo, P.E., CFM
President

Civil Engineers | Construction Managers

4771 Sweetwater Boulevard, Suite 254, Sugar Land, Texas 77479
832-338-3202 (C) | 832-553-3103 (F) | www.hjconsultinginc.com



November 12, 2018
Attachment to Invoice # 2
Various Arcola Roads
Project #17210x, PO # 169720

Summary of Work Accomplished for October-November 2018

1. Surveying and Geotechnical Investigation tasks completed.
2. Draft Preliminary Engineering Report completed and submitted for review and comments
3. PER presentation completed with County and stakeholders
4. Received the verbal feedback/comments from county and other participants

Civil Engineers | Construction Managers

4771 Sweetwater Boulevard, Suite 254, Sugar Land, Texas 77479
832-338-3202 (C) | 832-553-3103 (F) | www.hjconsultinginc.com

Svatek, Donna

From: Kevin A. Mineo, PE <kmineo@binkleybarfield.com>
Sent: Tuesday, November 13, 2018 10:30 AM
To: Harish Jajoo; ENGInvoices
Cc: James Fields, P.E.
Subject: RE: FBC Project 17120x, Various Arcola Roads- Invoice # 2

CAUTION: This email originated from outside of the organization. Do not click links or open attachments unless you recognize the sender and know the content is safe.

Donna-

Please proceed with processing this Revised invoice. BBI approves this for further processing by Fort Bend County.

Kind Regards,

Kevin A. Mineo, PE | Sr. Project Manager
Binkley & Barfield, Inc. | TBPE F-257 | 713.869.3433 p | 713.907.3422 c

From: Harish Jajoo <harish@hjconsultinginc.com>
Sent: Tuesday, November 13, 2018 9:51 AM
To: enginvoices@fortbendcountytx.gov
Cc: James Fields, P.E. <jfields@binkleybarfield.com>; Kevin A. Mineo, PE <kmineo@binkleybarfield.com>
Subject: RE: FBC Project 17120x, Various Arcola Roads- Invoice # 2

Agreed. Please review the attached revised invoice. Thanks

Sent from [Mail](#) for Windows 10

From: [Kevin A. Mineo, PE](#)
Sent: Monday, November 12, 2018 5:37 PM
To: [Harish Jajoo](#)
Cc: [James Fields, P.E.](#)
Subject: RE: FBC Project 17120x, Various Arcola Roads- Invoice # 2

Harish-

Since the PER isn't officially completed till you turn in the actual final PER document, can you please revise to 90% max for the PER. Also Survey shouldn't be to a 100% unless you are absolutely confident they have gotten all the points required for your design and have done that accurately. I would reduce their % to 90% also. Please address or respond and we can discuss further.

Kind Regards,

Kevin A. Mineo, PE | Sr. Project Manager
Binkley & Barfield, Inc. | TBPE F-257 | 713.869.3433 p | 713.907.3422 c