Po#166636 Pec 471464

HUITT-ZOLIARS

10350 Richmond Avenue, Suite 300 Houston, TX 77042 281.496.0066 281.496.0220

INVOICE

Fort Bend County 301 Jackson Street Richmond, TX 77469

November 20, 2018 Project No. 17401 Invoice No. 4 - HZ No. 3090790104 Purchase Order No. 166636

Professional Engineering Services in connection with Grand Parkway (SH 99) & Mason Road Reference P.O. Number 166636 and 2017 Mobility Bond Program - Project No. 17401 Period of Services from September 30, 2018 through October 27, 2018

Summary	na-	Authorized Budget	Authorized Amount Remaining	% Complete	Invoiced To Date	Previously Invoiced	Net This Invoice
Basic Services							
Phase 1 Preliminary Design	LS	\$60,480.00	\$0.00	100.00%	\$60,480.00	\$60,480.00	\$0.00
Phase 2 Final Design	LS	\$185,115.99	\$178,255.99	3.71%	\$6,860.00	\$0.00	\$6,860.00
Phase 3 Construction Phase Services	HR	\$22,480.00	\$22,480.00	0.00%	\$0.00	\$0.00	\$0.00
Sub-Total Basic Services		\$268,075.99	\$200,735.99	25.12%	\$67,340.00	\$60,480.00	\$6,860.00
Additional Services (LS)							
1) Route Topographic Survey	LS	\$35,280.95	\$1,255.20	96.44%	\$34,025.75	\$28,224.76	\$5,800.99
2) ROW Maps, Metes & Bounds	LS	\$43,899.80	\$20,909.99	52.37%	\$22,989.81	\$0.00	\$22,989.81
3) Geotechnical Investigation	LS	\$15,700.00	\$15,700.00	0.00%	\$0.00	\$0.00	\$0.00
Sub-Total Additional Services		\$94,880.75	\$37,865.19	60.09%	\$57,015.56	\$28,224.76	\$28,790.80
Total Basic Services + Additional Services		\$362,956.74	\$238,601.18	34.26%	\$124,355.56	\$88,704.76	

TOTAL AMOUNT DUE THIS INVOICE

\$35,650.80

I certify that the services represented by this bill are true and correct and have been rendered in accordance with the terms of this contract.

Kaitanya Gampa, P.E., PMF

Vice President

By:



Suite 300 • Houston, TX 77042 • 281.496.0066 phone • 281.496.0220 fax • huitt-zollars.com

PROGRESS REPORT (Huitt-Zollars, Inc.)

FBC Project #:

17401

Project Description: Grand Parkway (SH 99) & Mason Road

Invoice Period:

09/30/18 to 10/27/18

Invoice Number:

3090790104

Activities performed this period:

Preliminary Design Phase:

- 1. Coordination with Utility companies
- 2. Finalize drainage analysis
- 3. Coordinate with the Surveyor
- 4. Coordinate with the LJA and prepare for the PER meeting with the county
- 5. Prepare exhibits and presentation material
- 6. Identify and present utility conflicts
- 7. PER meeting with the county
- 8. Submit Final PER and present to the county
- 9. Address PER comments
- 10. Work towards Package 1 improvements under SH99 per county direction.
- 11. Submitted Proposal for Package 1 and additional signal.

Topographic Survey:

Draft M&B submitted for review

<u>Planned Activities for next period:</u>

- Work towards the Package 1 - design phase of the project for a 95% submittal

Issues / Concerns:

N/A

Svatek, Donna

From: Robert Barnett <rbarnett@lja.com>

Sent: Monday, November 26, 2018 10:36 AM

To: ENGInvoices

Cc: 'Hall, Linda'; Svatek, Donna

Subject: FW: FBC 17401 Mason Road- HZ Inv 4 DRAFT- HZI no. 3090790104

Attachments: Inv 4 - 3090790104.pdf

Importance: High

CAUTION: This email originated from outside of the organization. Do not click links or open attachments unless you recognize the sender and know the content is safe.

Donna,

LJA has reviewed the attached invoice and we concur with the charges shown. Regards,

Bob Barnett

Robert W. Barnett, P.E.

Vice President/Transportation

LJA Engineering | We Build Civilization

• West Houston P: 713.953.5200

D: 713.953.5248 C: 281.615.9683

www.ljaengineering.com Facebook • Twitter • LinkedIn

From: Hall, Linda [mailto:LHall@Huitt-Zollars.com] Sent: Monday, November 26, 2018 10:21 AM

To: Robert Barnett <rbarnett@lja.com>

Cc: Gampa, Chaitanya <cgampa@Huitt-Zollars.com>

Subject: FBC 17401 Mason Road- HZ Inv 4 DRAFT- HZI no. 3090790104

Importance: High

Please find attached HZ Inv 4 - Draft for your review and approval to submit to Fort Bend County for processing.

Please contact our office with any questions.

Thank you,

Linda Hall Ext. 10148



1717 McKinney Ave | Suite 1400 | Dallas TX 75202-1236 214.871.3311