



PO #166109
AMS Dec 474073

Fort Bend County
ENGINvoices@fortbendcountytx.gov

November 26, 2018
Project No: 057000800
Invoice No: 06-0145185

c/o RPS
Francisco.Carrillo@rpsgroup.com

Purchase Order 166109 dated 5/31/2018 Bellaire Blvd & Westmoor Dr
FBC 2017 Mobility Bond Project No 17209 Precinct 2.

Professional Services from October 26, 2018 to November 25, 2018

	Proposed Fee	% Complete	Total Amt Complete	Previously Invoiced	This Invoice
Geotechnical Engineering Services	25,000.00	89.42%	22,356.00	22,356.00	0.00
Preliminary Engineering Phase					
Preliminary Design	56,900.00	100.00%	56,900.00	56,900.00	0.00
Topo Survey, including Control Survey	35,100.00	95.00%	33,345.00	33,345.00	0.00
Final Plan Phase					
Preparation of PS&E	133,400.00	44.76%	59,706.50	36,067.90	23,638.60
Bid & Construction Phase Services	26,000.00	Hourly	0.00	0.00	0.00
Control Staking	3,600.00	0.00%	0.00	0.00	0.00
Total	280,000.00		172,307.50	148,668.90	23,638.60

Total this Invoice

\$23,638.60

*OK, JSS
12/18/18*

Include Progress Report.

Account Recap

PO Amount	\$ 280,000.00	✓
Total Complete	\$ 172,307.50	✓
Previously Invoiced	\$ 148,668.90	✓
This Invoice	\$ 23,638.60	✓
Remainder	\$ 107,692.50	✓



MONTHLY PROGRESS REPORT

Bellaire & Westmoor - FBC 2017 Mobility Bond Project No 17209

For Professional Services from October 26, 2018 to November 25, 2018

Date of Report: December 11, 2018

GEOTECHNICAL ENGINEERING SERVICES

Activities this period:

- Coordination between Geotech and IDS

Activities anticipated next period:

- None

Outstanding issues:

- No current issues

PRELIMINARY DESIGN

Activities this period:

- None

Activities anticipated next period:

- None

Outstanding issues:

- No current issues

SURVEYING SERVICES

Activities this period:

- Updated Survey control sheets for 95% submittal

Activities anticipated next period:

- Finalize survey control sheets

Outstanding issues:

- No current issues

FINAL DESIGN

Activities this period:

- Prepare 95% Submittal
- Coordination with subconsultants

Activities anticipated next period:

- Submit 95% Submittal

Outstanding issues:

- No current issues



BID & CONSTRUCTION PHASE SERVICES

Activities this period:

- None this period

Activities anticipated next period:

- No activities planned

Outstanding issues:

- No current issues

Next Submittal: Final Submittal- Tuesday, January 22, 2019

Svatek, Donna

From: Don Durgin <Don.Durgin@rpsgroup.com>
Sent: Tuesday, December 18, 2018 9:37 AM
To: Svatek, Donna
Subject: RE: [EXT] FW: 057000800 PO 166109 Proj No 17209 Bellaire Blvd & Westmoor November 2018 Invoice No 6
Attachments: 057000800Nov18 Invoice PO 166109 Inv 6.pdf

Donna,

We recommend approval. Please process for payment.

Thanks.

Don Durgin
Department Manager
RPS | Infrastructure
1160 N Dairy Ashford, Suite 500,
Houston, Texas 77079
USA
T +1 281 589 7257
F +1 281 589 7309
M +1 713 269 3913
E don.durgin@rpsgroup.com
W www.rpsgroup.com/usa

Formerly Klotz Associates

From: Svatek, Donna <Donna.Svatek@fortbendcountytexas.gov>
Sent: Monday, December 17, 2018 12:18 PM
To: Don Durgin <Don.Durgin@rpsgroup.com>
Subject: [EXT] FW: 057000800 PO 166109 Proj No 17209 Bellaire Blvd & Westmoor November 2018 Invoice No 6

Following up on the status of the approval of the attached invoice.

Thank you
Donna Svatek
Fort Bend County Engineering
281-633-7504

From: Svatek, Donna
Sent: Wednesday, December 12, 2018 11:58 AM
To: 'Don Durgin' <Don.Durgin@rpsgroup.com>
Subject: FW: 057000800 PO 166109 Proj No 17209 Bellaire Blvd & Westmoor November 2018 Invoice No 6

Please review and advise.

Thank you
Donna Svatek