

PO# 166652
 oms
 Rec 475839

Estimate and Certification for Payment

Company Name: Allgood Construction Company Inc.
 Address: 1702 Settegast Ranch Rd
 Phone #: 832-847-4071

CONSTRUCTION OF GASTON RD IMPROVEMENT PROJECT

Owner: <u>Fort Bend County</u>	P.O. No: <u>166652</u>
Address: <u>301 Jackson</u>	FBC Mobility Project #: <u>13311</u>
<u>Richmond, Texas 77469</u>	
Attention: <u>Stacy Slawinski</u>	Initial Contract Time: <u>400</u> days
Invoice No: _____ Estimate #: <u>5</u>	Current Approved Extensions: <u>0</u> days
Start Date: <u>7/16/2018</u>	Previous Approved Extensions: <u>0</u> days
Current Contract Completion Date: <u>8/21/2019</u>	Total Contract Time: <u>400</u> days
Estimate Cut Off Date: <u>12/28/2018</u>	Spent Days: <u>166</u> days 42%
Date of Estimate: <u>1/2/2019</u>	Days Remaining: <u>234</u> days

A. Contract Amount to Date:

1. Contract Price:		\$	6,349,143.41
2. Approved Change Orders:	<u> </u>	\$	-
	<u> </u>	\$	-
	<u> </u>	\$	-
Total Changes to Date:		\$	-
Total Contract Amount:		\$	6,349,143.41


B. Earnings to Date:

1. Previous Work Completed:	17.92%	Previous Earnings:	\$ 1,137,790.15 ✓
2. Work Completed this Period:	2.01%	Earnings this Period:	\$ 127,762.63 Lawson
3. Work Completed to Date:	19.93% 2 42%		
4. Materials On Site:			\$ -
Total Earnings:		\$	1,265,552.78 ✓


C. Reductions:


1. Retainage:	10% of	\$ 1,265,552.78	\$ 126,555.28
		Total Payments Due:	\$ 1,138,997.50
		Less Previous Payments:	\$ 1,024,011.13
Total Amount Due Contractor This Estimate/Invoice:		\$	114,986.37 agenda

The undersigned Contractor certifies that to the best of his knowledge, information and belief that the Work has been completed in accordance with the Plans and Specifications and the current payment shown on this Application for Payment is now due.

Prepared By:  Date: 1/2/2019
 Contractor

The foregoing estimate of work completed is true and correct to the best of my knowledge and belief.

Approved By:  Date: 1/4/2019
 Project Representative

Approved By:  Date: 01/07/19
 Engineer

ALLGOOD CONSTRUCTION CO., INC.1702 SETTEGAST RANCH ROAD
RICHMOND, TEXAS 77406**APPLICATION FOR PAYMENT****GASTON RD - #13311**OWNER: FORT BEND COUNTY
301 JACKSON ST
RICHMOND, TEXAS 77469

DISTRICT:

PROJECT: FORT BEND COUNTY B18-069 - IMPROVEMENTS TO GASTON ROAD FROM KATY FLEWELLEN RD TO GREENBUSCH RD

APPLICATION NO: 5.0
CONTRACT DATE: June 19, 2018
NOTICE TO PROCEED: July 16, 2018
APPLICATION DATE: January 2, 2019
PROJECT NUMBER: 1820
ALLGOOD OWNER ID:

APPLICATION PERIOD:

FROM: December 1, 2018

TO: December 28, 2018

REQUESTED RAIN DAYS: 0.00

TOTAL REQ. RAIN DAYS: 0.00

TIME USED THIS APP: 28
TIME USED TO DATE: 166
CONTRACT TIME: 400
REV. CONTRACT TIME: 400
PERCENT USED: 41.5%


For and in consideration of the sum of **\$114,986.37**, representing payment under the above referenced contract for all labor, materials and/or services furnished by the undersigned for the **FORT BEND COUNTY B18-069 - IMPROVEMENTS TO GASTON ROAD FROM KATY FLEWELLEN RD TO GREENBUSCH RD** in Fort Bend County, Texas, and represented by payment request dated **January 2, 2019** covering all such work from **12/01/18 to 12/28/18** less retention upto that date, undersigned hereby certifies that all labor and materials prior to the above date by undersigned in connection with the above named project have been paid in full. The undersigned agrees to indemnify and save harmless FORT BEND COUNTY against all loss, damage or expense of any character whatsoever that may arise by reason of claims for labor or unpaid materials used in connection with said improvements, prior to the above date. The undersigned further hereby releases and waives any and all liens or lien-rights against all real property owned by FORT BEND COUNTY in FORT BEND COUNTY, Texas, arising out of work performed or materials furnished for or in connection with construction of said project.

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the attached Continuation Sheet.

1. ORIGINAL CONTRACT AMOUNT	\$ 6,349,143.41
2. Net change by Change Orders	\$ -
2a. Net Change by Quantity Adjustments	\$ -
3. CONTRACT SUM TO DATE (Line 1 + 2)	\$ 6,349,143.41
4. TOTAL COMPLETED TO DATE	\$ 1,265,552.78
(Column I on Continuation Sheet)	
5. RETAINAGE: 10% of Completed Work	\$ 126,555.28
6. TOTAL EARNED LESS RETAINAGE	\$ 1,138,997.50
(Line 6 from prior APPLICATION)	
7. LESS PREVIOUS APPLICATIONS FOR PAYMENT	\$ 1,024,011.13
(Line 6 from prior APPLICATION)	
8. CURRENT PAYMENT DUE	\$ 114,986.37
9. BALANCE TO FINISH, INCLUDING RETAINAGE	\$ 5,210,145.91


Allgood Construction Company, Incorporated


Submitted By: 

Date: 1/2/2019

This Instrument was acknowledged before me on, January 2, 2019 by Sterling Moore, President of Allgood Construction Company, Incorporated, a Texas Corporation, on behalf of said corporation.

Sworn to and subscribed before me, a notary public on this the 2 day of January, 2019.




Notary Public for the State of Texas
My Commission Expires: 4/24/2022

APPLICATION NO:

APPLICATION DATE:

PROJECT NO:

PROJECT NAME:

5.0

January 2, 2019

1820

IMPROVEMENT TO GASTON RD. - #13311

ALLGOOD CONSTRUCTION CO., INC.

1702 SETTEGAST RANCH ROAD

RICHMOND, TEXAS 77406



ITEM NO.	DESCRIPTION OF WORK	ORIGINAL QTY.	QTY. ADJUSTMENT	REVISED QTY.	UNIT PRICE (\$)	COST (\$)	UNIT	FROM PREVIOUS APPLICATION (Qty.)	WORK COMPLETED			TOTAL COMPLETED TO DATE (\$)	%	BALANCE TO FINISH (\$)
									THIS PERIOD (Qty.)	THIS PERIOD (\$)	COMPLETD TO DATE (Qty.)			
A. SITE PREPARATION														
1	CLEARING AND GRUBBING	85.00		85.00	\$4,078.00	\$346,630.00	STA	42.50	\$0.00	42.50	\$173,315.00	50.00%	\$173,315.00	
2	REMOVE EXISTING CONCRETE	2808.00		2808.00	\$3.78	\$10,614.24	SY	-	\$0.00	-	\$0.00	0.00%	\$10,614.24	
3	ROADWAY EXCAVATION	20625.00		20625.00	\$7.56	\$155,925.00	CY	1,223.00	4777.00	6,000.00	\$45,360.00	29.09%	\$110,565.00	
4	REMOVE & Existing dispose of existing pipes	2493.00		2493.00	\$10.80	\$26,924.40	LF	435.00	\$2,959.20	709.00	\$7,657.20	28.44%	\$19,267.20	
5	REMOVE & Existing dispose of existing INLETS	11.00		11.00	\$486.00	\$5,346.00	EA	4.00	\$0.00	4.00	\$1,944.00	36.36%	\$3,402.00	
6	REMOVING OLD STRUCTURES	31.00		31.00	\$486.00	\$15,066.00	EA	5.00	4.00	9.00	\$4,374.00	29.03%	\$10,692.00	
7	REMOVE AND RELOCATE SIGNS	50.00		50.00	\$178.20	\$8,910.00	EA	-	\$0.00	-	\$0.00	0.00%	\$8,910.00	
8	REMOVE AND RELOCATE MAILBOXES	13.00		13.00	\$135.00	\$1,755.00	EA	-	\$0.00	-	\$0.00	0.00%	\$1,755.00	
9	REMOVED/DISPOSE OF EXISTING ASPHALTIC SURFACE AND BASE MATERIAL	27076.00		27076.00	\$2.38	\$64,440.88	SY	397.00	\$0.00	397.00	\$944.86	1.47%	\$63,496.02	
10	REMOVED/DISPOSE OF FENCES	4554.00		4554.00	\$1.62	\$7,377.48	LF	-	\$0.00	-	\$0.00	0.00%	\$7,377.48	
11	PROJECT IDENTIFICATION SIGN	2.00		2.00	\$621.00	\$1,242.00	EA	2.00	\$0.00	2.00	\$1,242.00	100.00%	\$0.00	
SUBTOTAL SITE PREPARATION						\$644,231.00			\$41,017.32		\$234,837.06		\$409,393.94	
B. PAVEMENT														
12	LIME-FLY ASH STABILIZED SUBGRADE (8" THICK)	61142.00		61142.00	\$2.38	\$145,517.96	SY	-	\$22,619.52	9504.00	\$22,619.52	15.54%	\$122,898.44	
13	TYPE A, HYDRATED LIME (ESTIMATED AT 3% BY DRY WEIGHT)	606.00		606.00	\$167.40	\$101,444.40	TON	-	\$20,088.00	120.00	\$20,088.00	19.80%	\$81,356.40	
14	FLY ASH (ESTIMATED AT 7% BY DRY WEIGHT)	1413.00		1413.00	\$86.40	\$122,083.20	TON	-	\$17,280.00	200.00	\$17,280.00	14.15%	\$104,803.20	
15	HMAC BASE COURSE (8") (BLACK BASE)	391.00		391.00	\$102.60	\$40,116.60	TON	-	\$0.00	-	\$0.00	0.00%	\$40,116.60	
16	HOT MIX-HOT LAID ASPHALTIC CONCRETE (SURFACE COURSE)	95.00		95.00	\$102.60	\$9,747.00	TON	-	\$0.00	-	\$0.00	0.00%	\$9,747.00	
17	REINFORCED CONCRETE PAVEMENT (8" THICK)	56526.00		56526.00	\$42.62	\$2,409,138.12	SY	-	\$0.00	-	\$0.00	0.00%	\$2,409,138.12	
18	REINFORCED CONCRETE PAVEMENT (7" THICK)	1458.00		1458.00	\$37.80	\$55,112.40	SY	-	\$0.00	-	\$0.00	0.00%	\$55,112.40	
19	REINFORCED CONCRETE RETAINING WALL	60.00		60.00	\$378.00	\$22,680.00	CY	-	\$0.00	-	\$0.00	0.00%	\$22,680.00	
20	FLEX BEAM GUARDRAIL W/MOW STRIP	270.00		270.00	\$78.01	\$21,062.70	LF	-	\$0.00	-	\$0.00	0.00%	\$21,062.70	
21	FLEX BEAM GUARDRAIL TERMINAL SECTION (BLUNT END)	3.00		3.00	\$486.00	\$1,458.00	EA	-	\$0.00	-	\$0.00	0.00%	\$1,458.00	
22	CONCRETE CURB	32899.00		32899.00	\$2.38	\$78,299.62	LF	-	\$0.00	-	\$0.00	0.00%	\$78,299.62	
23	CONCRETE SIDE WALK (4 1/2" THICK)	180.00		180.00	\$43.20	\$7,776.00	SY	-	\$0.00	-	\$0.00	0.00%	\$7,776.00	
24	COLORLED CONCRETE WHEELCHAIR RAMP	26.00		26.00	\$918.00	\$23,868.00	EA	-	\$0.00	-	\$0.00	0.00%	\$23,868.00	
25	CONCRETE MEDIAN PAVEMENT (6" THICK)	133.00		133.00	\$64.80	\$8,618.40	SY	-	\$0.00	-	\$0.00	0.00%	\$8,618.40	
26	COLORING CONCRETE MEDIAN (BLACK)	133.00		133.00	\$5.40	\$718.20	SY	-	\$0.00	-	\$0.00	0.00%	\$718.20	
SUBTOTAL PAVEMENT						\$3,047,640.60			\$59,987.52		\$59,987.52		\$2,987,653.08	
C. STORM SEWER														
27	TRENCH SAFETY SYSTEM	10689.00		10689.00	\$0.11	\$1,175.79	LF	4,226.00	\$0.00	4,226.00	\$464.86	39.54%	\$710.93	
28	24" REINFORCED COBRETE PIPE, TYPE III WITH RUBBER GASKETS	2442.00		2442.00	\$55.51	\$135,555.42	LF	909.00	\$12,711.79	1,138.00	\$63,170.38	46.60%	\$72,385.04	
29	30" REINFORCED COBRETE PIPE, TYPE III WITH RUBBER GASKETS	1817.00		1817.00	\$70.75	\$128,552.75	LF	745.00	\$0.00	745.00	\$52,708.75	41.00%	\$75,844.00	
30	36" REINFORCED COBRETE PIPE, TYPE III WITH RUBBER GASKETS	1425.00		1425.00	\$94.89	\$135,218.25	LF	1,234.00	\$0.00	1,234.00	\$117,094.26	86.60%	\$18,123.99	
31	42" REINFORCED COBRETE PIPE, TYPE III WITH RUBBER GASKETS	475.00		475.00	\$131.23	\$62,334.25	LF	474.00	\$0.00	474.00	\$62,203.02	99.79%	\$13.23	
32	48" REINFORCED COBRETE PIPE, TYPE III WITH RUBBER GASKETS	2979.00		2979.00	\$152.44	\$454,118.76	LF	1,247.00	\$0.00	1,247.00	\$190,092.68	41.86%	\$264,026.08	
33	54" REINFORCED COBRETE PIPE, TYPE III WITH RUBBER GASKETS	262.00		262.00	\$198.29	\$51,951.98	LF	254.00	\$0.00	254.00	\$50,365.66	96.95%	\$1,586.32	
34	60" REINFORCED COBRETE PIPE, TYPE III WITH RUBBER GASKETS	1086.00		1086.00	\$226.63	\$248,386.48	LF	1,073.00	\$0.00	1,073.00	\$243,173.99	97.90%	\$5,212.49	
35	PRECAST CONCRETE MANHOLE (ALL DEPTHS)	34.00		34.00	\$2,737.80	\$93,085.20	EA	23.00	\$2,737.80	24.00	\$65,707.20	70.59%	\$27,378.00	

APPLICATION NO:

5.0

APPLICATION DATE:

January 2, 2019

PROJECT NO:

1820

PROJECT NAME:

IMPROVEMENT TO GASTON RD - #13311

ALLGOOD CONSTRUCTION CO., INC.

1702 SETTECAST RANCH ROAD

RICHMOND, TEXAS 77406



ITEM NO.	DESCRIPTION OF WORK	ORIGINAL QTY.	QTY ADJUSTMENT	REVISED QTY	UNIT PRICE (\$)	COST (\$)	UNIT	FROM PREVIOUS APPLICATION (QTY.)	WORK COMPLETED THIS PERIOD (QTY.)	COMPLETED TO DATE (QTY.)	TOTAL COMPLETED TO DATE (\$)	%	BALANCE TO FINISH (\$)
36	PRECAST CONCRETE TYPE 'A' INLET (ALL DEPTHS)	10.00		10.00	\$17,658.00	\$17,658.00	EA	3.00	1.00	4.00	\$7,063.20	40.00%	\$10,594.80
37	PRECAST CONCRETE TYPE 'B' INLET (ALL DEPTHS)	1.00		1.00	\$1,679.40	\$1,679.40	EA	-		-	\$0.00	0.00%	\$1,679.40
38	PRECAST CONCRETE TYPE 'C' INLET (ALL DEPTHS)	10.00		10.00	\$2,397.60	\$23,976.00	EA	2.00		2.00	\$4,795.20	20.00%	\$19,180.80
39	PRECAST CONCRETE TYPE 'C-1' INLET (ALL DEPTHS)	11.00		11.00	\$2,937.60	\$32,313.60	EA	0.50		0.50	\$1,468.80	4.55%	\$30,844.80
40	PRECAST CONCRETE TYPE 'C' INLET (MODIFIED) (ALL DEPTHS)	12.00		12.00	\$3,429.00	\$41,148.00	EA	3.00		3.00	\$10,287.00	25.00%	\$30,861.00
41	PRECAST CONCRETE TYPE 'C-1' INLET (MODIFIED) (ALL DEPTHS)	4.00		4.00	\$3,844.80	\$15,379.20	EA	2.00		2.00	\$7,689.60	50.00%	\$7,689.60
42	PRECAST CONCRETE TYPE 'C-2' INLET (MODIFIED) (ALL DEPTHS)	1.00		1.00	\$4,509.00	\$4,509.00	EA	-		-	\$0.00	0.00%	\$4,509.00
43	PRECAST CONCRETE TYPE 'E' INLET (ALL DEPTHS)	10.00		10.00	\$2,430.00	\$24,300.00	EA	2.50		2.50	\$6,075.00	25.00%	\$18,225.00
44	CONCRETE BOX CULVERT (8'X5')	200.00		200.00	\$3,682.28	\$736,560.00	LF	-		-	\$0.00	0.00%	\$736,560.00
45	REINFORCED CONCRETE SLOPE PAVING (5" THICK)	20.00		20.00	\$91.80	\$1,836.00	CY	-		-	\$0.00	0.00%	\$1,836.00
46	BROKEN CONCRETE RIPRAP (18" THICK)	265.00		265.00	\$70.20	\$18,603.00	CY	-		-	\$0.00	0.00%	\$18,603.00
47	WINGWALL (PW-1) (HW=9 FT) (LW=18 FT)	1.00		1.00	\$18,900.00	\$18,900.00	EA	-		-	\$0.00	0.00%	\$18,900.00
48	WINGWALL (PW-1) (HW=9 FT) (LW=30 FT)	1.00		1.00	\$35,100.00	\$35,100.00	EA	-		-	\$0.00	0.00%	\$35,100.00
49	HEADWALL (CH-FW-00) (DIA=36 IN)	1.00		1.00	\$9,180.00	\$9,180.00	EA	-		-	\$0.00	0.00%	\$9,180.00
	SUBTOTAL STORM SEWER					\$1,629,617.08					\$17,215.39		\$1,646,832.47
50	D WATER LINE												
51	6-INCH PVC FOR MAKING 18-INCH CASING	10.00		10.00	\$10.80	\$108.00	LF	-		-	\$0.00	0.00%	\$108.00
52	8-INCH DIAMETER PVC WATER LINE, OPEN CUT	716.00		716.00	\$23.25	\$16,647.00	LF	-		-	\$0.00	0.00%	\$16,647.00
53	8-INCH DIAMETER PVC WATER LINE WITH 16" STEEL CASING, TRENCHLESS	70.00		70.00	\$134.04	\$9,382.80	LF	-		-	\$0.00	0.00%	\$9,382.80
54	12-INCH DIAMETER PVC WATER LINE, OPEN CUT	1148.00		1148.00	\$31.50	\$36,162.00	LF	-		-	\$0.00	0.00%	\$36,162.00
55	12-INCH DIAMETER PVC WATER LINE WITH 20" STEEL CASING TRENCHLESS	75.00		75.00	\$157.36	\$11,802.00	LF	-		-	\$0.00	0.00%	\$11,802.00
56	18-INCH STEEL CASING, OPEN CUT	91.00		91.00	\$56.16	\$5,110.56	LF	-		-	\$0.00	0.00%	\$5,110.56
57	8-INCH PLUG AND CLAMP	2.00		2.00	\$189.00	\$378.00	EA	-		-	\$0.00	0.00%	\$378.00
58	12-INCH DIAMETER WET CONNECTION	10.00		10.00	\$162.00	\$1,620.00	EA	-		-	\$0.00	0.00%	\$1,620.00
59	12-INCH DIAMETER WET CONNECTION	2.00		2.00	\$216.00	\$432.00	EA	-		-	\$0.00	0.00%	\$432.00
60	CUT, PLUG AND ABANDON EXISTING 8" WATERLINE	2.00		2.00	\$378.00	\$756.00	EA	-		-	\$0.00	0.00%	\$756.00
61	CUT, PLUG AND ABANDON EXISTING 12" WATERLINE	2.00		2.00	\$378.00	\$756.00	EA	-		-	\$0.00	0.00%	\$756.00
62	RELOCATE EXISTING FIRE HYDRANT	4.00		4.00	\$1,387.80	\$5,551.20	EA	-		-	\$0.00	0.00%	\$5,551.20
63	6-INCH DIAMETER FIRE HYDRANT BRANCH BY OPEN CUT	20.00		20.00	\$10.80	\$216.00	LF	-		-	\$0.00	0.00%	\$216.00
	SUBTOTAL WATER LINE					\$88,921.56					\$0.00		\$88,921.56
64	E TRAFFIC SIGNAL												
65	DRILL SHAFT (TRF SIG POLE) (36 IN)	17.00		17.00	\$283.50	\$4,819.50	VF	-		-	\$0.00	0.00%	\$4,819.50
66	CONDT (PVC) (SCH 80) (2") (BORE)	154.00		154.00	\$393.75	\$60,637.50	VF	-		-	\$0.00	0.00%	\$60,637.50
67	CONDT (PVC) (SCH 80) (2") (BORE)	200.00		200.00	\$10.50	\$2,100.00	LF	-		-	\$0.00	0.00%	\$2,100.00
68	CONDT (PVC) (SCH 80) (3") (BORE)	130.00		130.00	\$13.65	\$1,774.50	LF	-		-	\$0.00	0.00%	\$1,774.50
69	CONDT (PVC) (SCH 80) (3") (BORE)	95.00		95.00	\$15.75	\$1,496.25	LF	-		-	\$0.00	0.00%	\$1,496.25
70	CONDT (PVC) (SCH 80) (4") (BORE)	490.00		490.00	\$15.75	\$7,717.50	LF	-		-	\$0.00	0.00%	\$7,717.50
71	CONDT (PVC) (SCH 80) (4") (BORE)	40.00		40.00	\$21.00	\$840.00	LF	-		-	\$0.00	0.00%	\$840.00
72	GROUND BOX TY D (162922) W/APRON	590.00		590.00	\$17.85	\$10,531.50	EA	-		-	\$0.00	0.00%	\$10,531.50
		6.00		6.00	\$997.50	\$5,985.00	EA	-		-	\$0.00	0.00%	\$5,985.00
		2.00		2.00	\$2,100.00	\$4,200.00	EA	-		-	\$0.00	0.00%	\$4,200.00

APPLICATION NO:

APPLICATION DATE:

PROJECT NO:

PROJECT NAME:

5.0

January 2, 2019

1820

IMPROVEMENT TO CASTON RD. - #13311

ALLGOOD CONSTRUCTION CO., INC.

1702 SETTEGAST RANCH ROAD

RICHMOND, TEXAS 77406



ITEM NO.	DESCRIPTION OF WORK	ORIGINAL QTY.	QTY. ADJUSTMENT	REVISED QTY.	UNIT PRICE (\$)	COST (\$)	UNIT	FROM PREVIOUS APPLICATION (QTY.)	WORK COMPLETED THIS PERIOD (QTY.)	COMPLETD TO DATE (QTY.)	TOTAL COMPLETED TO DATE (\$)	%	BALANCE TO FINISH (\$)
73	DURALIGHT-PEDESTRIAN COUNTDOWN MODULE JMX-400 VIEL 16" X 18" PED LED	16.00		16.00	\$262.50	\$4,200.00	EA	-			\$0.00	0.00%	\$4,200.00
74	MCCAIN-PEDESTRIAN HOUSING M31826 PED SIGNAL HOUSING; COLOR SHALL BE BLACK	16.00		16.00	\$367.50	\$5,880.00	EA	-			\$0.00	0.00%	\$5,880.00
75	VEH SIG SEC (12IN) LED (GRN ARW)	8.00		8.00	\$231.00	\$1,848.00	EA	-			\$0.00	0.00%	\$1,848.00
76	VEH SIG SEC (12IN) LED (GRN)	16.00		16.00	\$231.00	\$3,696.00	EA	-			\$0.00	0.00%	\$3,696.00
77	VEH SIG SEC (12IN) LED (YEL ARW)	14.00		14.00	\$231.00	\$3,234.00	EA	-			\$0.00	0.00%	\$3,234.00
78	VEH SIG SEC (12IN) LED (YEL)	16.00		16.00	\$231.00	\$3,696.00	EA	-			\$0.00	0.00%	\$3,696.00
79	VEH SIG SEC (12IN) LED (RED ARW)	10.00		10.00	\$231.00	\$2,310.00	EA	-			\$0.00	0.00%	\$2,310.00
80	VEH SIG SEC (12IN) LED (RED)	16.00		16.00	\$231.00	\$3,696.00	EA	-			\$0.00	0.00%	\$3,696.00
81	BACK PLATE (12") (3 SEC)	16.00		16.00	\$84.00	\$1,344.00	EA	-			\$0.00	0.00%	\$1,344.00
82	BACK PLATE (12") (4 SEC)	8.00		8.00	\$105.00	\$840.00	EA	-			\$0.00	0.00%	\$840.00
83	TRF SIG CBL (TTY A) (12 AWG) (2 COND)	3385.00		3385.00	\$1.16	\$3,926.60	LF	-			\$0.00	0.00%	\$3,926.60
84	TRF SIG CBL (TTY A) (12 AWG) (4 COND)	3465.00		3465.00	\$1.47	\$5,093.55	LF	-			\$0.00	0.00%	\$5,093.55
85	TRF SIG CBL (TTY A) (12 AWG) (7 COND)	7690.00		7690.00	\$2.31	\$17,763.90	LF	-			\$0.00	0.00%	\$17,763.90
86	INS TRF SIG PLAM (S) 1 ARM (44") LUM	1.00		1.00	\$10,500.00	\$10,500.00	EA	-			\$0.00	0.00%	\$10,500.00
87	INS TRF SIG PLAM (S) 1 ARM (50") LUM	2.00		2.00	\$24,150.00	\$48,300.00	EA	-			\$0.00	0.00%	\$48,300.00
88	INS TRF SIG PLAM (S) 1 ARM (55") LUM	4.00		4.00	\$25,200.00	\$100,800.00	EA	-			\$0.00	0.00%	\$100,800.00
89	INS TRF SIG PLAM (S) 1 ARM (65") LUM	1.00		1.00	\$25,725.00	\$25,725.00	EA	-			\$0.00	0.00%	\$25,725.00
90	PELCO-PED POLE ALUMINUM PB-5100 SERIES	6.00		6.00	\$1,575.00	\$9,450.00	EA	-			\$0.00	0.00%	\$9,450.00
91	PELCO-AUDIBLE PED PUSH BUTTON SE-2900-P29 APS INTELLI-CROSS	16.00		16.00	\$945.00	\$15,120.00	EA	-			\$0.00	0.00%	\$15,120.00
92	INSTALL HWY TRF SIG (ISOLATED)	2.00		2.00	\$39,391.80	\$78,783.60	EA	-			\$0.00	0.00%	\$78,783.60
93	ECONOLITE-WIRELESS MAGNETOMETER DETECTION SYSTEM ACCUSENSE	2.00		2.00	\$43,732.50	\$87,465.00	EA	-			\$0.00	0.00%	\$87,465.00
94	EMERGENCY PRE-EMPTION-GLANCE-INCLUDE WIAL-500-85 FMU	2.00		2.00	\$6,510.00	\$13,020.00	EA	-			\$0.00	0.00%	\$13,020.00
95	ELEC COND (NO. 8) BARE	1175.00		1175.00	\$1.26	\$1,480.50	LF	-			\$0.00	0.00%	\$1,480.50
96	ELEC COND (NO. 4) BARE	230.00		230.00	\$483.00	\$111,090.00	LF	-			\$0.00	0.00%	\$111,090.00
97	ELEC COND (NO. 4) INSULATED	455.00		455.00	\$2.10	\$955.50	LF	-			\$0.00	0.00%	\$955.50
98	TRAY CABLE (4 COND) 12 AWG	2680.00		2680.00	\$1.79	\$4,797.20	LF	-			\$0.00	0.00%	\$4,797.20
99	ELC SRV TY D 120/240 070(N) SP (O)	2.00		2.00	\$6,090.00	\$12,180.00	EA	-			\$0.00	0.00%	\$12,180.00
100	ELC SRV TY T-120/240 000(N) SS (N)SP (U)	1.00		1.00	\$5,775.00	\$5,775.00	EA	-			\$0.00	0.00%	\$5,775.00
101	RELOCATE SM RD SN SUP & AM (SIGN ONLY)	4.00		4.00	\$70.20	\$280.80	EA	-			\$0.00	0.00%	\$280.80
102	REMOVE SM RD SN SUP & AM	13.00		13.00	\$59.40	\$772.20	EA	-			\$0.00	0.00%	\$772.20
103	REFL PAV MKR TY (W) 4" (BRK) (100 MIL)	2490.00		2490.00	\$0.56	\$1,394.40	LF	-			\$0.00	0.00%	\$1,394.40
104	REFL PAV MKR TY (W) 4" (SDL) (100 MIL)	300.00		300.00	\$0.59	\$177.00	LF	-			\$0.00	0.00%	\$177.00
105	REFL PAV MKR TY (W) 8" (SDL) (100 MIL)	1050.00		1050.00	\$1.06	\$1,113.00	LF	-			\$0.00	0.00%	\$1,113.00
106	REFL PAV MKR TY (W) 24" (SDL) (100 MIL)	1610.00		1610.00	\$5.07	\$8,162.70	LF	-			\$0.00	0.00%	\$8,162.70
107	REFL PAV MKR TY (W) (WORD) (100 MIL)	10.00		10.00	\$135.00	\$1,350.00	EA	-			\$0.00	0.00%	\$1,350.00
108	REFL PAV MKR TY (W) (ARROW) (100 MIL)	13.00		13.00	\$129.60	\$1,684.80	EA	-			\$0.00	0.00%	\$1,684.80
109	REFL PAV MKR TY (W) (DBL ARROW) (100 MIL)	2.00		2.00	\$182.52	\$365.04	EA	-			\$0.00	0.00%	\$365.04
110	REFL PAV MKR TY (Y) (MED NOSE)	230.00		230.00	\$1.03	\$236.90	EA	-			\$0.00	0.00%	\$236.90
111	REFL PAV MKR TY (Y) (C-R)	135.00		135.00	\$3.51	\$473.85	EA	-			\$0.00	0.00%	\$473.85
112	ELIM EXT PAV MKR & MKRS (4")	1470.00		1470.00	\$0.41	\$602.70	LF	-			\$0.00	0.00%	\$602.70
113	ELIM EXT PAV MKR & MKRS (8")	550.00		550.00	\$0.70	\$385.00	LF	-			\$0.00	0.00%	\$385.00
114	ELIM EXT PAV MKR & MKRS (24")	350.00		350.00	\$2.11	\$738.50	LF	-			\$0.00	0.00%	\$738.50
115	ELIM EXT PAV MKR & MKRS (ARROW)	7.00		7.00	\$32.40	\$226.80	EA	-			\$0.00	0.00%	\$226.80
116	ELIM EXT PAV MKR & MKRS (WORD)	7.00		7.00	\$32.40	\$226.80	EA	-			\$0.00	0.00%	\$226.80
	SUBTOTAL TRAFFIC SIGNAL					\$590,655.09					\$0.00	0.00%	\$590,655.09
117	E. TRAFFIC CONTROL												
	WORK ZONE PVMT MKGS-NON-REMOV (W) 4"	3583.00		3583.00	\$0.28	\$1,003.24	LF	-			\$0.00	0.00%	\$1,003.24
118	WORK ZONE PVMT MKGS-NON-REMOV (Y) 4"	3311.00		3311.00	\$0.28	\$927.08	LF	-			\$0.00	0.00%	\$927.08

APPLICATION NO:
APPLICATION DATE:
PROJECT NO:
PROJECT NAME:

5.0
January 2, 2019
1820
IMPROVEMENT TO CASTON RD - #13311

ALLGOOD CONSTRUCTION CO., INC.
1702 SETTEGAST RANCH ROAD
RICHMOND, TEXAS 77406



ITEM NO.	DESCRIPTION OF WORK	ORIGINAL QTY.	QTY. ADJUSTMENT	REVISED QTY.	UNIT PRICE (\$)	COST (\$)	UNIT	FROM PREVIOUS APPLICATION (QTY.)	WORK COMPLETED THIS PERIOD (QTY.)	COMPLETED TO DATE (QTY.)	TOTAL COMPLETED TO DATE (\$)	%	BALANCE TO FINISH (\$)
119	WORK ZONE PAVEMENT MARKINGS 4" WHITE/SOLID (REMOVABLE) FURNISHED-APPLIED & REMOVED	11823.00		11823.00	\$0.52	\$6,147.96	LF	-		-	\$0.00	0.00%	\$6,147.96
120	WORK ZONE PAVEMENT MARKINGS 4" YELLOW/SOLID (REMOVABLE) FURNISHED-APPLIED & REMOVED	16782.00		16782.00	\$0.52	\$8,726.64	LF	-		-	\$0.00	0.00%	\$8,726.64
121	TRAFFIC CONTROL- BARRICADES, BARRIERS, BARRELS, CONES AND SIGNING	12.00		12.00	\$2,332.80	\$27,993.60	MO	4.00	1.00	5.00	\$11,664.00	41.67%	\$16,329.60
122	TRAFFIC BUTTON TY W	303.00		303.00	\$2.43	\$736.29	EA	-		-	\$0.00	0.00%	\$736.29
123	AUXILIARY PAVEMENT FOR CONSTRUCTING DETOURS (6" BLACK BASE)	854.00		854.00	\$102.60	\$87,620.40	TON	400.00		400.00	\$41,040.00	46.84%	\$46,580.40
	SUBTOTAL TRAFFIC CONTROL					\$133,155.21					\$52,704.00		\$80,451.21
124	G. SIGNING AND STRIPING												
124	ALUMINUM SIGNS (GROUND MOUNTED)- FURNISH & INSTALL	4.00		4.00	\$312.12	\$1,248.48	EA	-		-	\$0.00	0.00%	\$1,248.48
125	REFLECTORIZED PAVEMENT MARKINGS TYPE I (THERMOPLASTIC) 4" WHITE/DASHED- FURNISH & APPLIED (15' OVER 40')	16219.00		16219.00	\$0.65	\$10,542.35	LF	-		-	\$0.00	0.00%	\$10,542.35
126	REFLECTORIZED PAVEMENT MARKINGS- TYPE I (THERMOPLASTIC) 4" YELLOW/SOLID- FURNISH & APPLIED (15' OVER 40')	316.00		316.00	\$0.59	\$186.44	LF	-		-	\$0.00	0.00%	\$186.44
127	REFLECTORIZED PAVEMENT MARKINGS TYPE I (THERMOPLASTIC) 4" WHITE/DASHED- FURNISH & APPLIED (15' OVER 40')	824.00		824.00	\$0.57	\$469.68	LF	-		-	\$0.00	0.00%	\$469.68
128	REFLECTORIZED PAVEMENT MARKINGS TYPE I (THERMOPLASTIC) 8" WHITE/DASHED- FURNISH & APPLIED (15' OVER 40')	1092.00		1092.00	\$1.06	\$1,157.52	LF	-		-	\$0.00	0.00%	\$1,157.52
129	REFLECTORIZED PAVEMENT MARKINGS- TYPE I (THERMOPLASTIC) 8" WHITE/DASHED- FURNISH & APPLIED (15' OVER 40')	311.00		311.00	\$2.16	\$671.76	LF	-		-	\$0.00	0.00%	\$671.76
130	REFLECTORIZED PAVEMENT MARKINGS TYPE I (THERMOPLASTIC) 24" WHITE/SOLID- FURNISH & APPLIED	970.00		970.00	\$4.98	\$4,830.60	LF	-		-	\$0.00	0.00%	\$4,830.60
131	REFLECTORIZED PAVEMENT MARKINGS TYPE I (THERMOPLASTIC) WORD ONLY- FURNISH & APPLIED	14.00		14.00	\$127.44	\$1,784.16	EA	-		-	\$0.00	0.00%	\$1,784.16
132	REFLECTORIZED PAVEMENT MARKINGS TYPE I (THERMOPLASTIC) SINGLE ARROW LEFT- FURNISH & APPLIED	14.00		14.00	\$118.80	\$1,663.20	EA	-		-	\$0.00	0.00%	\$1,663.20
133	REFLECTORIZED PAVEMENT MARKERS- TYPE 1- C	304.00		304.00	\$3.51	\$1,067.04	EA	-		-	\$0.00	0.00%	\$1,067.04
134	REFLECTORIZED PAVEMENT MARKERS- TYPE II- C-R- FURNISH	54.00		54.00	\$4.32	\$233.28	EA	-		-	\$0.00	0.00%	\$233.28
135	REFLECTORIZED PAVEMENT MARKERS- TYPE II- A-A- YELLOW- FURNISH & INSTALL	41.00		41.00	\$4.32	\$177.12	EA	-		-	\$0.00	0.00%	\$177.12
136	CURB PAINT FOR MEDIAN NOSES (YELLOW)	709.00		709.00	\$0.95	\$673.55	LF	-		-	\$0.00	0.00%	\$673.55
	SUBTOTAL SIGNING AND STRIPING					\$24,705.18					\$0.00		\$24,705.18
137	H. SWPPP												
137	BLOCK SODDING (16" BEHIND CURB)	5433.00		5433.00	\$3.51	\$19,069.83	SY	-		-	\$0.00	0.00%	\$19,069.83
138	HYDROMULCH SEEDING	8.00		8.00	\$13,500.00	\$108,000.00	AC	-		-	\$0.00	0.00%	\$108,000.00
139	REINFORCED FILTER FABRIC BARRIER	17298.00		17298.00	\$1.35	\$23,352.30	LF	2,500.00		2,500.00	\$3,375.00	14.45%	\$19,977.30
140	INLET PROTECTION BARRIER	93.00		93.00	\$48.60	\$4,519.80	EA	-	24.00	24.00	\$1,166.40	25.81%	\$3,353.40
141	STABILIZED CONSTRUCTION ACCESS (TY I)	900.00		900.00	\$10.80	\$9,720.00	SY	-		-	\$0.00	0.00%	\$9,720.00
142	INLET PROTECTION BARRIER (STAGE II INLET)	39.00		39.00	\$10.80	\$421.20	EA	-	4.00	4.00	\$43.20	10.26%	\$378.00
143	ROCK FILTER DAMS (TYPE 2)	80.00		80.00	\$27.00	\$2,160.00	LF	40.00		40.00	\$1,080.00	50.00%	\$1,080.00
144	SWPPP INSPECTION AND MAINTENANCE (MIN. BID- \$6,000/MONTH)	12.00		12.00	\$6,000.00	\$72,000.00	MO	4.00	1.00	5.00	\$30,000.00	41.67%	\$42,000.00
	SUBTOTAL SWPPP					\$142,043.13					\$35,664.60		\$106,378.53

APPLICATION NO:
APPLICATION DATE:
PROJECT NO:
PROJECT NAME:

5.0
January 2, 2019
1820
IMPROVEMENT TO GASTON RD - #13311

ALLGOOD CONSTRUCTION CO., INC.
1702 SETTEGAST RANCH ROAD
RICHMOND, TEXAS 77406



ITEM NO.	DESCRIPTION OF WORK	ORIGINAL QTY.	QTY. ADJUSTMENT	REVISED QTY	UNIT PRICE (\$)	COST (\$)	UNIT	WORK COMPLETED			COMPLETED TO DATE (Qty.)	TOTAL COMPLETED TO DATE (\$)	%	BALANCE TO FINISH (\$)
								FROM PREVIOUS APPLICATION (Qty.)	THIS PERIOD (Qty.)	THIS PERIOD (\$)				
145	I. EXTRA ITEMS CONCRETE PROTECTIVE SLAB FOR PIPELINE PROTECTION	96.00		96.00	\$315.36	\$30,274.56	CY	-		\$0.00	-	\$0.00	0.00%	\$30,274.56
146	OFF-DUTY UNIFORMED LOCAL LAW OFFICERS	500.00		500.00	\$37.80	\$18,900.00	HR	-		\$0.00	-	\$0.00	0.00%	\$18,900.00
	SUBTOTAL EXTRA ITEMS					\$49,174.56				\$0.00		\$0.00		\$49,174.56
	A. SITE PREPARATION					\$644,231.00				\$41,017.32		\$234,837.06		\$409,393.94
	B. PAVEMENT					\$3,047,640.60				\$59,987.52		\$59,987.52		\$2,987,653.08
	C. STORM SEWER					\$1,628,617.08				\$17,215.39		\$882,359.60		\$746,257.48
	D. WATER LINE					\$88,921.56				\$0.00		\$0.00		\$88,921.56
	E. TRAFFIC SIGNAL					\$590,655.09				\$0.00		\$0.00		\$590,655.09
	F. TRAFFIC CONTROL					\$133,155.21				\$2,332.80		\$52,704.00		\$80,451.21
	G. SIGNING AND STRIPING					\$24,705.18				\$0.00		\$0.00		\$24,705.18
	H. SWPPP					\$142,043.13				\$7,209.60		\$35,664.60		\$106,378.53
	I. EXTRA ITEMS					\$49,174.56				\$0.00		\$0.00		\$49,174.56
						\$6,349,143.41				\$127,762.63		\$1,265,552.78		\$5,083,590.63
						\$6,349,143.41				\$127,762.63		\$1,265,552.78	19.93%	\$5,083,590.63