

# Pay Estimate

PO # 136076  
DMS  
Rec 475848

Covering Period 11/18/2018 Thru 12/15/2018

Estimate No. 34

Project Name: FM 1093 Phase 1  
 Contractor: Webber, LLC

Project No: 1258-03-042, ETC.  
 Contract No: 1258-03-042, ETC.  
 Job No: 16-035

Contract Award Date: 02/02/2016  
 Start Date: 02/29/2016  
 Substantial Completion Date:  
 Percentage By Time: 100.00% By Place 96.93%

**CONTRACT TIME IN CALENDAR DAYS**

Original Contract Time: 720  
 Approved Extensions: 10  
 Total Contract Time: 730  
 Days Charged to Date: 730  
 Days Remaining to Date: 0

**CONTRACT AMOUNT TO DATE :**

- 1. Original Contract Amount \$63,811,753.94
- 2. Approved Change Orders

No	Date	Approved Extension	Amount
1.00	05/05/2016	0	\$21,200.00
2.00	05/05/2016	0	\$260,000.00
3.00	05/26/2016	0	\$12,585.59
4.00	11/04/2016	0	\$228,344.79
5.00	12/22/2016	0	\$12,039.16
6.00	03/21/2017	0	\$136,616.80
7.00	05/11/2017	0	\$57,123.41
8.00	05/11/2017	0	\$93,027.76
9.00	05/11/2017	0	\$222,508.88
10.00	09/22/2017	10	
11.00	10/03/2017	0	\$5,304.60
12.00	10/25/2017	0	\$-109,205.53
13.00	11/27/2017	0	\$450,000.00
14.00	06/01/2018	0	\$-8,645.89

Total Change Orders to Date \$1,380,899.57

**TOTAL CONTRACT AMOUNT** \$65,192,653.51

**A. EARNINGS TO DATE**

- 1. Work Completed to Date 96.93% Complete \$63,193,060.73
- 2. Material Stored on Site \$5,205,549.80
- 3. Material Stored in Place \$5,205,549.80
- 4. Balance-Material Accepted Not in Place \$0.00 @ 100% \$0.00
- 5. Advance Allowance \$0.00

**TOTAL EARNINGS TO DATE** \$63,193,060.73

**B. DEDUCTIONS**

- 1. Retainage 0.00 % Of \$63,193,060.73 \$0.00
- 2. Retainage Release 0.00 % Of \$63,193,060.73 \$0.00
- 3. Total Retainage \$0.00
- 4. Liquidated Damages 0.00 Days @ \$15,000.00 \$0.00
- 5. Quality Control Retest Cost \$0.00
- 6. Penalties and Items in Contract \$0.00

**TOTAL DEDUCTIONS** \$0.00

# Pay Estimate

**Covering Period** 11/18/2018 **Thru** 12/15/2018

**Estimate No.** 34

**Project Name:** FM 1093 Phase 1

**Project No:** 1258-03-042, ETC.

**Contrator:** Webber, LLC

**Contract No:** 1258-03-042, ETC.

**Job No:** 16-035

**C. AMOUNT DUE THIS PERIOD**

1. Total Earnings To Date	<u>\$63,193,060.73</u>	
2. Total Deductions	<u>\$0.00</u>	
3. Total Payments Due		<u>\$63,193,060.73</u>
4. Less Previous Payments		<u>\$63,152,864.37</u>
5. Restoration Adjustment		<u>\$0.00</u>

**TOTAL AMOUNT DUE CONTRACTOR THIS DATE**

\$40,196.36

The Payment Invoice is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

**Approved By:**  Date: 12/27/2018 8:50:30AM

Lead Inspector Robert Dick

**Approved By:**  Date: 1/2/2019 5:11:41PM


Resident Engineer Richard Kronenberger, P.E.

**Approved By:**  Date: 12/31/2018 4:41:06PM

Contractor Matthew Brangan

**Approved By:**  Date: 1/6/2019 4:26:15PM

Construction Manager Mike Stone

**Approved By:**  Date: 1/8/2019 9:52:51AM

County Engineer Richard Stolleis, P.E.

# Pay Estimate

**Covering Period** 11/18/2018 Thru 12/15/2018

**Estimate No.** 34

**Project Name:** FM 1093 Phase 1

**Project No:** 1258-03-042, ETC.

**Contrator:** Webber, LLC

**Contract No:** 1258-03-042, ETC.

**Job No:** 16-035

LINE NO. DESCRIPTION	ITEM	UNIT	CONTRACT OR PROJECT ESTIMATE QUANTITY	TOTAL WORK DONE THIS ESTIMATE QUANTITY	TOTAL WORK DONE PREVIOUS ESTIMATE	TOTAL WORK DONE TO DATE QUANTITY	PERCENT COMPLETE	CONTRACT PRICE	AMOUNT
110 6003	EXCAVATION (SPECIAL)	CY	55,222.50	13,535.44	41,164.06	54,699.50	99.05%	\$2.86	\$156,440.57
9008 2000	POLICE OFFICER (FORCE ACCOUNT)	DOL	125,000.00	1,485.00	123,760.00	125,245.00	100.20%	\$1.00	\$125,245.00
	Material on Hand 100%			0.00				\$0.00	\$0.00