

Pay Estimate

PO# 161359
 omj
 DC 475849

Covering Period 11/18/2018 Thru 12/15/2018

Project Name: FM 359/1093 Westpark Extension
 Contrator: Webber, LLC

Estimate No. 11

Project No: 0543-02-063, ETC.
 Contract No: 0543-02-063, ETC.
 Job No: 0543-02-063, ETC.

Contract Award Date: 12/12/2017
 Start Date: 01/15/2018

Substantial Completion Date:
 Percentage By Time: 79.76% By Place 81.91%

CONTRACT TIME IN CALENDAR DAYS

Original Contract Time: 420
 Approved Extensions: 0
 Total Contract Time: 420
 Days Charged to Date: 335
 Days Remaining to Date: 85

CONTRACT AMOUNT TO DATE :

1. Original Contract Amount
2. Approved Change Orders

\$20,881,997.72

No	Date	Approved Extension	Amount
1.00	02/19/2018	0	\$27,600.00
2.00	08/01/2018	0	\$844,877.91
3.00	08/09/2018	0	\$2,796,266.22
4.00	10/26/2018	0	\$90,090.10

Total Change Orders to Date \$3,758,834.23

TOTAL CONTRACT AMOUNT \$24,640,831.95

A. EARNINGS TO DATE

1. Work Completed to Date 81.91% Complete \$20,183,021.68
2. Material Stored on Site \$1,414,604.60
3. Material Stored in Place \$1,326,416.05
4. Balance-Material Accepted Not in Place \$88,188.55 @ 100% \$88,188.55
5. Advance Allowance \$0.00

TOTAL EARNINGS TO DATE \$20,271,210.23

B. DEDUCTIONS

1. Retainage 0.00 % Of \$20,271,210.23 \$0.00
2. Retainage Release 0.00 % Of \$20,271,210.23 \$0.00
3. Total Retainage \$0.00
4. Liquidated Damages 0.00 Days @ \$3,000.00 \$0.00
5. Quality Control Retest Cost \$0.00
6. Penalties and Items in Contract \$0.00

TOTAL DEDUCTIONS \$0.00

C. AMOUNT DUE THIS PERIOD

1. Total Earnings To Date \$20,271,210.23
2. Total Deductions \$0.00
3. Total Payments Due \$20,271,210.23
4. Less Previous Payments \$16,618,407.37
5. Restoration Adjustment \$0.00

TOTAL AMOUNT DUE CONTRACTOR THIS DATE

\$3,652,802.86

Pay Estimate

Covering Period 11/18/2018 Thru 12/15/2018

Estimate No. 11

Project Name: FM 359/1093 Westpark Extension

Project No: 0543-02-063, ETC.

Contrator: Webber, LLC

Contract No: 0543-02-063, ETC.

Job No: 0543-02-063, ETC.

The Payment Invoice is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

Approved By:  Date: 12/27/2018 8:49:19AM

Lead Inspector Robert Dick

Approved By:  Date: 12/31/2018 4:42:28PM


Contractor Matthew Brangan

Approved By:  Date: 1/2/2019 5:20:57PM

Resident Engineer Richard Kronenberger, P.E.

Approved By:  Date: 1/6/2019 4:25:38PM

Construction Manager Mike Stone

Approved By:  Date: 1/8/2019 9:50:42AM

County Engineer Richard Stolleis, P.E.

Pay Estimate

Covering Period 11/18/2018 Thru 12/15/2018

Estimate No. 11

Project Name: FM 359/1093 Westpark Extension

Project No: 0543-02-063, ETC.

Contrator: Webber, LLC

Contract No: 0543-02-063, ETC.

Job No: 0543-02-063, ETC.

LINE NO.	ITEM DESCRIPTION	UNIT	CONTRACT OR PROJECT ESTIMATE QUANTITY	TOTAL WORK DONE THIS ESTIMATE QUANTITY	TOTAL WORK DONE PREVIOUS ESTIMATE	TOTAL WORK DONE TO DATE QUANTITY	PERCENT COMPLETE	CONTRACT PRICE	AMOUNT
168 6001	VEGETATIVE WATERING	MG	21,419.00	42.00	187.00	229.00	1.07%	\$4.73	\$1,083.17
276 6224	CEM TRT(PLNT MX) (CL N)(TY E) (GR 4)(6")	SY	116,773.00	966.66	106,095.27	107,061.93	91.68%	\$7.35	\$786,905.19
292 6002	ASPH STAB BASE (GR 2)(PG 64)	TON	2,476.86	2,476.86	0.00	2,476.86	100.00%	\$87.53	\$216,799.56
292 6017	ASPHALT STAB BASE (GR 4) (PG 64)	TON	6,593.00	-2,412.79	7,528.80	5,116.01	77.60%	\$72.00	\$368,352.72
360 6003	CONC PVMT (CONT REINF - CRCP) (9")	SY	96,130.00	40,143.69	50,950.64	91,094.33	94.76%	\$41.93	\$3,819,585.26
360 6044	CONC PVMT (CONT REINF)(FAST TRK)(12")	SY	12,580.00	1,528.63	9,827.93	11,356.56	90.27%	\$81.67	\$927,490.26
400 6005	CEM STABIL BKFL	CY	17,923.48	2,788.71	12,669.66	15,458.37	86.25%	\$37.20	\$575,051.22
400 6009	CEMENT STAB BACKFILL (INLET OR MH)	CY	1,078.26	52.73	761.91	814.64	75.55%	\$37.20	\$30,304.61
400 9001	CUT & RESTORE (STAB SAND & FAST TRACK)	SY	200.00	173.33	0.00	173.33	86.67%	\$231.05	\$40,047.90
402 6001	TRENCH EXCAVATION PROTECTION	LF	22,004.00	1,634.50	18,563.50	20,198.00	91.79%	\$0.87	\$17,572.26
402 9001	TRENCH EXCAV PROTECTION (CROSSING)	LF	100.00	30.00	0.00	30.00	30.00%	\$120.80	\$3,624.00
416 6034	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	176.00	176.00	0.00	176.00	100.00%	\$333.00	\$58,608.00
423 6001	RETAINING WALL (MSE)	SF	10,357.00	542.27	9,814.73	10,357.00	100.00%	\$35.94	\$372,230.58
460 6003	CMP (GAL STL 24 IN)	LF	71.00	40.00	0.00	40.00	56.34%	\$62.25	\$2,490.00
462 6032	CONC BOX CULV (10 FT X 8 FT)	LF	2,936.00	1,664.50	187.00	1,851.50	63.06%	\$790.85	\$1,464,258.78
462 9004	CONC BOX CULV (5X2)(SPL)	LS	1.00	1.00	0.00	1.00	100.00%	\$6,784.23	\$6,784.23
465 6174	MANH (COMPL)(TY B)	EA	6.00	1.00	3.00	4.00	66.67%	\$6,434.59	\$25,738.36

Pay Estimate

Covering Period 11/18/2018 Thru 12/15/2018

Estimate No. 11

Project Name: FM 359/1093 Westpark Extension

Project No: 0543-02-063, ETC.

Contrator: Webber, LLC

Contract No: 0543-02-063, ETC.

Job No: 0543-02-063, ETC.

LINE NO.	ITEM DESCRIPTION	UNIT	CONTRACT OR PROJECT ESTIMATE QUANTITY	TOTAL WORK DONE THIS ESTIMATE QUANTITY	TOTAL WORK DONE PREVIOUS ESTIMATE	TOTAL WORK DONE TO DATE QUANTITY	PERCENT COMPLETE	CONTRACT PRICE	AMOUNT
465 6175	INLET (COMPL)(CURB)(TY C)	EA	13.00	3.50	10.50	14.00	107.69%	\$4,791.61	\$67,082.54
465 6176	INLET (COMPL)(CURB)(TY C1)	EA	31.00	2.50	21.50	24.00	77.42%	\$5,625.97	\$135,023.28
465 6270	MANH (COMPL) (TY M)	EA	8.00	-1.00	9.00	8.00	100.00%	\$8,276.66	\$66,213.28
465 9002	INLET MODIFICATIONS (TY AD) (SPL)	LS	1.00	1.00	0.00	1.00	100.00%	\$1,615.87	\$1,615.87
481 9001	PVC PIPE DRAIN (SPL)	LS	1.00	1.00	0.00	1.00	100.00%	\$1,650.06	\$1,650.06
502 6001	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	14.00	1.00	10.00	11.00	78.57%	\$13,252.58	\$145,778.38
502 9002	TCP REVISIONS ENGR	LS	1.00	1.00	0.00	1.00	100.00%	\$18,179.18	\$18,179.18
502 9003	FM 1463 DETOUR SIGNAGE	LS	1.00	1.00	0.00	1.00	100.00%	\$6,382.83	\$6,382.83
502 9004	ADDITIONAL DIRECTIONAL SIGNAGE	LS	1.00	1.00	0.00	1.00	100.00%	\$1,318.49	\$1,318.49
502 9005	ADDITIONAL TWO-WAY WARNING SIGNS	LS	1.00	1.00	0.00	1.00	100.00%	\$631.42	\$631.42
506 6038	TEMP SEDMT CONT FENCE (INSTALL)	LF	13,153.00	242.00	18,251.50	18,493.50	140.60%	\$1.82	\$33,658.17
506 6039	TEMP SEDMT CONT FENCE (REMOVE)	LF	13,153.00	348.00	2,216.00	2,564.00	19.49%	\$0.65	\$1,666.60
508 6001	CONSTRUCTING DETOURS	SY	3,000.00	-11,133.84	14,496.97	3,363.13	112.10%	\$65.73	\$221,058.53
508 6003	CONSTRUCTING DETOURS (TY 1)	SY	11,195.16	11,195.16	0.00	11,195.16	100.00%	\$51.94	\$581,476.61
512 6009	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	3,140.00	40.00	3,140.00	3,180.00	101.27%	\$21.44	\$68,179.20
512 6010	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	260.00	80.00	260.00	340.00	130.77%	\$21.33	\$7,252.20
512 6057	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	720.00	1,440.00	720.00	2,160.00	300.00%	\$6.88	\$14,860.80

Pay Estimate

Covering Period 11/18/2018 Thru 12/15/2018

Estimate No. 11

Project Name: FM 359/1093 Westpark Extension

Project No: 0543-02-063, ETC.

Contrator: Webber, LLC

Contract No: 0543-02-063, ETC.

Job No: 0543-02-063, ETC.

LINE NO.	ITEM DESCRIPTION	UNIT	CONTRACT OR PROJECT ESTIMATE QUANTITY	TOTAL WORK DONE THIS ESTIMATE QUANTITY	TOTAL WORK DONE PREVIOUS ESTIMATE	TOTAL WORK DONE TO DATE QUANTITY	PERCENT COMPLETE	CONTRACT PRICE	AMOUNT
512 6058	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	80.00	40.00	80.00	120.00	150.00%	\$8.73	\$1,047.60
529 6005	CONC CURB (MONO) (TY II)	LF	48,080.00	15,520.41	21,440.50	36,960.91	76.87%	\$2.68	\$99,055.24
531 6001	CONC SIDEWALKS (4")	SY	7,433.00	1,278.33	0.00	1,278.33	17.20%	\$66.90	\$85,520.28
618 6042	CONDT (PVC) (SCH 80) (1 1/4")	LF	1,725.00	1,325.00	0.00	1,325.00	76.81%	\$6.80	\$9,010.00
618 6046	CONDT (PVC) (SCH 80) (2")	LF	1,785.00	1,215.00	0.00	1,215.00	68.07%	\$7.65	\$9,294.75
618 6047	CONDT (PVC) (SCH 80) (2") (BORE)	LF	640.00	330.00	0.00	330.00	51.56%	\$10.40	\$3,432.00
618 6053	CONDT (PVC) (SCH 80) (3")	LF	1,125.00	450.00	0.00	450.00	40.00%	\$10.15	\$4,567.50
618 6054	CONDT (PVC) (SCH 80) (3") (BORE)	LF	945.00	485.00	0.00	485.00	51.32%	\$14.98	\$7,265.30
618 6070	CONDT (RM) (2")	LF	420.00	330.00	0.00	330.00	78.57%	\$18.19	\$6,002.70
624 6010	GROUND BOX TY D (162922)W/APRON	EA	37.00	24.00	0.00	24.00	64.86%	\$715.00	\$17,160.00
628 6188	ELC SRV TY D 120/240 070(NS)SS(E)SP(O)	EA	1.00	1.00	0.00	1.00	100.00%	\$5,103.00	\$5,103.00
662 6063	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	21,357.00	665.00	25,953.00	26,618.00	124.63%	\$0.56	\$14,906.08
662 6075	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	144.00	27.00	415.00	442.00	306.94%	\$6.70	\$2,961.40
662 6095	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	29,617.00	466.00	47,238.00	47,704.00	161.07%	\$0.56	\$26,714.24
666 6036	REFL PAV MRK TY I (W)8"(SLD) (100MIL)	LF	8,612.00	80.00	0.00	80.00	0.93%	\$0.68	\$54.40
666 6048	REFL PAV MRK TY I (W)24"(SLD) (100MIL)	LF	433.00	24.00	0.00	24.00	5.54%	\$5.30	\$127.20

Pay Estimate

Covering Period 11/18/2018 Thru 12/15/2018

Estimate No. 11

Project Name: FM 359/1093 Westpark Extension

Project No: 0543-02-063, ETC.

Contrator: Webber, LLC

Contract No: 0543-02-063, ETC.

Job No: 0543-02-063, ETC.

LINE NO. DESCRIPTION	ITEM	UNIT	CONTRACT OR PROJECT ESTIMATE QUANTITY	TOTAL WORK DONE THIS ESTIMATE QUANTITY	TOTAL WORK DONE PREVIOUS ESTIMATE	TOTAL WORK DONE TO DATE QUANTITY	PERCENT COMPLETE	CONTRACT PRICE	AMOUNT
666 6054	REFL PAV MRK TY I (W)	EA	49.00	2.00	0.00	2.00	4.08%	\$95.00	\$190.00
	(ARROW)(100MIL)								
666 6306	RE PM W/RET REQ TY I	LF	6,164.00	360.00	0.00	360.00	5.84%	\$0.62	\$223.20
	(W)6"(BRK)(100MIL)								
672 6010	REFL PAV MRKR TY II-C-R	EA	315.00	54.00	0.00	54.00	17.14%	\$4.90	\$264.60
3010 6001	WIDE FLANGE PAVEMENT TERMINALS	LF	120.00	57.84	57.20	115.04	95.87%	\$319.15	\$36,715.02
3010 6002	WIDE FLANGE PAVEMENT TERMINAL (NO BEAM)	EA	4.00	4.00	0.00	4.00	100.00%	\$1,789.09	\$7,156.36
9008 2000	POLICE OFFICER (FORCE ACCOUNT)	HR	50,000.00	12,600.00	73,867.50	86,467.50	172.94%	\$1.00	\$86,467.50
9008 4001	CRANE MATS (FURNISH & INSTALL)	EA	50.00	50.00	0.00	50.00	100.00%	\$897.49	\$44,874.50
9008 4002	CRANE MATS (RELOCATE)	EA	50.00	50.00	0.00	50.00	100.00%	\$165.42	\$8,271.00
9008 4003	CRANE MATS (REMOVE)	EA	50.00	50.00	0.00	50.00	100.00%	\$155.74	\$7,787.00
9008 4004	STANDBY/DELAY TIME - MSC (DIRT)	LS	1.00	1.00	0.00	1.00	100.00%	\$31,162.56	\$31,162.56
9008 4101	UTILITY BOREPIT REPAIR	LS	1.00	1.00	0.00	1.00	100.00%	\$8,370.13	\$8,370.13
Material on Hand 100%				88,188.55				\$1.00	\$88,188.55