

# **AIA® Document G702™ – 1992**

## **Application and Certificate for Payment**

**TO OWNER:** Fort Bend County - Facilities & Planning  
 Dept.  
 301 Jackson Street, Suite 301  
 Richmond, TX 77469  
**FROM** Bass Construction Co., Inc.  
**CONTRACTOR:** 1124 Damon St  
 Rosenberg, TX 77471

**PROJECT:** FBC EMS Squad 2 - Paramedic  
 9720 Kibler Rd.,  
 Orchard, TX 77484  
**ARCHITECT:**

**APPLICATION NO:** 18-002 002  
**PERIOD TO:** December 31, 2018  
**CONTRACT FOR:** General Construction  
**CONTRACT DATE:**  
**PROJECT NOS:** / 18-002 / RFQ18-042

**Distribution to:**  
**OWNER:**  
**ARCHITECT:**  
**CONTRACTOR:**  
**FIELD:**  
**OTHER:**

PO # 165008 R # 476115

## **CONTRACTOR'S APPLICATION FOR PAYMENT**

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM ..... \$ 336,870.00 ✓
2. NET CHANGE BY CHANGE ORDERS ..... \$ 0.00
3. CONTRACT SUM TO DATE (Line 1 ± 2) ..... \$ 336,870.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) ..... \$ 157,698.00 ✓
5. RETAINAGE:
  - a. 5 % of Completed Work  
(Column D + E on G703) \$ 7,884.90
  - b. 0 % of Stored Material  
(Column F on G703) \$ 0.00
- Total Retainage (Lines 5a + 5b or Total in Column I of G703) ..... \$ 7,884.90 ✓
6. TOTAL EARNED LESS RETAINAGE ..... \$ 149,813.10 ✓  
(Line 4 Less Line 5 Total)
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT ..... \$ 88,194.20 ✓  
(Line 6 from prior Certificate)
8. CURRENT PAYMENT DUE ..... \$ 61,618.90 ✓  
(Line 7 from prior Certificate)
9. BALANCE TO FINISH, INCLUDING RETAINAGE  
(Line 3 less Line 6) \$ 187,056.90 ✓

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$ 0.00	\$ 0.00
Total approved this Month	\$ 0.00	\$ 0.00
<b>TOTALS</b>	<b>\$ 0.00</b>	<b>\$ 0.00</b>
NET CHANGES by Change Order	\$	0.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

**CONTRACTOR:**

By: 

State of: TEXAS


County of: FORT BEND

Subscribed and sworn to before

me this 9th day of January 2019

Notary Public: 

My Commission expires: December 27, 2022



## **ARCHITECT'S CERTIFICATE FOR PAYMENT**

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

**AMOUNT CERTIFIED** ..... \$ 61,618.90

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

**ARCHITECT:**

By: \_\_\_\_\_

Date: \_\_\_\_\_

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

# **AIA® Document G703™ – 1992**

## Continuation Sheet

AIA Document, G702™-1992, Application and Certification for Payment, or G736™-2009, Project Application and Project Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.

In tabulations below, amounts are in US dollars.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 18-002-002

APPLICATION DATE: 01/09/2019

PERIOD TO: 12/31/2018

ARCHITECT'S PROJECT NO:

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G + C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
	GENERAL CONDITIONS	0.00	0.00	0.00	0.00	0.00	0.00 %	0.00	0.00
01-001	Bonds & Insurance	8,677.00	8,677.00	0.00	0.00	8,677.00	100.00 %	0.00	433.85
01-002	Permits/Fees	2,000.00	2,000.00	0.00	0.00	2,000.00	100.00 %	0.00	100.00
01-003	Rentals/Temporaries	3,870.00	774.00	1,161.00	0.00	1,935.00	50.00 %	1,935.00	96.75
01-004	Sprvisin/Prj. Mngmt	32,000.00	6,400.00	9,600.00	0.00	16,000.00	50.00 %	16,000.00	800.00
01-005	Mobilization	756.00	756.00	0.00	0.00	756.00	100.00 %	0.00	37.80
01-006	Contingency	10,000.00	0.00	0.00	0.00	0.00	0.00 %	10,000.00	0.00
01-007	Safety	860.00	172.00	258.00	0.00	430.00	50.00 %	430.00	21.50
01-008	Design Phase	19,500.00	19,500.00	0.00	0.00	19,500.00	100.00 %	0.00	975.00
01-009	OH&P	25,711.00	5,942.00	6,093.00	0.00	12,035.00	46.81 %	13,676.00	601.75
		0.00	0.00	0.00	0.00	0.00	0.00 %	0.00	0.00
	SITE WORK	0.00	0.00	0.00	0.00	0.00	0.00 %	0.00	0.00
02-001	Earthwork	23,905.00	19,124.00	0.00	0.00	19,124.00	80.00 %	4,781.00	956.20
02-002	Erosion Control	500.00	500.00	0.00	0.00	500.00	100.00 %	0.00	25.00
02-003	Landscaping	1,500.00	0.00	0.00	0.00	0.00	0.00 %	1,500.00	0.00
		0.00	0.00	0.00	0.00	0.00	0.00 %	0.00	0.00
	CONCRETE	0.00	0.00	0.00	0.00	0.00	0.00 %	0.00	0.00
03-001	Concrete	27,851.00	22,280.00	0.00	0.00	22,280.00	80.00 %	5,571.00	1,114.00
		0.00	0.00	0.00	0.00	0.00	0.00 %	0.00	0.00
	WOODS/PLASTICS	0.00	0.00	0.00	0.00	0.00	0.00 %	0.00	0.00
06-001	Rough Carpentry	39,942.00	0.00	39,942.00	0.00	39,942.00	100.00 %	0.00	1,997.10

AIA Document G703™ – 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** This document was produced by AIA software at 08:58:21 on 01/09/2019 under Order No.0963903078\_1 which expires on 01/10/2019, and is not for resale.

User Notes:

(1486458928)

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
		0.00	0.00	0.00	0.00	0.00	0.00 %	0.00	0.00
	THERMAL/MOISTURE PROTECTION	0.00	0.00	0.00	0.00	0.00	0.00 %	0.00	0.00
07-001	Waterproofing/Insln	6,043.00	0.00	0.00	0.00	0.00	0.00 %	6,043.00	0.00
		0.00	0.00	0.00	0.00	0.00	0.00 %	0.00	0.00
	OPENINGS	0.00	0.00	0.00	0.00	0.00	0.00 %	0.00	0.00
08-001	Doors & Hardware	10,800.00	0.00	1,080.00	0.00	1,080.00	10.00 %	9,720.00	54.00
		0.00	0.00	0.00	0.00	0.00	0.00 %	0.00	0.00
	FINISHES	0.00	0.00	0.00	0.00	0.00	0.00 %	0.00	0.00
09-001	Drywall	13,250.00	0.00	0.00	0.00	0.00	0.00 %	13,250.00	0.00
09-002	Painting	5,000.00	0.00	0.00	0.00	0.00	0.00 %	5,000.00	0.00
09-003	Acoustical Ceiling	2,000.00	0.00	0.00	0.00	0.00	0.00 %	2,000.00	0.00
09-004	Flooring	17,668.00	0.00	0.00	0.00	0.00	0.00 %	17,668.00	0.00
		0.00	0.00	0.00	0.00	0.00	0.00 %	0.00	0.00
	SPECIALTIES	0.00	0.00	0.00	0.00	0.00	0.00 %	0.00	0.00
10-001	Fire Extinguishers	700.00	0.00	0.00	0.00	0.00	0.00 %	700.00	0.00
10-002	Corner Guards	400.00	0.00	0.00	0.00	0.00	0.00 %	400.00	0.00
10-003	Toilet Accessories	1,140.00	0.00	0.00	0.00	0.00	0.00 %	1,140.00	0.00
10-004	Walkway Canopy	10,500.00	0.00	0.00	0.00	0.00	0.00 %	10,500.00	0.00
		0.00	0.00	0.00	0.00	0.00	0.00 %	0.00	0.00
	SPECIAL CONSTRUCTION	0.00	0.00	0.00	0.00	0.00	0.00 %	0.00	0.00
13-001	Fire Alarm	5,000.00	0.00	0.00	0.00	0.00	0.00 %	5,000.00	0.00
		0.00	0.00	0.00	0.00	0.00	0.00 %	0.00	0.00
	HVAC	0.00	0.00	0.00	0.00	0.00	0.00 %	0.00	0.00
15-001	HVAC	18,835.00	0.00	1,883.00	0.00	1,883.00	10.00 %	16,952.00	94.15
		0.00	0.00	0.00	0.00	0.00	0.00 %	0.00	0.00
	PLUMBING	0.00	0.00	0.00	0.00	0.00	0.00 %	0.00	0.00

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
15-002	Plumbing	26,845.00	6,711.00	2,684.00	0.00	9,395.00	35.00 %	17,450.00	469.75
		0.00	0.00	0.00	0.00	0.00	0.00 %	0.00	0.00
	ELECTRICAL	0.00	0.00	0.00	0.00	0.00	0.00 %	0.00	0.00
16-001	Electrical	21,617.00	0.00	2,161.00	0.00	2,161.00	10.00 %	19,456.00	108.05
	<b>GRAND TOTAL</b>	<b>\$336,870.00</b>	<b>\$92,836.00</b>	<b>\$64,862.00</b>	<b>\$0.00</b>	<b>\$157,698.00</b>	<b>46.81 %</b>	<b>\$179,172.00</b>	<b>\$7,884.90</b>