# 165855 ams Rec 476428 13430 Northwest Freeway, Suite 700, Houston, Texas 77040



Fort Bend County ENGInvoices@fortbendcountytx.gov

c/o Binkley & Barfield, Inc. KMineo@binkleybarfield.com Vpappas@binkleybarfield.com

TBPE F-2726 | TBPLS 10110700 t 713.462.3178 | idseg.com

> December 26, 2018 Project No: Invoice No:

057000700 7-0145532

PO 165855 dated 5/22/2018 Ransom Road. Mobility Bond Project No 17103 Precinct 1. Fund: 2017 Mobility Bonds

# Professional Services from November 26, 2018 to December 25, 2018

Design, Project Management, & Coordination Drainage Impact Analysis &	F	Proposed Fee 219,807.00	% Complete 37.14%	Total Amt Complete 81,626.32	Previously Invoiced 56,895.28	This Invoice 24,731.04
Drainage Design		57,590.00	46.45%	26,750.00	26,750.00	0.00
Geotechnical Engineering Srvcs/Paradigm		20,200.00	100.00%	20,200.00	20,200.00	0.00
Surveying Services/Civil Corp		42,933.00	57.78%	24,805.54	24,805.54	0.00
Bid & Construction Phase Services		18,384.00	Hourly	0.00	0.00	0.00
Add Services						
TV Inspection of Storm Sewer (Chief Solution)	Total	15,444.00 <b>374,358.00</b>	0.00%	0.00 <b>153,381.86</b>	0.00 <b>128,650.82</b>	0.00 <b>24,731.04</b>

Total this Invoice

Include Progress Report.

**Account Recap** 

PO Amount \$ 374,358.00 🗸 **Total Complete** \$ 153,381.86 Previously Invoiced \$ 128,650.82 This Invoice \$ 24,731.04 Remainder 220,976.14



### MONTHLY PROGRESS REPORT

Ransom Road - FBC 2017 Mobility Bond Project No 17103

For Professional Services from November 26, 2018 to December 25, 2018

Date of Report: January 9, 2019

# **DESIGN, PROJECT MANAGEMENT & COORDINATION**

#### Activities this period:

- Reviewed alternatives for roadway profile to determine where retaining wall would be needed and areas where grading/TCEs may be an option
- Coordinated with Geotech, Program Manager, and MUD

### Activities anticipated next period:

- Review roadway alternative alternatives
- Coordination with Program Manager and MUD

#### Outstanding issues:

 Waiting on written approval to reallocate funds to review roadway alignment alternatives.

#### DRAINAGE IMPACT ANALYSIS & DRAINAGE DESIGN

#### Activities this period:

None

#### Activities anticipated next period:

- Coordination between IDS and CivilTech
- Update Drainage impact analysis based on PER Meeting comments

#### Outstanding issues:

No current issues

#### **GEOTECHNICAL ENGINEERING SERVICES**

# Activities this period:

None

#### Activities anticipated next period:

No planned activities.

# **Outstanding issues:**

No current issues



# **SURVEYING SERVICES**

#### Activities this period:

None.

# Activities anticipated next period:

Survey control sheets.

# **Outstanding issues:**

• Waiting to determine if roadway horizontal alignment will shift causing baseline to shift. Need this resolved before survey control sheets can be created.

# **BID & CONSTRUCTION PHASE SERVICES**

# Activities this period:

None this period

# Activities anticipated next period:

No activities planned

# **Outstanding issues:**

No current issues

# Svatek, Donna

From:

Kevin A. Mineo, PE <kmineo@binkleybarfield.com>

Sent:

Thursday, January 10, 2019 8:13 AM

To: Cc: ENGInvoices Svatek, Donna

Subject:

RE: 057000700 PO 165855 Proj No 17103 Ransom Road December 2018 Invoice No 7

CAUTION: This email originated from outside of the organization. Do not click links or open attachments unless you recognize the sender and know the content is safe.

Donna-

I approve this for further processing by Fort Bend County.

Kind Regards

**Kevin A. Mineo**, **PE** | Sr. Project Manager Binkley & Barfield, Inc. | TBPE F-257 | 713.869.3433 p | 713.907.3422 c

From: Yi-Mei Shelton (IDS) <YShelton@idseg.com>

**Sent:** Wednesday, January 9, 2019 4:05 PM **To:** ENGInvoices@fortbendcountytx.gov

Cc: Kevin A. Mineo, PE <kmineo@binkleybarfield.com>; Vivienne Pappas <VPappas@binkleybarfield.com>; Carol

Harrison (IDS) < CHarrison@idseg.com>

Subject: 057000700 PO 165855 Proj No 17103 Ransom Road December 2018 Invoice No 7

Attached is our monthly invoice for your process. If you have any questions, please feel free to contact us.

Thank you.



#### Yi-Mei Shelton

Project Accountant

13430 Northwest Freeway, Suite 700, Houston, Texas 77040

Main: 713.462.3178 | Direct: 832.590.7161

YShelton@idseg.com

Website | Facebook | Linkedin

TBPE F-2726 | TBPLS 10110700

If the reader of this message is not the intended recipient, you are informed that any dissemination, copying or disclosure of the material contained herein, to include any attachments, in whole or in part, is strictly prohibited. If you have received this transmission in error, please notify the sender and purge this message. Please click here to view our full Email Confidentiality Disclaimer and specific limitations and acknowledgements for use of attached electronic files. If you cannot access the hyperlink, please contact sender.