



PO # 166109  
DMS Rec 476613

13430 Northwest Freeway, Suite 700, Houston, Texas 77040

Fort Bend County  
ENGInvoices@fortbendcountytexas.gov

December 26, 2018  
Project No: 057000800  
Invoice No: 07-0145533

c/o RPS  
Francisco.Carrillo@rpsgroup.com

Purchase Order 166109 dated 5/31/2018 Bellaire Blvd & Westmoor Dr  
FBC 2017 Mobility Bond Project No 17209 Precinct 2.

**Professional Services from November 26, 2018 to December 25, 2018**

	Proposed Fee	% Complete	Total Amt Complete	Previously Invoiced	This Invoice
Geotechnical Engineering Services	25,000.00	89.42%	22,356.00	22,356.00	0.00
<b>Preliminary Engineering Phase</b>					
Preliminary Design	56,900.00	100.00%	56,900.00	56,900.00	0.00
Topo Survey, including Control Survey	35,100.00	95.00%	33,345.00	33,345.00	0.00
<b>Final Plan Phase</b>					
Preparation of PS&E	133,400.00	75.00%	100,050.00	59,706.50	40,343.50
Bid & Construction Phase Services	26,000.00	Hourly	0.00	0.00	0.00
Control Staking	3,600.00	0.00%	0.00	0.00	0.00
<b>Total</b>	<b>280,000.00</b>		<b>212,651.00</b>	<b>172,307.50</b>	<b>40,343.50</b>

Total this Invoice

\$40,343.50

OK, JSS  
01/11/19

Include Progress Report.

**Account Recap**

PO Amount	\$ 280,000.00 ✓
Total Complete	\$ 212,651.00 ✓
Previously Invoiced	\$ 172,307.50 ✓
This Invoice	\$ 40,343.50
Remainder	\$ 67,349.00 ✓

## MONTHLY PROGRESS REPORT

Bellaire & Westmoor - FBC 2017 Mobility Bond Project No 17209

For Professional Services from November 26, 2018 to December 25, 2018

Date of Report: January 9, 2019

### GEOTECHNICAL ENGINEERING SERVICES

Activities this period:

- None

Activities anticipated next period:

- None

Outstanding issues:

- No current issues

### PRELIMINARY DESIGN

Activities this period:

- None- Completed

Activities anticipated next period:

- None- Completed

Outstanding issues:

- No current issues

### SURVEYING SERVICES

Activities this period:

- None

Activities anticipated next period:

- Finalize survey control sheets

Outstanding issues:

- No current issues

### FINAL DESIGN

Activities this period:

- Submit 95% Submittal
- Coordination with subconsultants

Activities anticipated next period:

- Prepare 100% Submittal

Outstanding issues:

- No current issues



**BID & CONSTRUCTION PHASE SERVICES**

Activities this period:

- None this period

Activities anticipated next period:

- No activities planned

Outstanding issues:

- No current issues

**Next Submittal: Final Submittal- Friday, February 1, 2019**

## Svatek, Donna

---

**From:** Don Durgin <Don.Durgin@rpsgroup.com>  
**Sent:** Friday, January 11, 2019 7:50 AM  
**To:** Svatek, Donna  
**Cc:** ENGINvoices  
**Subject:** RE: [EXT] FW: 057000800 PO 166109 Proj No 17209 Bellaire Blvd & Westmoor December 2018 Invoice No 7  
**Attachments:** 057000800Dec18 Invoice PO 166109 Inv 7.pdf

Donna,

We recommend approval. Please process for payment. Thanks.

---

**Don Durgin**  
**Department Manager**  
**RPS | Infrastructure**  
1160 N Dairy Ashford, Suite 500,  
Houston, Texas 77079  
USA  
**T** +1 281 589 7257  
**F** +1 281 589 7309  
**M** +1 713 269 3913  
**E** [don.durgin@rpsgroup.com](mailto:don.durgin@rpsgroup.com)  
**W** [www.rpsgroup.com/usa](http://www.rpsgroup.com/usa)

*Formerly Klotz Associates*

---

---

**From:** Svatek, Donna <Donna.Svatek@fortbendcountytexas.gov>  
**Sent:** Thursday, January 10, 2019 9:48 AM  
**To:** Don Durgin <Don.Durgin@rpsgroup.com>  
**Cc:** ENGINvoices <ENGINvoices@fortbendcountytexas.gov>  
**Subject:** [EXT] FW: 057000800 PO 166109 Proj No 17209 Bellaire Blvd & Westmoor December 2018 Invoice No 7

Please review and advise.

Thank you  
Donna Svatek  
Fort Bend County Engineering  
281-633-7504

---

**From:** Yi-Mei Shelton (IDS) <[YShelton@idseg.com](mailto:YShelton@idseg.com)>  
**Sent:** Wednesday, January 09, 2019 4:06 PM  
**To:** ENGINvoices <[ENGINvoices@fortbendcountytexas.gov](mailto:ENGINvoices@fortbendcountytexas.gov)>  
**Cc:** [Francisco.Carrillo@rpsgroup.com](mailto:Francisco.Carrillo@rpsgroup.com); Carol Harrison (IDS) <[CHarrison@idseg.com](mailto:CHarrison@idseg.com)>  
**Subject:** 057000800 PO 166109 Proj No 17209 Bellaire Blvd & Westmoor December 2018 Invoice No 7

CAUTION: This email originated from outside of the organization. Do not click links or open attachments unless you recognize the sender and know the content is safe.