

PO # 153660
 OMS Rec 477242

ARCHITECTURE
 ENGINEERING
 INTERIORS
 PLANNING



FORT BEND COUNTY

MISCELLANEOUS DESIGN SERVICES

INVOICE No.14
 SERVICES FOR NOVEMBER 1, 2018 TO NOVEMBER 31, 2018

ALEXANDRIA
 ATLANTA
 AUSTIN
 BOCA RATON
 CHICAGO
 DALLAS
 HOBOKEN
 HOUSTON
 LAS VEGAS
 LOS ANGELES

TASK	CONTRACT AMOUNT	% COMPL.	TOTAL AMOUNT	PREVIOUSLY INVOICED	TOTAL THIS INVOICE
FC 102 (110) (FEASIBILITY STUDIES)	\$ 150,538.00	87.0%	\$ 130,968.06	\$ 130,968.06	\$ -
FC 120 (120) (ENVIRONMENTAL STUDIES AND PUBLIC INVOLVEMENT)	\$ 12,570.00	95.0%	\$ 11,941.50	\$ 11,313.00	\$ 628.50
FC 130 (130) (RIGHT-OF-WAY DATA)	\$ 28,240.00	90.0%	\$ 25,416.00	\$ 25,416.00	\$ -
FC 145 (145) (MANAGING CONTRACTED/DONATED PE)	\$ 150,359.32	95.0%	\$ 142,841.35	\$ 135,323.39	\$ 7,517.96
FC 160 (150) (DESIGN SURVEYS)	\$ 137,321.60	100.0%	\$ 137,321.60	\$ 137,321.60	\$ -
FC 160 (160) (ROADWAY DESIGN CONTROLS)	\$ 236,390.00	95.0%	\$ 224,570.50	\$ 217,478.80	\$ 7,091.70
FC 160 (161) (DRAINAGE)	\$ 254,989.76	95.0%	\$ 242,240.27	\$ 234,590.58	\$ 7,649.69
FC 160 (162) (SIGNING, PAVEMENT MARKINGS & SIGNALS)	\$ 551,287.13	83.0%	\$ 457,568.32	\$ 435,516.83	\$ 22,051.49
FC 160 (163) (MISCELLANEOUS)	\$ 275,944.01	92.0%	\$ 253,868.49	\$ 248,349.61	\$ 5,518.88
FC 160 (165) (TRAFFIC MANAGEMENT SYSTEMS)	\$ 57,930.47	0.0%	\$ -	\$ -	\$ -
FC 160 (170) (BRIDGE DESIGN)	\$ 30,280.00	100.0%	\$ 30,280.00	\$ 30,280.00	\$ -
TOTAL	\$ 1,885,850.29		\$ 1,657,016.09	\$ 1,606,557.87	\$ 50,458.22

TOTAL THIS INVOICE

\$ 50,458.22
 OK, JSS
 01/16/19



November 30, 2018

Mr. Richard Stolleis, PE
County Engineer
Fort Bend County Engineering Department
301 Jackson Street, 4th floor
Richmond, Texas 77469

Attention: Stacy Slawinski, PE

Ref: US 90A @ SH 99; Purchase Order No. 153660
Invoice No.14

Dear Bassem:

The following is our status report for the US 90A @ SH 99 project for the period of November 1, 2018 to November 30, 2018:

Work completed during reporting period

- Submitted additional services information for guide sign addition.
- Continued utility coordination.

Work planned for coming month

- Address 90% comments and submit 95% plans.

Issues to be resolved

- Funding request for survey, Geotech and design services for guide signs.

Sincerely,

A handwritten signature in blue ink, appearing to read "Georghiou", written over a light blue circular stamp.

Costas Georghiou. P.E.
Principal



November 30, 2018

Mr. Richard Stolleis, PE
County Engineer
Fort Bend County Engineering Department
301 Jackson Street, 4th floor
Richmond, Texas 77469

**Ref: US 90A @ SH 99; Purchase Order No. 153660
Invoice No.14**

Dear Bassem:

Attached please find our Invoice No. 14 for your review and processing. The invoice, in the amount of \$50,458.22, covers the period from November 1, 2018 to November 30 2018.

Please let me know if you have any questions or comments.

Sincerely,

A handwritten signature in blue ink, appearing to read "Costas", with a stylized flourish extending to the right.

Costas Georghiou, PE
Project Principal

Svatek, Donna

From: Bassem Talje <Bassem.Talje@rpsgroup.com>
Sent: Tuesday, January 15, 2019 2:28 PM
To: Svatek, Donna
Subject: RE: [EXT] FW: Us 90A @ SH 99; Invoice No. 14

Donna

We have no objection to invoice No. 14, please move forward with the process.

Regards

Bassem Talje

Project Manager

T +1 281 589 7257

E bassem.talje@rpsgroup.com

From: Svatek, Donna <Donna.Svatek@fortbendcountytexas.gov>
Sent: Tuesday, January 15, 2019 10:40 AM
To: Bassem Talje <Bassem.Talje@rpsgroup.com>
Subject: [EXT] FW: Us 90A @ SH 99; Invoice No. 14

Please review and advise.

Thank you
Donna Svatek
Fort Bend County Engineering
281-633-7504

From: Harris, Britten
Sent: Tuesday, January 15, 2019 9:00 AM
To: Costas Georghiou <CGeorghiou@pgal.com>
Cc: ENGINvoices <ENGINvoices@fortbendcountytexas.gov>; 'bassem.talje@rpsgroup.com' <bassem.talje@rpsgroup.com>
Subject: FW: Us 90A @ SH 99; Invoice No. 14

Thanks,

We will get this processed. Please update your records to send future invoices to Enginvoices@fortbendcountytexas.gov.

Thanks!



Britten Harris

Admin Assistant - Engineering