



PO# 166109
 OMS REC 485515

13430 Northwest Freeway, Suite 700, Houston, Texas 77040

Fort Bend County
 ENGInvoices@fortbendcountytx.gov.

February 26, 2019
 Project No: 057000800
 Invoice No: 09-0146127

c/o RPS
 Francisco.Carrillo@rpsgroup.com

Purchase Order 166109 dated 5/31/2018 Bellaire Blvd & Westmoor Dr
 FBC 2017 Mobility Bond Project No 17209 Precinct 2.

Professional Services from January 26, 2019 through February 25, 2019

	Proposed Fee	% Complete	Total Amt Complete	Previously Invoiced	This Invoice
Geotechnical Engineering Services	25,000.00	100.00%	25,000.00	25,000.00	0.00
Preliminary Engineering Phase					
Preliminary Design	56,900.00	100.00%	56,900.00	56,900.00	0.00
Topo Survey, including Control Survey	35,100.00	95.00%	33,345.00	33,345.00	0.00
Final Plan Phase					
Preparation of PS&E	133,400.00	95.00%	126,730.00	113,390.00	13,340.00
Bid & Construction Phase Services	26,000.00	Hourly	0.00	0.00	0.00
Control Staking	3,600.00	0.00%	0.00	0.00	0.00
Total	280,000.00 ✓		241,975.00 ✓	228,635.00 ✓	13,340.00

Total this Invoice

\$13,340.00

OK, JSS
 03/25/19

Include Progress Report.

Account Recap

PO Amount	\$ 280,000.00 ✓
Total Complete	\$ 241,975.00 ✓
Previously Invoiced	\$ 228,635.00 ✓
This Invoice	\$ 13,340.00 ✓
Remainder	\$ 38,025.00 ✓

MONTHLY PROGRESS REPORT

Bellaire & Westmoor - FBC 2017 Mobility Bond Project No 17209

For Professional Services from January 26, 2019 to February 25, 2019

Date of Report: March 18, 2019

GEOTECHNICAL ENGINEERING SERVICES

Activities this period:

- None- Completed

Activities anticipated next period:

- None

Outstanding issues:

- No current issues

PRELIMINARY DESIGN

Activities this period:

- None- Completed

Activities anticipated next period:

- None- Completed

Outstanding issues:

- No current issues

SURVEYING SERVICES

Activities this period:

- None

Activities anticipated next period:

- Finalize survey control sheets

Outstanding issues:

- No current issues

FINAL DESIGN

Activities this period:

- Submitted 100% Documents
- Addressed comments from RPS and resubmitted Final Documents

Activities anticipated next period:

- Address any outstanding comments as needed

Outstanding issues:

- No current issues

BID & CONSTRUCTION PHASE SERVICES

Activities this period:

- None this period

Activities anticipated next period:

- No activities planned

Outstanding issues:

- No current issues

Svatek, Donna

From: Don Durgin <Don.Durgin@rpsgroup.com>
Sent: Friday, March 22, 2019 1:06 PM
To: Svatek, Donna
Cc: ENGINvoices; Francisco Carrillo
Subject: RE: PO 166109 Proj No 17209 Bellaire Blvd & Westmoor February 2019 Invoice No 9
Attachments: 057000800Feb19 Invoice 9 PO 166109.pdf

Donna,

We recommend approval. Please process for payment. Thanks.

Don Durgin

Department Manager
T +1 281 589 7257
E don.durgin@rpsgroup.com

From: Svatek, Donna <Donna.Svatek@fortbendcountytexas.gov>
Sent: Monday, March 18, 2019 1:15 PM
To: Don Durgin <Don.Durgin@rpsgroup.com>
Cc: ENGINvoices <ENGINvoices@fortbendcountytexas.gov>
Subject: FW: PO 166109 Proj No 17209 Bellaire Blvd & Westmoor February 2019 Invoice No 9

CAUTION: This email originated from outside of RPS.

Please review and advise.

Thank you
Donna Svatek
Fort Bend County Engineering
281-633-7504

From: Yi-Mei Shelton (IDS) <YShelton@idseg.com>
Sent: Monday, March 18, 2019 10:46 AM
To: ENGINvoices <ENGINvoices@fortbendcountytexas.gov>
Cc: Francisco.Carrillo@rpsgroup.com; Carol Harrison (IDS) <CHarrison@idseg.com>
Subject: PO 166109 Proj No 17209 Bellaire Blvd & Westmoor February 2019 Invoice No 9

CAUTION: This email originated from outside of the organization. Do not click links or open attachments unless you recognize the sender and know the content is safe.

Attached is our monthly invoice for your process. If you have any questions, please feel free to contact us.

Thank you.



Yi-Mei Shelton
Project Accountant

13430 Northwest Freeway, Suite 700, Houston, Texas 77040
Main: 713.462.3178 | Direct: 832.590.7161
YShelton@idseg.com