

PO# 165852  
 oms Dec 485996

# HUITT-ZOLIARS

10350 Richmond Avenue, Suite 300  
 Houston, TX 77042  
 281.496.0066  
 281.496.0220

## INVOICE

Fort Bend County  
 301 Jackson Street  
 Richmond, TX 77469

March 28, 2019  
 Project No. 17208  
 Invoice No. 9 - HZ No. 3095000109  
 Purchase Order No. 165852

Professional Engineering Services in connection with Old Richmond Road  
 Reference P.O. Number 165852 and 2017 Mobility Bond Program - Project No. 17208  
 Period of Services from February 3, 2019 through March 2, 2019


Summary		Authorized Budget	Authorized Amount Remaining	% Complete	Invoiced To Date	Previously Invoiced	Net This Invoice
<b>Basic Services</b>							
Phase 1 Preliminary Design	LS	\$70,000.00	\$0.00	100.00%	\$70,000.00	\$70,000.00	\$0.00
Phase 2 Final Design	LS	\$200,509.50	\$44,263.25	77.92%	\$156,246.25	\$152,006.25	\$4,240.00
Phase 3 Construction Phase Services	HR	\$25,000.00	\$25,000.00	0.00%	\$0.00	\$0.00	\$0.00
Sub-Total Basic Services		\$295,509.50	\$69,263.25	76.56%	\$226,246.25	\$222,006.25	\$4,240.00
<b>Additional Services (LS)</b>							
1) Route Topographic Survey	LS	\$48,635.00	\$8,205.00	83.13%	\$40,430.00	\$40,430.00	\$0.00
2) Proposed ROW Maps, M&B	LS	\$8,560.00	\$3,500.00	59.11%	\$5,060.00	\$5,060.00	\$0.00
3) Geotechnical Investigation	LS	\$31,813.50	\$7,953.37	75.00%	\$23,860.13	\$19,176.95	\$4,683.18
4) Baseline Staking/Control Points	LS	\$4,070.00	\$4,070.00	0.00%	\$0.00	\$0.00	\$0.00
Sub-Total Additional Services		\$93,078.50	\$23,728.37	74.51%	\$69,350.13	\$64,666.95	\$4,683.18
Total Basic Services + Additional Services		\$388,588.00	\$92,991.62	76.07%	\$295,596.38	\$286,673.20	
Unauthorized Contingency		\$15,075.00	\$15,075.00		\$0.00	\$0.00	
Total Contract		\$403,663.00	\$108,066.62	73.23%	\$295,596.38	\$286,673.20	

TOTAL AMOUNT DUE THIS INVOICE

\$8,923.18

OK, JSS  
 03/28/19

I certify that the services represented by this bill are true and correct and have been rendered in accordance with the terms of this contract.

By:   
 Chaitanya Gampa, P.E., PMP  
 Vice President

## PROGRESS REPORT (Huitt-Zollars, Inc.)

**FBC Project #:** 17208

**Project Description:** Old Richmond Rd from Sugarland-Howell Road to Belknap Road

**Invoice Period:** 02/03/19 to 03/02/19

**Invoice Number:** 3095000109

---

### Activities performed this period:

#### **Design Phase:**

1. Continue coordination with Utility companies
2. Analyzed the changes to the detention pond
3. Address 70% comments.
4. Work towards the 95% submittal.

#### Topographic Survey:

- Topographic Survey of the detention pond and outfall completed
- Geotechnical borings for detention pond completed.

#### Planned Activities for next period:

#### Issues / Concerns:

- N/A

## Svatek, Donna

---

**From:** Don Durgin <Don.Durgin@rpsgroup.com>  
**Sent:** Thursday, March 28, 2019 8:02 AM  
**To:** Svatek, Donna  
**Cc:** ENGINvoices  
**Subject:** RE: Invoice Submittal FBC 17208 Old Richmond Rd- HZ Inv 9 - HZI no. 3095000109  
**Attachments:** Inv 9 - 3095000109.pdf

Donna,

We recommend approval. Please process for payment. Thanks.

**Don Durgin**

Department Manager  
**T** +1 281 589 7257  
**E** don.durgin@rpsgroup.com

---

**From:** Svatek, Donna <Donna.Svatek@fortbendcountytexas.gov>  
**Sent:** Tuesday, March 26, 2019 12:41 PM  
**To:** Don Durgin <Don.Durgin@rpsgroup.com>  
**Cc:** ENGINvoices <ENGINvoices@fortbendcountytexas.gov>  
**Subject:** FW: Invoice Submittal FBC 17208 Old Richmond Rd- HZ Inv 9 - HZI no. 3095000109

**CAUTION:** This email originated from outside of RPS.

Please review and advise.

Thank you  
Donna Svatek  
Fort Bend County Engineering  
281-633-7504

---

**From:** Hall, Linda <LHall@Huitt-Zollars.com>  
**Sent:** Tuesday, March 26, 2019 12:11 PM  
**To:** ENGINvoices <ENGINvoices@fortbendcountytexas.gov>  
**Cc:** Raul Fung <Raul.Fung@rpsgroup.com>; Gampa, Chaitanya <cgampa@Huitt-Zollars.com>  
**Subject:** Invoice Submittal FBC 17208 Old Richmond Rd- HZ Inv 9 - HZI no. 3095000109

CAUTION: This email originated from outside of the organization. Do not click links or open attachments unless you recognize the sender and know the content is safe.

Please find 3095000109 dated March 28, 2019 in the amount of \$8,923.18 for work performed on FB County Old Richmond Rd.

We appreciate the opportunity to assist you on this project.

Huitt-Zollars, Inc. Accounting.

NOTICE: This e-mail and any files transmitted with it are confidential and intended for the sole use of the individual or entity to which this e-mail is addressed. If you have received this e-mail in error, please notify the sender and delete the e-mail from your system.