



PO# 157253  
ams  
Rec 488502

## INVOICE

Stacy Slawinski, P.E. (stacy.slawinski@fortbendcountytexas.gov)  
 County Engineer  
 Fort Bend County  
 301 Jackson Street., 4th Floor  
 Richmond, Texas 77469  
 Attention: Wesley Crawford- Construction Manager

**Project:** Fort Bend County  
 2013 Mobility Projects Within Precinct 1  
 Professional Construction Management Services

Invoice No.: 17CM01-03	Project No.: 17CM01
Purchase Order No.: 157253	Invoice Date: April 15, 2019
Invoice Date From: March 4, 2019	Invoice Date To: March 31, 2019

Personnel	Title	Hours	Billing Rate	Amount Due
<b>Willie Melton Paving and Drainage Improvements, FBC Mobility Project No.13115</b>				
Subtotal				\$ -
Previous Billing				\$ 32,438.00
<b>Braxton Street Paving and Drainage Improvements; FBC Mobility Project No.13116X</b>				
Vincent N. Jacob, P.E.	Construction Manager	1.75	\$ 150.00	\$ 262.50
Kenneth Liu, EIT	Graduate Engineer	7.00	\$ 84.00	\$ 588.00
Subtotal				\$ 850.50
Previous Billing				\$ 67,562.40
<b>Sycamore Road Paving and Drainage Improvements; FBC Mobility Project No.13113</b>				
Subtotal				\$ -
Previous Billing				\$ 16,772.75
<b>Ladonia Street Paving and Drainage Improvements; FBC Mobility Project No.13107</b>				
Conrad Beinstingel	Construction Manager	12.50	\$ 115.00	\$ 1,437.50
Carl Beinstingel	Construction Manager	55.00	\$ 78.00	\$ 4,290.00
Subtotal				\$ 5,727.50
Previous Billing				\$ 91,446.75
<b>Williams Way Blvd.(FM762-US59); FBC Mobility Project No.13114</b>				
Vincent N. Jacob, P.E.	Construction Manager	3.75	\$ 150.00	\$ 562.50
Conrad Beinstingel	Construction Manager	24.50	\$ 115.00	\$ 2,817.50
Ruth Flores	Inspector	22.00	\$ 78.00	\$ 1,716.00
Subtotal				\$ 5,096.00
Previous Billing				\$ 169,536.25
<b>Powerline Road (Spice Springs to Sunraise Meadows); FBC Mobility Project No.13110</b>				
Conrad Beinstingel	Construction Manager	1.50	\$ 115.00	\$ 172.50
Sub-Total				\$ 172.50
Previous Billing				\$ 24,275.50
<b>A Myers Road (FM762 to Royal Crest Lane);FBC Mobility Project No.13102</b>				
Conrad Beinstingel	Construction Manager	35.00	\$ 115.00	\$ 4,025.00
Carl Beinstingel	Inspector	22.00	\$ 78.00	\$ 1,716.00
Ruth Flores	Inspector	5.00	\$ 78.00	\$ 390.00
Mitta Ranadheer	Inspector	12.00	\$ 78.00	\$ 936.00
Sub-Total				\$ 7,067.00
Previous Billing				\$ 68,817.25

Personnel	Title	Hours	Billing Rate	Amount Due
<b>Sansbury Blvd. (Williams Way to Grand Estates Drive); FBC Mobility Project No.13111</b>				
Conrad Beinstingel	Construction Manager	8.50	\$ 115.00	\$ 977.50
Ruth Flores	Inspector	116.00	\$ 78.00	\$ 9,048.00
Mitta Ranadheer	Inspector	11.00	\$ 78.00	\$ 858.00
	Sub-Total		\$	<b>10,883.50</b>
	Previous Billing		\$	47,977.25
	<b>INVOICE TOTAL</b>		\$	<b>29,797.00</b>
	Authorized Amount		\$	648,340.00 ✓
	Previous Billing		\$	518,826.15 ✓
	Balance Remaining		\$	99,716.85 ✓

*OK. SS*  
*4/17/19*

Thank you,  
I certify this invoice to be true and correct.

*Bobby V.P. Singh*  
Bobby V.P. Singh  
Principal

**Braxton Street Paving and Drainage Improvements  
FBC Mobility Project No.13116X**

## ISANI Time by Project

**Time Entry Date:** From Monday, March 4, 2019 to Sunday, March 31, 2019

Date	Project	Description	Task	Description	Hours Worked
<b>Client: Fort Bend County</b>					
<b>Employee: Jacob, Vincent</b>					
3/27/2019	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Assembled and Sent Via WeTransfer to Doucet (Ron Bischoff) As-built Information with Measurements along with CAD & Pdf Drawings of 12" WL Designed by Amani with Copy to Robert Barnett & Wesley Crawford	1.75
<b>Employee Total</b>					1.75
<b>Employee: Liu, Kenneth</b>					
3/18/2019	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Construction Phase Services	FINAL MEASUREMENTS FOR DESIGNER	1.00
3/26/2019	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Construction Phase Services	FINAL MEASUREMENT	4.00
3/27/2019	17CM18	FBC 2013 Mobility Project No.13116X, Braxton Street; Client: Fort Bend County; Owner: Fort Bend County	Construction Phase Services	FINAL MEASUREMENT	2.00
<b>Employee Total</b>					7.00
<b>Client Total</b>					8.75
<b>Grand Total</b>					8.75


*Vincent M. Jacob*

**Ladonia Street Paving and Drainage Improvements  
FBC Mobility Project No.13107**

## ISANI Time by Project

Time Entry Date: From Monday, March 4, 2019 to Sunday, March 31, 2019

Date	Project	Description	Task	Description	Hours Worked
<b>Client: Fort Bend County</b>					
<b>Employee: Bein stingel, Carl</b>					
3/11/2019	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Site Visit	site visit for them mobilizing for work	3.00
3/13/2019	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	they were saw cutting the areas to be repaired	3.00
3/14/2019	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection on the saw cut	2.00
3/15/2019	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	checking on the saw cut and them getting rebar ready for the concrete pours to start soon	3.00
3/18/2019	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	rebar inspection	2.00
3/19/2019	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection of concrete pour for repairs	7.00
3/20/2019	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection of concrete pour for repairs	3.00
3/21/2019	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection of concrete pour for the repair	5.00
3/22/2019	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection of rebar and on the concrete that had been poured the last few days	4.00
3/25/2019	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection of the concrete replacement	5.00
3/26/2019	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection of concrete replacement	5.00
3/27/2019	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection of concrete replacement	4.00
3/28/2019	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection of concrete replacement	4.00
3/29/2019	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection of concrete replacement	5.00
<b>Employee Total</b>					<b>55.00</b>
<b>Employee: Bein stingel, Conrad</b>					
3/6/2019	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Discuss the start for the pavement replacement with the Contractor and the scheduling of the testing lab and inspection.	0.50
3/6/2019	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Additional coordination with the Contractor concerning the preparation of the traffic control plan for the pavement replacement work.	0.50
3/8/2019	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Discuss the need for a budget extension proposal from the testing lab so we can have them on site during the pavement replacement	1.00



## ISANI Time by Project

**Time Entry Date:** From Monday, March 4, 2019 to Sunday, March 31, 2019

Date	Project	Description	Task	Description	Hours Worked
3/8/2019	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Forward the Design Engineer's response concerning what traffic control measures should be taken during the pavement replacement process to the Contractor for incorporation	0.50
3/8/2019	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Re-affirm the need of a traffic control plan from the Contractor along with the clarification of why we need to get the traffic control information ahead of time so there are not any delays during the pavement replacement process.	1.00
3/8/2019	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Request information concerning the traffic control needs during the pavement replacement from the Design Engineer and what they can provide to help during this process.	1.00
3/11/2019	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Coordinate the traffic control phasing and detouring for the pavement replacement with the City of Arcola	1.00
3/12/2019	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Confirm with FBC that inspection presence will be on site during the pavement replacement process	0.50
3/14/2019	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Approve Contractor's request for Saturday work, but indicate that inspection services will not be required.	0.50
3/15/2019	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Provide a preliminary approval of the budget extension for the testing lab so they will be present at the site during the upcoming concrete pour for the pavement replacement areas and forward to FBC for processing	1.00
3/18/2019	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	After review of concrete pour request and follow-up with inspector, inform the Contractor that the density testing needs to be done prior to pouring the concrete and also needs to be inspected. Thus informing the Contractor to have these services done before hand	1.50
3/19/2019	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Coordinate the addressing of the traffic control issues at the project site with the Contractor	1.00
3/21/2019	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Approve Saturday work for the Contractor which will not require inspection services	0.50
3/26/2019	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Coordinate the removal of additional pavement on the Contractor's request	0.50
3/28/2019	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Approve Saturday work for the Contractor without inspection services	0.50
3/29/2019	17CM20	FBC 2013 Mobility Project No.13107, Ladonia Street; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Receive the Testing lab budget extension agreement addendum from FBC but request that they hold on it because the Contractor has added additional pavement removal that will affect the budget	1.00
Employee Total					12.50
Client Total					67.50
Grand Total					67.50

*Amicet M. Grant*

**Williams Way Blvd. (FM762-US59)  
FBC Mobility Project No.13114**

## ISANI Time by Project

Time Entry Date: From Monday, March 4, 2019 to Sunday, March 31, 2019

Date	Project	Description	Task	Description	Hours Worked
<b>Client: Fort Bend County</b>					
<b>Employee: Beinstingel, Conrad</b>					
3/4/2019	17CM22	FBC 2013 Mobility Project No.13114, Williams Way Blvd.- South (US 59 to FM762); Client: Fort Bend County; Owner: Fort Bend County	Site Visit	Go to site to check on driveway issue with it encroaching on the private property.	3.50
3/4/2019	17CM22	FBC 2013 Mobility Project No.13114, Williams Way Blvd.- South (US 59 to FM762); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Discuss the roadside ditch location issues with the Contractor indicating that the ditch needs to be relocated so it is within the ROW	0.50
3/4/2019	17CM22	FBC 2013 Mobility Project No.13114, Williams Way Blvd.- South (US 59 to FM762); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Request the ROW to be staked by the Contractor	0.50
3/4/2019	17CM22	FBC 2013 Mobility Project No.13114, Williams Way Blvd.- South (US 59 to FM762); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Review and discuss with FBC the driveway issue beyond the ROW at Approx Sta 11+40.	1.00
3/5/2019	17CM22	FBC 2013 Mobility Project No.13114, Williams Way Blvd.- South (US 59 to FM762); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Update FBC on the status of the installation of the water gates across Rabbs Bayou based on conversation with Mark from the Fort Bend County Drainage District	0.50
3/5/2019	17CM22	FBC 2013 Mobility Project No.13114, Williams Way Blvd.- South (US 59 to FM762); Client: Fort Bend County; Owner: Fort Bend County	Project Management	After review of the design plans, provide information concerning the driveway being out side of the ROW and that it was in the original design to be outside ROW	0.50
3/6/2019	17CM22	FBC 2013 Mobility Project No.13114, Williams Way Blvd.- South (US 59 to FM762); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Provide information to the Contractor concerning the striping re-configuration directed to the Traffic Engineer	0.50
3/6/2019	17CM22	FBC 2013 Mobility Project No.13114, Williams Way Blvd.- South (US 59 to FM762); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Coordinate the preparation of a owner table indicating where there may be drainage issue on private property either due to the roadway construction of the wall construction	1.00
3/6/2019	17CM22	FBC 2013 Mobility Project No.13114, Williams Way Blvd.- South (US 59 to FM762); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Forward request for information concerning the striping re-configuration of the FM 762 intersection to the Traffic Engineer. Then provide further clarification concerning the direction provide to them	1.00
3/7/2019	17CM22	FBC 2013 Mobility Project No.13114, Williams Way Blvd.- South (US 59 to FM762); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Request a ROE form from FBC for work being done on private property.	0.50
3/7/2019	17CM22	FBC 2013 Mobility Project No.13114, Williams Way Blvd.- South (US 59 to FM762); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Provide the Contractor with a request for them to obtain an ROE for the driveway construction within private property	1.00
3/21/2019	17CM22	FBC 2013 Mobility Project No.13114, Williams Way Blvd.- South (US 59 to FM762); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Forward the revised slope paving plans to the inspector for use during the slope paving installation	0.50
3/22/2019	17CM22	FBC 2013 Mobility Project No.13114, Williams Way Blvd.- South (US 59 to FM762); Client: Fort Bend County; Owner: Fort Bend County	Site Visit	Go to site to observe the placement of concrete slope paving at the northern outfall points	6.50
3/26/2019	17CM22	FBC 2013 Mobility Project No.13114, Williams Way Blvd.- South (US 59 to FM762); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Coordinate the completion of the installation of the slope paving at the northern most end of the project including the inspection of the rebar	1.00
3/26/2019	17CM22	FBC 2013 Mobility Project No.13114, Williams Way Blvd.- South (US 59 to FM762); Client: Fort Bend County; Owner: Fort Bend County	Site Visit	Meet with FBC and the Contractor to determine the limit of the slope paving at the north locations	2.00
3/26/2019	17CM22	FBC 2013 Mobility Project No.13114, Williams Way Blvd.- South (US 59 to FM762); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Based on information from FBC, direct the Contractor to extend the slope paving to the top of the slopes to address the slope issues along with forwarding photos of site in question	1.50

## ISANI Time by Project

**Time Entry Date:** From Monday, March 4, 2019 to Sunday, March 31, 2019

Date	Project	Description	Task	Description	Hours Worked
3/27/2019	17CM22	FBC 2013 Mobility Project No.13114, Williams Way Blvd.- South (US 59 to FM762); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Conducted quick review of construction budget to determine what is left in the budget based on request by FBC	1.00
3/28/2019	17CM22	FBC 2013 Mobility Project No.13114, Williams Way Blvd.- South (US 59 to FM762); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Coordination of the additional slope paving cost with the Contractor along with the quantity	1.50
<b>Employee Total</b>					<b>24.50</b>
<b>Employee: Flores, Ruth</b>					
3/20/2019	17CM22	FBC 2013 Mobility Project No.13114, Williams Way Blvd.- South (US 59 to FM762); Client: Fort Bend County; Owner: Fort Bend County	Inspection	Rebar inspection and Densities	6.00
3/21/2019	17CM22	FBC 2013 Mobility Project No.13114, Williams Way Blvd.- South (US 59 to FM762); Client: Fort Bend County; Owner: Fort Bend County	Inspection	Slope paving	7.00
3/25/2019	17CM22	FBC 2013 Mobility Project No.13114, Williams Way Blvd.- South (US 59 to FM762); Client: Fort Bend County; Owner: Fort Bend County	Inspection	Slope Paving	5.00
3/26/2019	17CM22	FBC 2013 Mobility Project No.13114, Williams Way Blvd.- South (US 59 to FM762); Client: Fort Bend County; Owner: Fort Bend County	Inspection	Slope meeting	2.00
3/29/2019	17CM22	FBC 2013 Mobility Project No.13114, Williams Way Blvd.- South (US 59 to FM762); Client: Fort Bend County; Owner: Fort Bend County	Inspection	Slope estimated TO	2.00
<b>Employee Total</b>					<b>22.00</b>
<b>Employee: Jacob, Vincent</b>					
3/5/2019	17CM22	FBC 2013 Mobility Project No.13114, Williams Way Blvd.- South (US 59 to FM762); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Begin Preparing Invoice No.17CM01-02 and Collected all Time Sheets	1.50
3/6/2019	17CM22	FBC 2013 Mobility Project No.13114, Williams Way Blvd.- South (US 59 to FM762); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Finalized Invoice No.17CM01-02 and Git it signed by Bobby; Forwarded Same to FBC for Processing.	1.25
3/22/2019	17CM22	FBC 2013 Mobility Project No.13114, Williams Way Blvd.- South (US 59 to FM762); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Coordinated With Donna Svatek & Revised Invoice No.17CM01-02	1.00
<b>Employee Total</b>					<b>3.75</b>
<b>Client Total</b>					<b>50.25</b>
<b>Grand Total</b>					<b>50.25</b>

*Vincent M. Jacob*

**Powerline Road (Spice Springs to Sunrise Meadows)  
FBC Mobility Project No.13110**

## ISANI Time by Project

Time Entry Date: From Monday, March 4, 2019 to Sunday, March 31, 2019

Date	Project	Description	Task	Description	Hours Worked
Client: Fort Bend County					
Employee: Beinstingel, Conrad					
3/4/2019	18CM23	FBC 2013 Mobility Project No.13110, Powerline Road; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Scan the As Built plans and forward them to the Design Engineer so the Record Drawings can be prepared.	0.50
3/6/2019	18CM23	FBC 2013 Mobility Project No.13110, Powerline Road; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Send additional information concerning the As Builts requested by the Design Engineer	0.50
3/22/2019	18CM23	FBC 2013 Mobility Project No.13110, Powerline Road; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Review Record Drawing received from the Design Engineer and return with comments	0.50
Employee Total					1.50
Client Total					1.50
Grand Total					1.50

*Conrad M. Beinstingel*

**A Myers Road (FM762 to Royal Crest Lane  
FBC Mobility Project No.13102**

## ISANI Time by Project

Time Entry Date: From Monday, March 4, 2019 to Sunday, March 31, 2019

Date	Project	Description	Task	Description	Hours Worked
<b>Client: Fort Bend County</b>					
<b>Employee: Beinstingel, Carl</b>					
3/4/2019	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection on the asphalt and areas of concern	4.00
3/6/2019	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Inspection	checking other areas of asphalt of concern	4.00
3/8/2019	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection of asphalt concerns	3.00
3/14/2019	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Site Visit	meeting for the walk thru	3.00
3/18/2019	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection of rebar for concrete pour	2.00
3/19/2019	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Inspection	inspection concrete for the channel area	5.00
3/25/2019	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Site Visit	site visit to turn over the project	1.00
<b>Employee Total</b>					<b>22.00</b>
<b>Employee: Beinstingel, Conrad</b>					
3/4/2019	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	forward the Design Engineer's response concerning the SET conflict at the A Meyers/Berdett intersection to the Contractor	0.50
3/4/2019	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Review information/questions provided by FBC and provide responses concerning the issues with the asphalt pavement surface.	1.00
3/5/2019	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Review information concerning advance message board placement and coordinate with the Contractor including the staging of the stop sign re-configuration and additional sign placement	1.00
3/5/2019	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Request field information concerning the questionable surface condition locations from the inspector	0.50
3/6/2019	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Coordinate with FBC the scheduling of an initial pavement evaluation walk-thru and the preparation of a plans to show where the pavement has issues, and send out invitation to the walk-thru once it was scheduled	0.50
3/8/2019	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Review ATL's budget extension and return with comments to be addressed prior to forwarding to FBC for processing	1.50
3/8/2019	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Meetings	Meeting with ATL to discuss the budget extension they are requesting and what needs to be provide to justify the request.	0.50
3/8/2019	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Forward ATL's Budget Extension request to FBC for processing after the comments were addressed.	0.50

## ISANI Time by Project

Time Entry Date: From Monday, March 4, 2019 to Sunday, March 31, 2019

Date	Project	Description	Task	Description	Hours Worked
3/11/2019	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Coordinate with the asphalt sub-contractor concerning the failed lab result received concerning March 25th asphalt placement and extend an invitation to them for the initial pavement evaluation walk-thru	1.00
3/11/2019	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Review latest invoicing from the testing lab and request information from the testing lab concerning the remaining budget after the latest extension and whether they can complete the project with their remaining budget.	1.00
3/11/2019	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Request all outstanding RFP's from the Contractor so that a change order can be prepared	0.50
3/13/2019	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Review spreadsheet for the pavement evaluation done by the inspectors and discuss with Ranadheer what the spreadsheet represents and how it may need to be changed to make the information clearer.	1.00
3/13/2019	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Prepare pavement evaluation plans and forward to the inspectors for review and comments, then incorporate their comments before forwarding the plan to FBC for review	2.00
3/14/2019	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Site Visit	Initial Pavement Evaluation Walk-thru	3.00
3/15/2019	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Request information from the testing lab concerning how the pavement surface can be evaluated and a recommendation be provided up to and including coring of the pavement	1.00
3/15/2019	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Review Testing lab Budget agreement addendum and forward to the testing lab for signature.	1.00
3/15/2019	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Prepare the Initial Pavement Evaluation Walkway Notes and forward to FBC along with photos for their review.	1.00
3/15/2019	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Download notes and photos from from initial pavement evaluation walk-thru for use in the preparation of the walk-thru notes	0.50
3/19/2019	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Forward Mobility project recap to Vincent to update the descriptions on the projects he was over and return to incorporate with other project descriptions. Once compiled return updated information to FBC	1.50
3/19/2019	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Meetings	Meeting ATL (testing lab) concerning the coring along the pavement for the depth checks along with providing information concerning the asphalt being in compliance with the contractor specifications	1.00
3/19/2019	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Forward the signed agreement addendum for the Contractor to sign along with a request for a new Form 1295	0.50
3/19/2019	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Review latest pay estimate (PE 4) and return to the Contractor with comments	1.00
3/20/2019	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	After review, forward the signed agreement addendum and Form 1295 for the testing lab budget extension to FBC for processing	1.50



## ISANI Time by Project

**Time Entry Date:** From Monday, March 4, 2019 to Sunday, March 31, 2019

Date	Project	Description	Task	Description	Hours Worked
3/20/2019	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Meetings	Coordinate with the inspector for their presence curing the coring of the pavement	1.00
3/21/2019	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	After coordination with the testing lab, update the Design Engineer that corings were being done and that they were going to be used for density and depth verification along with other testing that would help determine if the asphalt meet current specification requirements	1.00
3/21/2019	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Meetings	Additional coordination of observing the coring process of pavement with the inspectors and which to different inspector because of conflicting inspection required tasks.	0.50
3/21/2019	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Follow-up coordination with the Design Engineer concerning culvert lengths and request revised plans show the changes in th culvert lengths as discuss at the Initial Pavement Evaluation Walk-thru	0.50
3/22/2019	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Review revised plans and return to Design Engineer with comments	0.50
3/22/2019	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Forward MUD Engineer comments to the Contractor so they can address the comments	1.00
3/25/2019	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Coordinate with the inspector for proper installation of the stop signs and advanced warning signs	0.50
3/26/2019	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Coordinate with the Contractor concerning installation of the advance warning sign from the intersection. also review the MUTCD to see what is required	1.50
3/27/2019	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Forward information to the MUD Engineer concerning the blow-off replacement	1.00
3/27/2019	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Prepare a quick look at the remaining budget for this project based on FBC request.	1.00
3/27/2019	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Request follow-up on request for RFP's	0.50
3/28/2019	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Inform the Contractor about the additional required speed limit signs	1.00
3/28/2019	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	Provide FBC on the status of the coring testing from the pavement corings	0.50
3/28/2019	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Project Management	After discussions with the MUD Engineer, inform the Contractor that the waterline blow-off will remain the as-is.	1.00
<b>Employee Total</b>					<b>35.00</b>
<b>Employee: Flores, Ruth</b>					
3/21/2019	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Inspection	Coring	3.00

### ISANI Time by Project

**Time Entry Date:** From Monday, March 4, 2019 to Sunday, March 31, 2019

Date	Project	Description	Task	Description	Hours Worked
3/25/2019	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Inspection	Signage	2.00
Employee Total					5.00
<b>Employee: Mitta, Ranadheer</b>					
3/6/2019	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Site Visit	Conducted Field inspection at A.Myers Road	6.00
3/8/2019	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Site Visit	Conducted Field inspection at A.Myers Road	3.00
3/13/2019	18CM25	FBC, 2013 Mobility Project No.13102, A. Myers Road (FM762 to Royal Crest Lane); Client: Fort Bend County; Owner: Fort Bend County	Reports	Worked on field reports for asphalt conditions at A.Myers Rd	3.00
Employee Total					12.00
Client Total					74.00
Grand Total					74.00

*Haricant M. Gaud*

**Sanbury Blvd. (Williams Way to Grand Estates Drive)  
FBC Mobility Project No.13111**

## ISANI Time by Project

Time Entry Date: From Monday, March 4, 2019 to Sunday, March 31, 2019

Date	Project	Description	Task	Description	Hours Worked
<b>Client: Fort Bend County</b>					
<b>Employee: Beinstingel, Conrad</b>					
3/6/2019	18CM26	FBC, 2013 Mobility Project No.13102, Sansburg Road; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Review pay estimate (PE 5) and return to Contractor for signatures, then forward to FBC for processing	1.00
3/7/2019	18CM26	FBC, 2013 Mobility Project No.13102, Sansburg Road; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Review , discuss subgrade re-mix process with the inspector and confirm that the densities and depths have been obtained prior to the preparation for concrete is said area. then forward this information to FBC	1.00
3/12/2019	18CM26	FBC, 2013 Mobility Project No.13102, Sansburg Road; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Discuss the application of the curing compound to the concrete after placement in the proper amount with the inspector	0.50
3/14/2019	18CM26	FBC, 2013 Mobility Project No.13102, Sansburg Road; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Discuss pre-notice of concrete pour with inspector to ensure we had proper notice with proper timing.	0.50
3/19/2019	18CM26	FBC, 2013 Mobility Project No.13102, Sansburg Road; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Review RFI 004 and RFI 005 Design Engineer responses and forward them to the Contractor for incorporation	1.00
3/21/2019	18CM26	FBC, 2013 Mobility Project No.13102, Sansburg Road; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Review lab invoice nd return to lab with comments	1.00
3/26/2019	18CM26	FBC, 2013 Mobility Project No.13102, Sansburg Road; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Provide clarification to Contractor concerning notices for inspection required work and how multiple notice are required	0.50
3/26/2019	18CM26	FBC, 2013 Mobility Project No.13102, Sansburg Road; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Coordinate the proper inspection of the subgrade area behind the curb along areas where concrete is to be poured	1.00
3/29/2019	18CM26	FBC, 2013 Mobility Project No.13102, Sansburg Road; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Gather and forward the RFI's for this project to inspector for their use	1.00
3/29/2019	18CM26	FBC, 2013 Mobility Project No.13102, Sansburg Road; Client: Fort Bend County; Owner: Fort Bend County	Project Management	Request clarification of pavement elevation issues from the Design Engineer and the Contractor and request the Contractor to provide information properly so it can be documented properly	1.00
<b>Employee Total</b>					<b>8.50</b>
<b>Employee: Flores, Ruth</b>					
3/5/2019	18CM26	FBC, 2013 Mobility Project No.13102, Sansburg Road; Client: Fort Bend County; Owner: Fort Bend County	Inspection	Grade & Remix	8.00
3/6/2019	18CM26	FBC, 2013 Mobility Project No.13102, Sansburg Road; Client: Fort Bend County; Owner: Fort Bend County	Inspection	Rebar Inspection	8.00
3/7/2019	18CM26	FBC, 2013 Mobility Project No.13102, Sansburg Road; Client: Fort Bend County; Owner: Fort Bend County	Inspection	Paving Pour	12.00
3/8/2019	18CM26	FBC, 2013 Mobility Project No.13102, Sansburg Road; Client: Fort Bend County; Owner: Fort Bend County	Inspection	Saw cut paving. Partial rebar inspection	8.00
3/11/2019	18CM26	FBC, 2013 Mobility Project No.13102, Sansburg Road; Client: Fort Bend County; Owner: Fort Bend County	Inspection	Paving Pour	11.00
3/12/2019	18CM26	FBC, 2013 Mobility Project No.13102, Sansburg Road; Client: Fort Bend County; Owner: Fort Bend County	Inspection	Rebar Inspection	8.00

### ISANI Time by Project

Time Entry Date: From Monday, March 4, 2019 to Sunday, March 31, 2019

Date	Project	Description	Task	Description	Hours Worked
3/13/2019	18CM26	FBC, 2013 Mobility Project No.13102, Sansburg Road; Client: Fort Bend County; Owner: Fort Bend County	Inspection	Remix Lime	8.00
3/14/2019	18CM26	FBC, 2013 Mobility Project No.13102, Sansburg Road; Client: Fort Bend County; Owner: Fort Bend County	Inspection	Paving Pour	11.00
3/19/2019	18CM26	FBC, 2013 Mobility Project No.13102, Sansburg Road; Client: Fort Bend County; Owner: Fort Bend County	Inspection	Concrete Pavement	12.00
3/20/2019	18CM26	FBC, 2013 Mobility Project No.13102, Sansburg Road; Client: Fort Bend County; Owner: Fort Bend County	Inspection	Saw cut pavement & grading	4.00
3/25/2019	18CM26	FBC, 2013 Mobility Project No.13102, Sansburg Road; Client: Fort Bend County; Owner: Fort Bend County	Inspection	Set Forms	2.00
3/26/2019	18CM26	FBC, 2013 Mobility Project No.13102, Sansburg Road; Client: Fort Bend County; Owner: Fort Bend County	Inspection	Rebar inspection & lime depths	8.00
3/28/2019	18CM26	FBC, 2013 Mobility Project No.13102, Sansburg Road; Client: Fort Bend County; Owner: Fort Bend County	Inspection	Grade ditches, saw cut new pavement & form rebar	10.00
3/29/2019	18CM26	FBC, 2013 Mobility Project No.13102, Sansburg Road; Client: Fort Bend County; Owner: Fort Bend County	Inspection	Rebar inspection	6.00
<b>Employee Total</b>					<b>116.00</b>
<b>Employee: Mitta, Ranadheer</b>					
3/15/2019	18CM26	FBC, 2013 Mobility Project No.13102, Sansburg Road; Client: Fort Bend County; Owner: Fort Bend County	Inspection	Conducted field inspection at Sansbury Blvd	8.00
3/27/2019	18CM26	FBC, 2013 Mobility Project No.13102, Sansburg Road; Client: Fort Bend County; Owner: Fort Bend County	Reports	worked on daily construction reports for Sansbury Blvd	3.00
<b>Employee Total</b>					<b>11.00</b>
<b>Client Total</b>					<b>135.50</b>
<b>Grand Total</b>					<b>135.50</b>

*Vincent M. Grant*