



Amani Engineering, Inc.

• Engineers • Surveyors • Construction Managers

PO# 169196
AMS
Rec 488513

April 15, 2019

INVOICE

Fort Bend County Engineering Department
301 Jackson Street, 4th Floor
Richmond, Texas 77469
Attn: County Auditor

Via Email: ENGINvoices@fortbendcountytexas.gov
Copy: kmineo@binkleybarfield.com; DDicenso@ArdurraGroup.com
Improvements at three Intersections (1)Benton Road at Rohan Road
(2) Benton Road at A. Meyers Road; (3) Rohan Road at Minonite Road
Purchase Order Number: 169196 ; FBC Project Number: 17114

Invoice # **ES180724-6R**

Engineering Services for the period 1/2/2019 through 4/15/2019

Summary	Authorized Budget	Authorized Amount Remaining	% Completed	Invoiced To Date	Previously Invoiced	Net This Invoice
(A) BASIC SERVICES						
Preliminary Design	\$41,515.00	\$0.00	100%	\$41,515.00	\$41,515.00	\$0.00
Final Design	\$70,665.00	\$49,465.50	30%	\$21,199.50	\$21,199.50	\$0.00
Final Design - Supplement	\$8,018.00	\$6,734.72	16%	\$1,283.28	\$0.00	\$1,283.28
Bid Phase	\$13,488.00	\$13,488.00	0%	\$0.00	\$0.00	\$0.00
Sub-Total (A)	\$133,686.00	\$69,688.22		\$63,997.78	\$62,714.50	\$1,283.28
(B) ADDITIONAL SERVICES						
Surveying Services (Sub - Rekha)	\$51,690.00	\$983.80	98%	\$50,706.20	\$50,706.20	\$0.00
Surveying Coordination - (Amani)	\$5,115.00	\$102.30	98%	\$5,012.70	\$5,012.70	\$0.00
Surveying Services-Supplemental (Sub - Rekha)	\$24,760.00	\$8,952.00	64%	\$15,808.00	\$0.00	\$15,808.00
Geotechnical Investigation (Sub - Earth)	\$29,654.00	\$1,933.95	93%	\$27,720.05	\$27,720.05	\$0.00
Geotechnical Coordination - (Amani)	\$2,993.00	\$195.15	93%	\$2,797.85	\$2,797.85	\$0.00
Hydrological & Hydraulic - (Kavi)	\$30,142.00	\$7,864.25	74%	\$22,277.75	\$22,277.75	\$0.00
Drainage Coordination - (Amani)	\$3,195.00	\$830.70	74%	\$2,364.30	\$2,364.30	\$0.00
Hydrological & Hydraulic [Roadway] - (Amani)	\$5,250.00	\$2,625.00	50%	\$2,625.00	\$0.00	\$2,625.00
Hydraulics & Design [Canal] - (Amani)	\$5,340.00	\$2,670.00	50%	\$2,670.00	\$0.00	\$2,670.00
Signing and Pavement Marking - (Kavi)	\$6,510.00	\$6,510.00	0%	\$0.00	\$0.00	\$0.00
Signing and Pavement Coordination - (Amani)	\$540.00	\$540.00	0%	\$0.00	\$0.00	\$0.00
Signing and Pavement Marking - (Amani)	\$1,830.00	\$1,830.00	0%	\$0.00	\$0.00	\$0.00
Storm Water Pollution Prevention - (Kavi)	\$4,520.00	\$4,520.00	0%	\$0.00	\$0.00	\$0.00
Storm Water Pollution Coordination (Amani)	\$375.00	\$375.00	0%	\$0.00	\$0.00	\$0.00
Storm Water Pollution Prevention - (Amani)	\$3,090.00	\$3,090.00	0%	\$0.00	\$0.00	\$0.00
Traffic Control Plan (Amani)	\$1,980.00	\$1,980.00	0%	\$0.00	\$0.00	\$0.00
Sub-Total (B)	\$176,984.00	\$45,002.15		\$131,981.85	\$110,878.85	\$21,103.00
Totals (A+B)	\$310,670.00 ✓	\$114,690.37 ✓		\$195,979.63 ✓	\$173,593.35 ✓	\$22,386.28

TOTAL AMOUNT DUE THIS INVOICE

I certify that the services represented by this bill are true and correct and have been rendered in accordance with the terms of this contract

H. Prasad Kolluru
H. Prasad Kolluru, P. E.
President

TBPE Firm Reg No F 4528 | TBPLS Firm Reg No 100282-00

HPK

\$22,386.28
OK, JS
04/17/19

P:\Cadd\Amani Engg\Invoices\Fort Bend County\FortBend 2017 Mobility Intersection Improvements\Inv#ES180724-6\Inv#ES180724-6R

PROGRESS REPORT
(Amani Engineering, Inc.)

FBC Project #: 17114

Project Description: Intersection Improvements: Benton Road at Rohan Road, Benton Road at A. Meyers Road, and Rohan Road at Minonite Road.

Invoice Period: January 1, 2019 through April 15, 2019

Invoice Number: ES180724-6R

Reporting Period: January 1, 2019 through April 15, 2019

Activities performed this period:

- Submitted Utility conflict table, KMZ file and preliminary design plans.
- Attended coordination meeting with Developer and Kevin for the Bryan Road at Benton Road intersection design.
- Attended drainage coordination meeting with Kavi and Kevin for the drainage analysis issues.
- Received preliminary topographic survey for the realignment of Rohan Road to FM 2977.
- H&H analysis for realignment of Rohan Road at FM 2977
- Responding to PER review comments.
- Updated roadway plan at Benton Road at A. Meyers Road to match with the developer's proposed plan.
- Submitted pre 70% submittal documents.

Planned activities for next period:

- Planning to submit revised PER before end of this month.
- Working on final design (Interim 70% Milestone) and planning to submit by end of this month.

Issues / Concerns:

- Coordinate with TxDOT for the improvements along FM 2977 at Rohan Road.
- Coordinate with city of Rosenberg for the Rohan Road realignment.
- Coordinate with developer(s) for future Bryan Road improvements at Benton Road at A. Myers intersection.

REKHA ENGINEERING INC.
 7676 HILLMONT, SUITE 350 - HOUSTON, TEXAS 77040
 PHONE: (713) 895-8080 -- FAX: (713) 895-7686
 WEBSITE: www.rekhaengineering.com - Email: rekhaengineering@sbcglobal.net
 TBPE No. TBPLS No.

Bill To
 AMANI ENGINEERING, INC.
 Dan Simeone, P.E.
 8303 SW Frwy.,
 Suite 600
 Houston, TX 77074

Date	4/8/2019
Invoice #	2019-204

PLEASE NOTE OUR ADDRESS HAS
 CHANGED TO:
 7676 HILLMONT
 SUITE 350
 HOUSTON, TX 77040


**THANK YOU FOR THE PRIVILEGE OF
 PROVIDING OUR SERVICES TO YOU.**

JOB No.	Due Date
4048	4/8/2019

Description	Budget	% Complete	Invoiced Prior	Amount Due
Professional Land Surveying for 2017 Fort Bend County Mobility Project - Roadway Design Mobility Project - Various Intersections I-14 (#3) @ Rohan Road @ FM 2977 - 1a) Right-of-Way Re-alignment for Rohan Road to the intersection of FM 2977 and Meadows Lane - (-+710 l.f. with curves affecting 4 tracts) 1b) Right-of-Way Re-alignment for Rohan Road to the intersection of FM 2977 and Meadows Lane - (-+710 l.f. with curves) Topographic Survey 2) Benton Road @ A Meyers Road - 1 or 2 tracts for widening - North of intersection only Fort Bend County, TX				
Rohan @ FM 2977 - Parcel Maps w/legal description plus set property corners - \$3000/each tract x 4 tracts	12000.00	80		9,600.00
Rohan @ FM 2977 - Topographic Surveying of (4) parcel tracts plus tracts in between existing and proposed right-of-ways	7760.00	80		6,208.00
Benton @ A Meyers - Parcel Maps w/legal descriptions plus set property corners - \$2500/each tract x 2 tracts	5000.00			

D. Simeone
 4/9/19

REKHA ENGINEERING, INC.
 John H English
 Sr. Vice President



Total Due Upon Receipt	\$15,808.00
Balance Due	\$15,808.00

Svatek, Donna

From: Kevin A. Mineo, PE <kmineo@binkleybarfield.com>
Sent: Tuesday, April 16, 2019 5:21 PM
To: Svatek, Donna; ENGInvoices
Subject: RE: Improvements at three intersections, Project No. 17114, Fort Bend County; Amani Invoice #6R

Donna-

I approve this invoice to be processed further by Fort Bend County.

Kind Regards,

Kevin A. Mineo, PE | Sr. Project Manager
Binkley & Barfield, Inc. | TBPE F-257 | 713.869.3433 p | 713.907.3422 c

From: Mary Mathew <mmathew@amaniengineering.com>
Sent: Tuesday, April 16, 2019 8:27 AM
To: ENGInvoices@fortbendcountytexas.gov
Cc: DDicenso@ArdurraGroup.com; Dan Simeone <dsimeone@amaniengineering.com>; Kevin A. Mineo, PE <kmineo@binkleybarfield.com>
Subject: Improvements at three intersections, Project No. 17114, Fort Bend County; Amani Invoice #6R

CAUTION: This email originated from outside of the organization. Do not click links or open attachments unless you recognize the sender and know the content is safe.

Good Afternoon:

Please find attached Invoice #ES180724-6R for the subject project.

Thank you,

MARY MATHEW | OFFICE MANAGER



Amani Engineering, Inc.

• Engineers • Surveyors • Construction Managers

8303 SW Frwy, Ste 600 | Houston, TX 77074 | Tel: 713.270.5700 x 106

mmathew@amaniengineering.com; www.amaniengineering.com

Rejoice in the Lord always: and again I say, Rejoice— Phil 4:4