

ALLGOOD CONSTRUCTION CO., INC.

1702 SETTEGAST RANCH ROAD

RICHMOND, TEXAS 77406

APPLICATION FOR PAYMENT

GASTON RD - #13311

OWNER: FORT BEND COUNTY
301 JACKSON ST
RICHMOND, TEXAS 77469

APPLICATION NO: 9.0
CONTRACT DATE: June 19, 2018
NOTICE TO PROCEED: July 16, 2018
APPLICATION DATE: April 25, 2019
PROJECT NUMBER: 1820
ALLGOOD OWNER ID:

DISTRICT:

PROJECT: FORT BEND COUNTY B18-069 - IMPROVEMENTS TO GASTON ROAD FROM KATY FLEWELLEN RD TO GREENBUSCH RD

APPLICATION PERIOD:		TIME USED THIS APP:	27
FROM: March 30, 2019		TIME USED TO DATE:	284
TO: April 25, 2019		CONTRACT TIME:	400
REQUESTED RAIN DAYS: 0.00		REV. CONTRACT TIME:	450
TOTAL REQ. RAIN DAYS: 0.00		PERCENT USED:	63.1%

For and in consideration of the sum of \$312,151.91, representing payment under the above referenced contract for all labor, materials and/or services furnished by the undersigned for the FORT BEND COUNTY B18-069 - IMPROVEMENTS TO GASTON ROAD FROM KATY FLEWELLEN RD TO GREENBUSCH RD in Fort Bend County, Texas, and represented by payment request dated April 25, 2019 covering all such work from 3/30/19 to 4/25/19 less retention upto that date, undersigned hereby certifies that all labor and materials prior to the above date by undersigned in connection with the above named project have been paid in full. The undersigned agrees to indemnify and save harmless FORT BEND COUNTY against all loss, damage or expense of any character whatsoever that may arise by reason of claims for labor or unpaid materials used in connection with said improvements, prior to the above date. The undersigned further hereby releases and waives any and all liens or lien-rights against all real property owned by FORT BEND COUNTY in FORT BEND COUNTY, Texas, arising out of work performed or materials furnished for or in connection with construction of said project.

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the attached Continuation Sheet.


1. ORIGINAL CONTRACT AMOUNT	\$ 6,349,143.41
2. Net change by Change Orders	\$ 461,502.47
2a. Net Change by Quantity Adjustments	\$ -
3. CONTRACT SUM TO DATE (Line 1 ± 2)	\$ 6,810,645.88
4. TOTAL COMPLETED TO DATE	\$ 3,025,502.16
(Column 1 on Continuation Sheet)	
4A. MATERIALS ON HAND	\$ 253,710.77
5. RETAINAGE: 10% of Completed Work	\$ 302,550.22
6. TOTAL EARNED LESS RETAINAGE	\$ 2,722,951.94
7. LESS PREVIOUS APPLICATIONS FOR PAYMENT (Line 6 from prior APPLICATION)	\$ 2,410,800.03
8. CURRENT PAYMENT DUE	\$ 312,151.91
9. BALANCE TO FINISH, INCLUDING RETAINAGE	\$ 4,087,693.94

Allgood Construction Company, Incorporated

Submitted By: [Signature] Date: 4/25/2019

This Instrument was acknowledged before me on, April 25, 2019 by Cameron Moore, Project Manager for Allgood Construction Company, Incorporated, a Texas Corporation, on behalf of said corporation.

Sworn to and subscribed before me, a notary public on this the 25 day of April, 2019.



Linnette Colon
Notary Public for the State of Texas
My Commission Expires: 4/24/2022

APPLICATION NO: 9.0
 APPLICATION DATE: April 25, 2019
 PROJECT NO: 1820
 PROJECT NAME: IMPROVEMENT TO GASTON RD - #13311

ALLGOOD CONSTRUCTION CO., INC.
 1702 SETTEGAST RANCH ROAD
 RICHMOND, TEXAS 77406



ITEM NO.	DESCRIPTION OF WORK	ORIGINAL QTY.	QTY. ADJUSTMENT	REVISED QTY.	UNIT PRICE (\$)	COST (\$)	UNIT	FROM PREVIOUS APPLICATION (Qty.)	WORK COMPLETED			BALANCE TO FINISH (\$)	
									THIS PERIOD (Qty.)	THIS PERIOD (\$)	COMPLETED TO DATE (Qty.)		TOTAL COMPLETED TO DATE (\$)
A. SITE PREPARATION													
1	CLEARING AND GRUBBING	85.00		85.00	\$4,078.00	\$346,630.00	STA	42.50	0.00	\$0.00	42.50	\$173,315.00	50.00%
2	REMOVE EXISTING CONCRETE	2808.00	14	2822.00	\$3.78	\$10,667.16	SY	-	\$767.34	\$767.34	203.00	\$767.34	7.19%
3	ROADWAY EXCAVATION	20625.00	1260	21885.00	\$7.56	\$165,450.60	CY	11,400.00	\$9,525.60	\$9,525.60	12,600.00	\$95,709.60	57.85%
4	REMOVE & Existing dispose of existing pipes	2493.00	140	2633.00	\$10.80	\$28,436.40	LF	1,077.00	\$2,430.00	\$2,430.00	1,302.00	\$14,061.60	49.85%
5	REMOVE & Existing dispose of existing INLETS	11.00		11.00	\$486.00	\$5,346.60	EA	4.00	\$0.00	\$0.00	4.00	\$1,944.00	36.36%
6	REMOVING OLD STRUCTURES	31.00	2	33.00	\$486.00	\$16,038.00	EA	19.00	\$2,916.00	\$2,916.00	25.00	\$12,150.00	75.76%
7	REMOVE AND RELOCATE SIGNS	59.00	2	61.00	\$178.20	\$9,266.40	EA	11.00	\$356.40	\$356.40	13.00	\$2,316.60	25.00%
8	REMOVE AND RELOCATE MAILBOXES	13.00		13.00	\$135.00	\$1,755.00	EA	3.00	\$540.00	\$540.00	7.00	\$945.00	53.85%
9	REMOVE/DISPOSE OF EXISTING ASPHALTIC SURFACE AND BASE MATERIAL	27076.00	3604	30680.00	\$2.38	\$73,018.40	SY	1,048.00	\$11,533.48	\$11,533.48	5,894.00	\$14,027.72	19.21%
10	REMOVE/DISPOSE OF FENCES	4554.00		4554.00	\$1.62	\$7,377.48	LF	-	\$0.00	\$0.00	-	\$0.00	0.00%
11	PROJECT IDENTIFICATION SIGN	2.00		2.00	\$621.00	\$1,242.00	EA	2.00	\$0.00	\$0.00	2.00	\$1,242.00	100.00%
SUBTOTAL SITE PREPARATION						\$665,227.44			\$28,068.82	\$0.00		\$316,478.86	
B. PAVEMENT													
12	LIME-FLY ASH STABILIZED SUBGRADE (6" THICK)	61142.00	4366	65508.00	\$2.38	\$155,909.04	SY	17,904.00	\$6,234.65	\$6,234.65	20,523.60	\$48,846.17	31.33%
13	TYPE A, HYDRATED LIME (ESTIMATED AT 3% BY DRY WEIGHT)	606.00	44	650.00	\$167.40	\$108,810.00	TON	200.00	\$5,022.00	\$5,022.00	250.00	\$38,502.00	35.38%
14	FLY ASH (ESTIMATED AT 7% BY DRY WEIGHT)	1413.00	116	1529.00	\$86.40	\$132,105.60	TON	400.00	\$4,320.00	\$4,320.00	450.00	\$38,880.00	29.43%
15	HMAC BASE COURSE (6") (BLACK BASE)	391.00	92	483.00	\$102.60	\$49,555.80	TON	-	\$0.00	\$0.00	30.00	\$3,078.00	0.00%
16	HOT MIX-HOT LAID ASPHALTIC CONCRETE (SURFACE COURSE)	95.00	23	118.00	\$102.60	\$12,106.80	TON	30.00	\$0.00	\$0.00	30.00	\$3,078.00	25.42%
17	REINFORCED CONCRETE PAVEMENT (6" THICK)	56526.00	3969	60495.00	\$42.62	\$2,576,296.90	SY	13,790.00	\$32,689.54	\$32,689.54	14,557.00	\$620,419.34	24.06%
18	REINFORCED CONCRETE DRIVEWAYS (7" THICK)	1459.00	433	1891.00	\$37.80	\$71,479.80	SY	-	\$18,912.60	\$18,912.60	500.33	\$18,912.60	26.46%
19	REINFORCED CONCRETE RETAINING WALL	60.00		60.00	\$378.00	\$22,680.00	CY	-	\$0.00	\$0.00	-	\$0.00	0.00%
20	FLEX BEAM GUARDRAIL W/MOW STRIP	270.00		270.00	\$78.01	\$21,062.70	LF	-	\$0.00	\$0.00	-	\$0.00	0.00%
21	FLEX BEAM GUARDRAIL TERMINAL SECTION (BLUNT END)	3.00		3.00	\$486.00	\$1,458.00	EA	-	\$0.00	\$0.00	-	\$0.00	0.00%
22	CONCRETE CURB	32899.00	2000	34899.00	\$2.38	\$83,059.62	LF	6,036.00	\$3,646.16	\$3,646.16	7,568.00	\$18,011.84	21.69%
23	CONCRETE SIDE WALK (4 1/2" THICK)	180.00		180.00	\$43.20	\$7,776.00	SY	-	\$0.00	\$0.00	-	\$0.00	0.00%
24	COLOR CONCRETE WHEELCHAIR RAMP	26.00	6	32.00	\$918.00	\$29,376.00	EA	-	\$0.00	\$0.00	-	\$0.00	0.00%
25	CONCRETE MEDIAN PAVEMENT (6" THICK)	133.00	19	152.00	\$64.80	\$9,849.60	SY	-	\$0.00	\$0.00	-	\$0.00	0.00%
26	COLORING CONCRETE MEDIAN (BLACK)	133.00	19	152.00	\$5.40	\$820.80	SY	-	\$0.00	\$0.00	-	\$0.00	0.00%
SUBTOTAL PAVEMENT						\$3,284,346.66			\$70,824.95	\$0.00		\$786,649.95	
C. STORM SEWER													
27	TRENCH SAFETY SYSTEM	10689.00	1035	11724.00	\$0.11	\$1,289.64	LF	5,528.00	\$467.06	\$467.06	9,774.00	\$1,075.14	83.37%
28	24" REINFORCED COBRCETE PIPE, TYPE III WITH RUBBER GASKETS	2442.00	645	3087.00	\$55.51	\$171,359.87	LF	1,441.00	\$37,025.17	\$37,025.17	2,108.00	\$117,015.08	68.29%
29	30" REINFORCED COBRCETE PIPE, TYPE III WITH RUBBER GASKETS	1817.00	390	2207.00	\$70.75	\$156,145.25	LF	899.00	\$57,166.00	\$57,166.00	1,707.00	\$120,770.25	77.34%
30	36" REINFORCED COBRCETE PIPE, TYPE III WITH RUBBER GASKETS	1425.00		1425.00	\$94.89	\$135,218.25	LF	1,234.00	\$2,182.47	\$2,182.47	1,257.00	\$119,276.73	88.21%
31	42" REINFORCED COBRCETE PIPE, TYPE III WITH RUBBER GASKETS	475.00		475.00	\$131.23	\$62,334.25	LF	475.00	\$0.00	\$0.00	475.00	\$62,334.25	100.00%
32	48" REINFORCED COBRCETE PIPE, TYPE III WITH RUBBER GASKETS	2979.00		2979.00	\$152.44	\$454,118.76	LF	2,778.00	\$15,091.56	\$15,091.56	2,877.00	\$438,569.88	96.58%
33	54" REINFORCED COBRCETE PIPE, TYPE III WITH RUBBER GASKETS	262.00		262.00	\$198.29	\$51,951.98	LF	254.00	\$0.00	\$0.00	254.00	\$50,365.66	96.95%
34	60" REINFORCED COBRCETE PIPE, TYPE III WITH RUBBER GASKETS	1096.00		1096.00	\$226.63	\$248,386.48	LF	1,096.00	\$0.00	\$0.00	1,096.00	\$248,386.48	100.00%
35	PRECAST CONCRETE MANHOLE (ALL DEPTHS)	34.00	4	38.00	\$2,737.80	\$104,036.40	EA	33.00	\$16,426.80	\$16,426.80	39.00	\$106,774.20	102.63%

APPLICATION NO: 9.0
 APPLICATION DATE: April 25, 2019
 PROJECT NO: 1820
 PROJECT NAME: IMPROVEMENT TO GASTON RD. - #13311

ALLGOOD CONSTRUCTION CO., INC.
 1702 SETTEGAST RANCH ROAD
 RICHMOND, TEXAS 77406



ITEM NO.	DESCRIPTION OF WORK	ORIGINAL QTY.	QTY. ADJUSTMENT	REVISED QTY.	UNIT PRICE (\$)	COST (\$)	UNIT	WORK COMPLETED			TOTAL COMPLETED TO DATE (\$)	%	BALANCE TO FINISH (\$)
								FROM PREVIOUS APPLICATION (Qty.)	THIS PERIOD (Qty.)	THIS PERIOD (\$)			
36	PRECAST CONCRETE TYPE 'A' INLET (ALL DEPTHS)	10.00		10.00	\$1,765.80	\$17,658.00	EA	8.00	\$0.00	\$0.00	\$14,126.40	80.00%	\$3,531.60
37	PRECAST CONCRETE TYPE 'B-B' INLET (ALL DEPTHS)	1.00		1.00	\$1,679.40	\$1,679.40	EA	-	\$0.00	\$0.00	\$0.00	0.00%	\$1,679.40
38	PRECAST CONCRETE TYPE 'C' INLET (ALL DEPTHS)	10.00	6	16.00	\$2,397.60	\$38,361.60	EA	6.00	\$0.00	\$0.00	\$14,385.60	37.50%	\$23,976.00
39	PRECAST CONCRETE TYPE 'C-1' INLET (ALL DEPTHS)	11.00		11.00	\$2,937.60	\$32,313.60	EA	2.00	\$0.00	\$0.00	\$5,875.20	18.18%	\$26,438.40
40	PRECAST CONCRETE TYPE 'C' INLET (MODIFIED) (ALL DEPTHS)	12.00		12.00	\$3,429.00	\$41,148.00	EA	7.00	\$0.00	\$0.00	\$24,063.00	58.33%	\$17,145.00
41	PRECAST CONCRETE TYPE 'C-1' INLET (MODIFIED) (ALL DEPTHS)	4.00		4.00	\$3,844.80	\$15,379.20	EA	2.00	\$0.00	\$0.00	\$7,689.60	50.00%	\$7,689.60
42	PRECAST CONCRETE TYPE 'C-2' INLET (MODIFIED) (ALL DEPTHS)	1.00		1.00	\$4,509.00	\$4,509.00	EA	-	\$0.00	\$0.00	\$0.00	0.00%	\$4,509.00
43	PRECAST CONCRETE TYPE 'E' INLET (ALL DEPTHS)	10.00		10.00	\$2,430.00	\$24,300.00	EA	6.00	\$0.00	\$0.00	\$14,580.00	60.00%	\$9,720.00
44	CONCRETE BOX CULVERT (8'X5')	200.00		200.00	\$368.28	\$73,656.00	LF	77.00	\$0.00	\$0.00	\$28,357.56	38.50%	\$45,298.44
45	REINFORCED CONCRETE SLOPE PAVING (5" THICK)	20.00		20.00	\$91.80	\$1,836.00	CY	-	\$0.00	\$0.00	\$0.00	0.00%	\$1,836.00
46	BROKEN CONCRETE RIPRAP (18" THICK)	265.00	300	565.00	\$70.20	\$39,663.00	CY	-	\$0.00	\$0.00	\$0.00	0.00%	\$39,663.00
47	WINGWALL (PW-1) (HW=9 FT) (LW=18 FT)	1.00		1.00	\$18,900.00	\$18,900.00	EA	-	\$0.00	\$0.00	\$0.00	0.00%	\$18,900.00
48	WINGWALL (PW-1) (HW=9 FT) (LW=30 FT)	1.00		1.00	\$35,100.00	\$35,100.00	EA	-	\$0.00	\$0.00	\$0.00	0.00%	\$35,100.00
49	HEADWALL (CH-FW-80) (D/A=36 IN)	1.00		1.00	\$9,180.00	\$9,180.00	EA	-	\$0.00	\$0.00	\$0.00	0.00%	\$9,180.00
	SUBTOTAL STORM SEWER					\$1,738,524.18			\$1,283,359.06		\$1,373,585.03		\$364,939.15
50	D.WATER LINE												
51	6-INCH PVC FOR MARKING 18-INCH CASING CUT	10.00		10.00	\$10.80	\$108.00	LF	-	\$0.00	\$0.00	\$0.00	0.00%	\$108.00
52	8-INCH DIAMETER PVC WATER LINE, OPEN CUT	716.00		716.00	\$23.25	\$16,647.00	LF	47.00	\$0.00	\$0.00	\$1,092.75	6.56%	\$15,554.25
53	8-INCH DIAMETER PVC WATER LINE WITH 16" STEEL CASING, TRENCHLESS CUT	70.00		70.00	\$134.04	\$9,382.80	LF	70.00	\$0.00	\$0.00	\$9,382.80	100.00%	\$0.00
54	12-INCH DIAMETER PVC WATER LINE, OPEN CUT	1148.00		1148.00	\$31.50	\$36,162.00	LF	334.00	\$0.00	\$0.00	\$10,521.00	29.09%	\$25,641.00
55	12-INCH DIAMETER PVC WATER LINE WITH 20" STEEL CASING TRENCHLESS	75.00		75.00	\$157.36	\$11,802.00	LF	75.00	\$0.00	\$0.00	\$11,802.00	100.00%	\$0.00
56	18-INCH STEEL CASING, OPEN CUT	91.00		91.00	\$56.16	\$5,110.56	LF	91.00	\$0.00	\$0.00	\$5,110.56	100.00%	\$0.00
57	18-INCH PLUG AND CLAMP	2.00		2.00	\$189.00	\$378.00	EA	2.00	\$0.00	\$0.00	\$378.00	100.00%	\$0.00
58	8-INCH DIAMETER WET CONNECTION	10.00		10.00	\$162.00	\$1,620.00	EA	-	\$0.00	\$0.00	\$0.00	0.00%	\$1,620.00
59	12-INCH DIAMETER WET CONNECTION CUT, PLUG AND ABANDON EXISTING 8" WATERLINE	2.00		2.00	\$216.00	\$432.00	EA	-	\$0.00	\$0.00	\$0.00	0.00%	\$432.00
60	CUT, PLUG AND ABANDON EXISTING 12" WATERLINE	2.00		2.00	\$378.00	\$756.00	EA	2.00	\$0.00	\$0.00	\$756.00	100.00%	\$0.00
61	RELOCATE EXISTING FIRE HYDRANT	4.00		4.00	\$1,387.80	\$5,551.20	EA	1.00	\$0.00	\$0.00	\$3,780.00	50.00%	\$1,771.20
62	8-INCH DIAMETER FIRE HYDRANT BRANCH BY OPEN-CUT	20.00		20.00	\$10.80	\$216.00	LF	4.00	\$0.00	\$0.00	\$43.20	20.00%	\$172.80
	SUBTOTAL WATER LINE					\$89,921.56			\$0.00		\$40,852.11		\$48,069.45
63	E. TRAFFIC SIGNAL												
64	DRILL SHAFT (TRF SIG POLE) (36 IN)	17.00		17.00	\$283.50	\$4,819.50	VF	-	\$0.00	\$0.00	\$0.00	0.00%	\$4,819.50
65	DRILL SHAFT (TRF SIG POLE) (48 IN)	154.00		154.00	\$393.75	\$60,637.50	VF	-	\$0.00	\$0.00	\$0.00	0.00%	\$60,637.50
66	CONDIT (PVC) (SCH 80) (2")	200.00		200.00	\$10.50	\$2,100.00	LF	-	\$0.00	\$0.00	\$0.00	0.00%	\$2,100.00
67	CONDIT (PVC) (SCH 80) (2") (BORE)	130.00		130.00	\$13.65	\$1,774.50	LF	-	\$0.00	\$0.00	\$0.00	0.00%	\$1,774.50
68	CONDIT (PVC) (SCH 80) (3")	95.00		95.00	\$15.75	\$1,496.25	LF	-	\$0.00	\$0.00	\$0.00	0.00%	\$1,496.25
69	CONDIT (PVC) (SCH 80) (3") (BORE)	490.00		490.00	\$15.75	\$7,717.50	LF	-	\$0.00	\$0.00	\$0.00	0.00%	\$7,717.50
70	CONDIT (PVC) (SCH 80) (4")	40.00		40.00	\$21.00	\$840.00	LF	-	\$0.00	\$0.00	\$0.00	0.00%	\$840.00
71	CONDIT (PVC) (SCH 80) (4") (BORE)	590.00		590.00	\$17.85	\$10,531.50	LF	-	\$0.00	\$0.00	\$0.00	0.00%	\$10,531.50
72	GROUND BOX TY D (162322) W/APRON (GROUND BOX TY 2 (243636) W/APRON	6.00		6.00	\$997.50	\$5,985.00	EA	-	\$0.00	\$0.00	\$0.00	0.00%	\$5,985.00
	SUBTOTAL					\$4,200.00			\$0.00		\$0.00		\$4,200.00



ALLGOOD CONSTRUCTION CO., INC.
1702 SETTEGAST RANCH ROAD
RICHMOND, TEXAS 77406

9.0 APPLICATION NO:
April 25, 2019 APPLICATION DATE:
1820 PROJECT NO:
IMPROVEMENT TO GASTON RD. - #13311 PROJECT NAME:

ITEM NO.	DESCRIPTION OF WORK	ORIGINAL QTY.	QTY. ADJUSTMENT	REVISED QTY.	UNIT PRICE (\$)	COST (\$)	UNIT	WORK COMPLETED			TOTAL COMPLETED TO DATE (\$)	%	BALANCE TO FINISH (\$)
								FROM PREVIOUS APPLICATION (Qty)	THIS PERIOD (Qty)	COMPLETED TO DATE (Qty)			
73	DURALIGHT-PEDESTRIAN COUNTDOWN MODULE JMX-400 VIEL 16" X 18" PED LED	16.00		16.00	\$262.50	\$4,200.00	EA	-	\$0.00	-	\$0.00	0.00%	\$4,200.00
74	MCCAIN-PEDESTRIAN HOUSING M31826 PED SIGNAL HOUSING; COLOR SHALL BE BLACK	16.00		16.00	\$367.50	\$5,880.00	EA	-	\$0.00	-	\$0.00	0.00%	\$5,880.00
75	VEH SIG SEC (12IN) LED (GRN ARW)	8.00		8.00	\$231.00	\$1,848.00	EA	-	\$0.00	-	\$0.00	0.00%	\$1,848.00
76	VEH SIG SEC (12IN) LED (GRN)	16.00		16.00	\$231.00	\$3,696.00	EA	-	\$0.00	-	\$0.00	0.00%	\$3,696.00
77	VEH SIG SEC (12IN) LED (YEL ARW)	14.00		14.00	\$231.00	\$3,234.00	EA	-	\$0.00	-	\$0.00	0.00%	\$3,234.00
78	VEH SIG SEC (12IN) LED (YEL)	16.00		16.00	\$231.00	\$3,696.00	EA	-	\$0.00	-	\$0.00	0.00%	\$3,696.00
79	VEH SIG SEC (12IN) LED (RED ARW)	10.00		10.00	\$231.00	\$2,310.00	EA	-	\$0.00	-	\$0.00	0.00%	\$2,310.00
80	VEH SIG SEC (12IN) LED (RED)	16.00		16.00	\$231.00	\$3,696.00	EA	-	\$0.00	-	\$0.00	0.00%	\$3,696.00
81	BACK PLATE (12") (3 SEC)	16.00		16.00	\$84.00	\$1,344.00	EA	-	\$0.00	-	\$0.00	0.00%	\$1,344.00
82	BACK PLATE (12") (4 SEC)	8.00		8.00	\$105.00	\$840.00	EA	-	\$0.00	-	\$0.00	0.00%	\$840.00
83	TRF SIG CBL (TTY A) (12 AWG) (2 CONDR)	3385.00		3385.00	\$3.92660	\$13,298.00	LF	-	\$0.00	-	\$0.00	0.00%	\$13,298.00
84	TRF SIG CBL (TTY A) (12 AWG) (4 CONDR)	3465.00		3465.00	\$1.47	\$5,093.55	LF	-	\$0.00	-	\$0.00	0.00%	\$5,093.55
85	TRF SIG CBL (TTY A) (12 AWG) (7 CONDR)	7690.00		7690.00	\$2.31	\$17,763.90	LF	-	\$0.00	-	\$0.00	0.00%	\$17,763.90
86	INS TRF SIG PL AM (S) 1 ARM (44") LUM	2.00		2.00	\$10,500.00	\$21,000.00	EA	-	\$0.00	-	\$0.00	0.00%	\$21,000.00
87	INS TRF SIG PL AM (S) 1 ARM (50") LUM	1.00		1.00	\$24,150.00	\$24,150.00	EA	-	\$0.00	-	\$0.00	0.00%	\$24,150.00
88	INS TRF SIG PL AM (S) 1 ARM (55") LUM	4.00		4.00	\$25,200.00	\$100,800.00	EA	-	\$0.00	-	\$0.00	0.00%	\$100,800.00
89	INS TRF SIG PL AM (S) 1 ARM (65") LUM	1.00		1.00	\$25,725.00	\$25,725.00	EA	-	\$0.00	-	\$0.00	0.00%	\$25,725.00
90	PELCO-PED POLE ALUMINUM PB-5100 SERIES	6.00		6.00	\$1,575.00	\$9,450.00	EA	-	\$0.00	-	\$0.00	0.00%	\$9,450.00
91	PELCO-AUDIBLE PED PUSH BUTTON SE-2900-P29 APS INTELL-CROSS	16.00		16.00	\$945.00	\$15,120.00	EA	-	\$0.00	-	\$0.00	0.00%	\$15,120.00
92	INSTALL HWY TRF SIG (ISOLATED)	2.00		2.00	\$39,391.80	\$78,783.60	EA	-	\$0.00	-	\$0.00	0.00%	\$78,783.60
93	ECONOLITE-WIRELESS MAGNETOMETER	2.00		2.00	\$43,732.50	\$87,465.00	EA	-	\$0.00	-	\$0.00	0.00%	\$87,465.00
94	DETECTION SYSTEM ACCUSENSE EMERGENCY PRE-EMPTION-GLANCE-INCLUDE WVA-500-85 FMU	2.00		2.00	\$6,510.00	\$13,020.00	EA	-	\$0.00	-	\$0.00	0.00%	\$13,020.00
95	ELEC CONDR (NO.8) BARE	1175.00		1175.00	\$1.26	\$1,480.50	LF	-	\$0.00	-	\$0.00	0.00%	\$1,480.50
96	ELEC CONDR (NO.4) BARE	230.00		230.00	\$2.10	\$483.00	LF	-	\$0.00	-	\$0.00	0.00%	\$483.00
97	ELEC CONDR (NO.4) INSULATED	455.00		455.00	\$2.10	\$955.50	LF	-	\$0.00	-	\$0.00	0.00%	\$955.50
98	TRAY CABLE (4 CONDR) 12 AWG	2680.00		2680.00	\$1.79	\$4,797.20	LF	-	\$0.00	-	\$0.00	0.00%	\$4,797.20
99	ELC SRV TY T 120/240 070(NS) SP (O)	2.00		2.00	\$6,090.00	\$12,180.00	EA	-	\$0.00	-	\$0.00	0.00%	\$12,180.00
100	ELC SRV TY T 120/240 000(NS) SS (N)SP (U)	1.00		1.00	\$5,775.00	\$5,775.00	EA	-	\$0.00	-	\$0.00	0.00%	\$5,775.00
101	RELOCATE SM RD SN SUP & AM (SIGN ONLY)	4.00		4.00	\$70.20	\$280.80	EA	-	\$0.00	-	\$0.00	0.00%	\$280.80
102	REMOVE SM RD SN SUP & AM	13.00		13.00	\$59.40	\$772.20	EA	-	\$0.00	-	\$0.00	0.00%	\$772.20
103	REFL PAV MKR TY I (W) 4" (BRK) (100 MIL)	2490.00		2490.00	\$0.56	\$1,394.40	LF	-	\$0.00	-	\$0.00	0.00%	\$1,394.40
104	REFL PAV MKR TY I (W) 4" (SDL) (100 MIL)	300.00		300.00	\$0.59	\$177.00	LF	-	\$0.00	-	\$0.00	0.00%	\$177.00
105	REFL PAV MKR TY I (W) 8" (SDL) (100 MIL)	1050.00		1050.00	\$1.06	\$1,113.00	LF	-	\$0.00	-	\$0.00	0.00%	\$1,113.00
106	REFL PAV MKR TY I (W) 24" (SDL) (100 MIL)	1610.00		1610.00	\$5.07	\$8,162.70	LF	-	\$0.00	-	\$0.00	0.00%	\$8,162.70
107	REFL PAV MKR TY I (W) (WORD) (100 MIL)	10.00		10.00	\$135.00	\$1,350.00	EA	-	\$0.00	-	\$0.00	0.00%	\$1,350.00
108	REFL PAV MKR TY I (W) (ARROW) (100 MIL)	13.00		13.00	\$129.60	\$1,684.80	EA	-	\$0.00	-	\$0.00	0.00%	\$1,684.80
109	REFL PAV MKR TY I (W) (DBL ARROW) (100 MIL)	2.00		2.00	\$182.52	\$365.04	EA	-	\$0.00	-	\$0.00	0.00%	\$365.04
110	REFL PAV MKR TY II (Y) (MED NOSE)	230.00		230.00	\$1.03	\$236.90	EA	-	\$0.00	-	\$0.00	0.00%	\$236.90
111	REFL PAV MKR TY II (C-R)	135.00		135.00	\$473.85	\$64,070.25	EA	-	\$0.00	-	\$0.00	0.00%	\$64,070.25
112	ELIM EXT PAV MKR & MKRS (4")	1470.00		1470.00	\$0.41	\$602.70	LF	-	\$1,314.05	3,205.00	\$1,314.05	218.03%	-\$713.35
113	ELIM EXT PAV MKR & MKRS (8")	550.00		550.00	\$0.70	\$385.00	LF	-	\$0.00	-	\$0.00	0.00%	\$385.00
114	ELIM EXT PAV MKR & MKRS (24")	350.00		350.00	\$2.11	\$738.50	LF	-	\$0.00	-	\$0.00	0.00%	\$738.50
115	ELIM EXT PAV MKR & MKRS (ARROW)	7.00		7.00	\$32.40	\$226.80	EA	-	\$0.00	-	\$0.00	0.00%	\$226.80
116	ELIM EXT PAV MKR & MKRS (WORD)	7.00		7.00	\$32.40	\$226.80	EA	-	\$0.00	-	\$0.00	0.00%	\$226.80
	SUBTOTAL TRAFFIC SIGNAL					\$590,655.09			\$1,630.55		\$1,630.55		\$589,024.54
117	F. TRAFFIC CONTROL												
	WORK ZONE PVMT MKGS-NON-REMOV (W) 4" (SDL)	3583.00		3583.00	\$0.28	\$1,003.24	LF	3,583.00	\$0.00		\$1,003.24	100.00%	\$0.00
118	WORK ZONE PVMT MKGS-NON-REMOV (Y) 4" (SDL)	3311.00		3311.00	\$0.28	\$927.08	LF	3,311.00	\$0.00		\$927.08	100.00%	\$0.00

APPLICATION NO: 9.0
 APPLICATION DATE: April 25, 2019
 PROJECT NO: 1820
 PROJECT NAME: IMPROVEMENT TO GASTON RD. - #13311

ALLGOOD CONSTRUCTION CO., INC.
 1702 SETTEGAST RANCH ROAD
 RICHMOND, TEXAS 77406



ITEM NO.	DESCRIPTION OF WORK	ORIGINAL QTY.	QTY. ADJUSTMENT	REVISED QTY.	UNIT PRICE (\$)	COST (\$)	UNIT	FROM PREVIOUS APPLICATION (QTY)	WORK COMPLETED		TOTAL COMPLETED TO DATE (\$)	%	BALANCE TO FINISH (\$)
									THIS PERIOD (QTY)	THIS PERIOD (\$)			
119	WORK ZONE PAVEMENT MARKINGS 4" WHITE/SOLID (REMOVABLE) FURNISHED-APPLIED & REMOVED	11823.00		11823.00	\$0.52	\$6,147.96	LF	2,800.00	4690.00	\$2,438.80	\$3,894.80	63.35%	\$2,253.16
120	WORK ZONE PAVEMENT MARKINGS 4" YELLOW/SOLID (REMOVABLE) FURNISHED-APPLIED & REMOVED	16782.00		16782.00	\$0.52	\$8,726.64	LF	2,800.00	4690.00	\$2,438.80	\$3,894.80	44.63%	\$4,831.84
121	TRAFFIC CONTROL- BARRICADES, BARRIERS, BARRELS, CONES AND SIGNING	12.00	3	15.00	\$2,332.80	\$34,992.00	MO	8.00	1.00	\$2,332.80	\$20,995.20	60.00%	\$13,996.80
122	TRAFFIC BUTTON TY W	303.00		303.00	\$2.43	\$736.29	EA	303.00	575.00	\$1,397.25	\$2,133.54	289.77%	-\$1,397.25
123	AUXILIARY PAVEMENT FOR CONSTRUCTING DETOURS (8" BLACK BASE)	854.00		854.00	\$102.60	\$87,620.40	TON	600.00	715.00	\$73,359.00	\$134,919.00	153.98%	-\$47,298.60
	SUBTOTAL TRAFFIC CONTROL					\$140,153.61				\$81,966.65	\$167,767.66		-\$27,614.95
124	G. SIGNING AND STRIPING												
125	ALUMINIUM SIGNS (GROUND MOUNTED)- FURNISH & INSTALL	4.00	3	7.00	\$312.12	\$2,184.84	EA	-	-	\$0.00	\$0.00	0.00%	\$2,184.84
126	REFLECTORIZED PAVEMENT MARKINGS TYPE I (THERMOPLASTIC) 4" WHITE/DASHED- FURNISH & APPLIED (15' OVER 40')	16219.00	692	16911.00	\$0.65	\$10,992.15	LF	-	-	\$0.00	\$0.00	0.00%	\$10,992.15
127	REFLECTORIZED PAVEMENT MARKINGS-TYPE I 4" (WHITE) (SOLID)	316.00	1708	316.00	\$0.59	\$186.44	LF	-	-	\$0.00	\$0.00	0.00%	\$186.44
128	REFLECTORIZED PAVEMENT MARKINGS TYPE I (THERMOPLASTIC) 4" YELLOW/SOLID- FURNISH & APPLIED (15' OVER 40')	824.00	654	1092.00	\$0.57	\$1,443.24	LF	-	-	\$0.00	\$0.00	0.00%	\$1,443.24
129	REFLECTORIZED PAVEMENT MARKINGS-TYPE I (12") (YELLOW) (SOLID)	311.00	36	311.00	\$2.16	\$671.76	LF	-	-	\$0.00	\$0.00	0.00%	\$671.76
130	REFLECTORIZED PAVEMENT MARKINGS TYPE I (THERMOPLASTIC) 24" WHITE/SOLID-FURNISH & APPLIED	970.00	4	1006.00	\$4.98	\$5,009.88	EA	-	-	\$0.00	\$0.00	0.00%	\$5,009.88
131	REFLECTORIZED PAVEMENT MARKINGS TYPE I (THERMOPLASTIC) WORD ONLY-FURNISH & APPLIED	14.00	2	16.00	\$127.44	\$2,293.92	EA	-	-	\$0.00	\$0.00	0.00%	\$2,293.92
132	REFLECTORIZED PAVEMENT MARKINGS TYPE I (THERMOPLASTIC) SINGLE ARROW LEFT-FURNISH & APPLIED	14.00	84	388.00	\$118.80	\$1,900.80	EA	-	-	\$0.00	\$0.00	0.00%	\$1,900.80
133	REFLECTORIZE PAVEMENT MARKERS-TYPE I-C	304.00	65	388.00	\$3.51	\$1,361.88	EA	-	-	\$0.00	\$0.00	0.00%	\$1,361.88
134	REFLECTORIZE PAVEMENT MARKERS-TYPE II-C-R-FURNISH	54.00	31	72.00	\$4.32	\$311.04	EA	-	-	\$0.00	\$0.00	0.00%	\$311.04
135	REFLECTORIZE PAVEMENT MARKERS-TYPE II-A-A-YELLOW-FURNISH & INSTALL	41.00	248	957.00	\$0.95	\$909.15	LF	-	-	\$0.00	\$0.00	0.00%	\$909.15
136	CURB PAINT FOR MEDIAN NOSES (YELLOW)	709.00	4376	4376		\$29,629.94				\$0.00	\$0.00		\$29,629.94
137	H. SWPPP												
138	BLOCK SODDING (16" BEHIND CURB)	5433.00	4376	9809.00	\$3.51	\$34,429.59	SY	-	-	\$0.00	\$0.00	0.00%	\$34,429.59
139	HYDROMULCH SEEDING	8.00	1	9.00	\$1,350.00	\$12,150.00	AC	-	-	\$0.00	\$0.00	0.00%	\$12,150.00
140	REINFORCED FILTER FABRIC BARRIER	17298.00	6	17478.00	\$1.35	\$23,595.30	LF	2,500.00	6.00	\$8.00	\$3,755.00	14.30%	\$20,220.30
141	INLET PROTECTION BARRIER	93.00	223	99.00	\$48.60	\$4,811.40	EA	26.00	30.00	\$291.60	\$1,555.20	32.32%	\$3,256.20
142	STABILIZED CONSTRUCTION ACCESS (TY I)	900.00	6	1123.00	\$10.80	\$12,128.40	SY	4.00	34.00	\$324.00	\$367.20	75.56%	\$12,128.40
143	INLETS	39.00	6	45.00	\$10.80	\$486.00	EA	-	-	\$0.00	\$0.00	0.00%	\$486.00
144	ROCK FILTER DAMS (TYPE 2)	80.00	3	80.00	\$27.00	\$2,160.00	LF	80.00	18.00	\$486.00	\$2,646.00	122.50%	-\$486.00
145	SWPPP INSPECTION AND MAINTENANCE (MIN. BID-\$6,000/MONTH)	12.00	15.00	15.00	\$6,000.00	\$90,000.00	MO	7.00	2.00	\$12,000.00	\$54,000.00	60.00%	\$36,000.00
	SUBTOTAL SWPPP					\$179,760.69				\$13,101.60	\$61,943.40		\$117,817.29



ALLGOOD CONSTRUCTION CO., INC.
 1702 SETTEGAST RANCH ROAD
 RICHMOND, TEXAS 77406

9.0
 April 25, 2019
 1820
 IMPROVEMENT TO GASTON RD - #13311

APPLICATION NO:
 APPLICATION DATE:
 PROJECT NO:
 PROJECT NAME:

ITEM NO.	DESCRIPTION OF WORK	ORIGINAL QTY.	QTY. ADJUSTMENT	REVISED QTY.	UNIT PRICE (\$)	COST (\$)	UNIT	WORK COMPLETED			TOTAL COMPLETED TO DATE (\$)	%	BALANCE TO FINISH (\$)
								FROM PREVIOUS APPLICATION (Qty.)	THIS PERIOD (Qty.)	THIS PERIOD (\$)			
145	I. EXTRA ITEMS CONCRETE PROTECTIVE SLAB FOR PIPELINE PROTECTION	96.00		96.00	\$315.36	\$30,274.56	CY	-	-	\$0.00	\$0.00	0.00%	\$30,274.56
146	OFF-DUTY UNIFORMED LOCAL LAW OFFICERS	500.00	300	800.00	\$37.80	\$30,240.00	HR	-	-	\$0.00	\$0.00	0.00%	\$30,240.00
	SUBTOTAL EXTRA ITEMS					\$60,514.56				\$0.00	\$0.00		\$60,514.56
147	CO1 NEW ITEMS CLEARING AND GRUBBING	0.00	1	1.00	\$8,742.30	\$8,742.30	LS	1.00	1.00	\$8,742.30	\$8,742.30	100.00%	\$0.00
148	REMOVE EXISTING CONCRETE (SLOPE PAVING)	0.00	45	45.00	\$11.50	\$517.50	SY	-	45.00	\$517.50	\$517.50	100.00%	\$0.00
149	REMOVE EXISTING CONCRETE CURB	0.00	241	241.00	\$3.63	\$874.83	SY	-	241.00	\$874.83	\$874.83	100.00%	\$0.00
150	BORROW/ENGINEERED FILL MATERIAL	0.00	1476	1476.00	\$6.90	\$10,184.40	CY	-	1476.00	\$10,184.40	\$10,184.40	100.00%	\$0.00
151	REMOVE AND SALVAGE FENCE (ALL TYPES)	0.00	92	92.00	\$1.52	\$139.84	LF	-	1476.00	\$0.00	\$0.00	0.00%	\$139.84
152	CONSTRUCTION SAFETY FENCE	0.00	110	110.00	\$1.29	\$141.90	LF	-	2.00	\$0.00	\$0.00	0.00%	\$141.90
153	TEMPORARY COMMERCIAL DRIVEWAYS- FURNISH-INSTALL & REMOVE	0.00	2	2.00	\$1,250.00	\$2,500.00	EA	-	2.00	\$2,500.00	\$2,500.00	100.00%	\$0.00
154	Refractorized Pavement Markings Type I (Thermoplastic) 12" White/Solid - Furnish & Applied	0.00	241	241.00	\$2.16	\$520.56	EA	-	-	\$0.00	\$0.00	0.00%	\$520.56
155	Refractorized Pavement Markings Type I (Thermoplastic) 24" Yellow/Solid - Furnish & Applied	0.00	195	195.00	\$4.98	\$971.10	EA	-	-	\$0.00	\$0.00	0.00%	\$971.10
158	Refractorized Pavement Markings Type I (Thermoplastic) Single Arrow-RIGHT - Furnish & Applied	0.00	2	2.00	\$118.80	\$237.60	EA	-	-	\$0.00	\$0.00	0.00%	\$237.60
158	Non-Reflectorized Ceramic Traffic Button - White	0.00	131	131.00	\$2.43	\$318.33	EA	-	-	\$0.00	\$0.00	0.00%	\$318.33
159	Non-Reflectorized Ceramic Traffic Button - Yellow	0.00	9	9.00	\$2.43	\$21.87	EA	-	-	\$0.00	\$0.00	0.00%	\$21.87
160	Refractorized Pavement Markers Type II-A-A Yellow - Furnish & Install	0.00	31	31.00	\$4.32	\$133.92	EA	-	-	\$0.00	\$0.00	0.00%	\$133.92
161	Filter Fabric Fence (60% of unit cost for furnish and installation and 40% of unit cost for removal)	0.00	90	90.00	\$1.20	\$108.00	LF	-	54.00	\$64.80	\$64.80	60.00%	\$43.20
162	Well Pointing	0.00	500	500.00	\$15.00	\$7,500.00	LF	-	-	\$0.00	\$0.00	0.00%	\$7,500.00
	A. SITE PREPARATION					\$32,912.15				\$22,883.83	\$22,883.83		\$10,028.32
	B. PAVEMENT					\$665,227.44				\$28,068.82	\$316,478.86		\$348,748.58
	C. STORM SEWER					\$3,284,346.66				\$70,824.95	\$786,649.95		\$2,497,696.71
	D. WATER LINE					\$1,738,524.18				\$1,373,585.03	\$1,373,585.03		\$364,939.15
	E. TRAFFIC SIGNAL					\$88,921.56				\$0.00	\$40,852.11		\$48,069.45
	F. TRAFFIC CONTROL					\$590,655.09				\$1,630.55	\$1,630.55		\$589,024.54
	G. SIGNING AND STRIPING					\$140,153.61				\$81,956.65	\$1,677,677.66		\$27,614.05
	H. SWPPP					\$29,625.94				\$0.00	\$0.00		\$29,625.94
	I. EXTRA ITEMS					\$179,760.69				\$3,101.60	\$61,943.40		\$117,817.29
	C.O. #1					\$60,514.56				\$0.00	\$0.00		\$60,514.56
						\$32,912.15				\$22,883.83	\$22,883.83		\$10,028.32
						\$6,810,645.88				\$346,835.46	\$2,771,791.35		\$4,038,854.49