

ALLGOOD CONSTRUCTION CO., INC.

1702 SETTEGAST RANCH ROAD
RICHMOND, TEXAS 77406

APPLICATION FOR PAYMENT

OWNER: FORT BEND COUNTY APPLICATION NO: 7.0
301 JACKSON ST CONTRACT DATE: June 20, 2018
RICHMOND, TEXAS 77469 NOTICE TO PROCEED: July 30, 2018
APPLICATION DATE: May 23, 2019
DISTRICT: PROJECT NUMBER: 1819
ALLGOOD OWNER ID:
FORT BEND COUNTY B18-070 CONSTRUCTION OF CROSSOVER ROAD IMPROVEMENT PROJECT
PROJECT: FROM FM1463 TO KATY FLEWELLEN ROAD (SPRING GREEN BLVD)
APPLICATION PERIOD: TIME USED THIS APP: 30
FROM: January 29, 2019 TIME USED TO DATE: 214
TO: February 28, 2019 CONTRACT TIME: 125
REQUESTED RAIN DAYS: 0.00 REV. CONTRACT TIME: 185.00
TOTAL REQ. RAIN DAYS: 0.00 PERCENT USED: 115.7%

For and in consideration of the sum of \$442,832.52, representing payment under the above referenced contract for all labor, materials and/or services furnished by the undersigned for the **FORT BEND COUNTY IMPROVEMENTS OF CROSSOVER RD FROM FM1463 TO SPRING GREEN BLVD.** in Fort Bend County, Texas, and represented by payment request dated **May 23, 2019** covering all such work from **1/29/19 to 2/28/19** less retention upto that date, undersigned hereby certifies that all labor and materials prior to the above date by undersigned in connection with the above named project have been paid in full. The undersigned agrees to indemnify and save harmless FORT BEND COUNTY against all loss, damage or expense of any character whatsoever that may arise by reason of claims for labor or unpaid materials used in connection with said improvements, prior to the above date. The undersigned further hereby releases and waives any and all liens or lien-rights against all real property owned by FORT BEND COUNTY in FORT BEND COUNTY, Texas, arising out of work performed or materials furnished for or in connection with construction of said project.

CONTRACTOR'S APPLICATION FOR PAYMENT


shown below, in connection with the attached Continuation Sheet.

1. ORIGINAL CONTRACT AMOUNT	\$	2,461,370.34
2. Net change by Change Orders	\$	13,139.78
2a. Net Change by Quantity Adjustments	\$	-
3. CONTRACT SUM TO DATE (Line 1 ± 2)	\$	2,474,510.12
4. TOTAL COMPLETED TO DATE	\$	2,474,510.12
(Column I on Continuation Sheet)		
5. RETAINAGE: 0% of Completed Work	\$	-
6. TOTAL EARNED LESS RETAINAGE	\$	2,474,510.12
(Line 6 from prior APPLICATION)		
7. LESS PREVIOUS APPLICATIONS FOR PAYMENT	\$	2,031,677.60
(Line 6 from prior APPLICATION)		
8. CURRENT PAYMENT DUE	\$	442,832.52
9. BALANCE TO FINISH, INCLUDING RETAINAGE	\$	-

Allgood Construction Company, Incorporated

Submitted By: [Signature] Date: 5/23/2019

This Instrument was acknowledged before me on, May 23, 2019 by Sterling Moore, President of Allgood Construction Company, Incorporated, a Texas Corporation, on behalf of said corporation. Sworn to and subscribed before me, a notary public on this the 23 day of May, 2019.



Linnette Colon

APPLICATION NO: 6.0
 APPLICATION DATE: January 25, 2019
 PROJECT NO: 1819
 PROJECT NAME: CROSSOVER RD IMPROVEMENTS PROJECT - FBC# 18-070

ALLGOOD CONSTRUCTION CO., INC.
 1702 SETTEGAST RANCH ROAD
 RICHMOND, TEXAS 77406

ITEM NO.	DESCRIPTION OF WORK	ORIGINAL QTY.				QTY. ADJUSTMENT	REVISED QTY	UNIT PRICE (\$)	UNIT	WORK COMPLETED		TOTAL COMPLETED TO DATE (\$)	BALANCE TO FINISH (\$)
		ORIGINAL QTY.	ADJUSTMENT	REVISED QTY	UNIT PRICE (\$)					FROM PREVIOUS APPLICATION (Qty.)	THIS PERIOD (Qty.)		
SECTION 1 - SITE PREPARATION AND EARTHWORK													
1	Fort Bend County Project Sign/Furnish, Install & Remove	2.00				2.00	\$621.00	EA		2.00	\$1,242.00	\$1,242.00	\$0.00
2	Clearing and Rubbing	33.50				33.50	\$4,417.00	STA		33.50	\$147,969.50	\$147,969.50	\$0.00
3	Excavation to Haul off Including 4" Stripping	7168.00				7168.00	\$8.10	CY		7168.00	\$58,060.80	\$58,060.80	\$0.00
4	Earthen Swale (CO 2 - Deduct 345)	2472.00	-345			2127.00	\$3.78	LF	300.00	1,827.00	\$8,040.06	\$8,040.06	\$0.00
5	Borrow/Engineered Fill Material	3300.00				3300.00	\$8.10	CY		3,300.00	\$26,730.00	\$26,730.00	\$0.00
6	Abandon Existing 5'x3' RC6 (under FM 1463) With Flowable Fill	10.00				10.00	\$270.00	CY		10.00	\$2,700.00	\$2,700.00	\$0.00
7	Remove and Dispose of Existing Concrete or Metal Pipe (All Sizes)(CO 2 - Add 68)	350.00	68			418.00	\$10.80	LF		418.00	\$4,514.40	\$4,514.40	\$0.00
8	Removing Old Structures - Headwalls	1.00				1.00	\$594.00	EA		1.00	\$594.00	\$594.00	\$0.00
9	Removing & Dispose Existing Fence (CO 2 - Deduct 260)	260.00	-260			0.00	\$2.16	LF		-	\$0.00	\$0.00	#DIV/0!
10	Remove and Relocate Traffic Signs, Mail Boxes, Roadway Signs	8.00				8.00	\$170.64	EA		8.00	\$1,365.12	\$1,365.12	\$0.00
11	Remove and dispose of Ex. Asp. surface and base material (All Depth)	7700.00				7700.00	\$2.38	SY		7,700.00	\$18,326.00	\$18,326.00	\$0.00
SUBTOTAL SECTION 1 - SITE PREPARATION AND EARTHWORK (Bid Items 1 - 11):													
											\$1,134.00	\$269,541.88	\$0.00
SECTION 2 - PAVING													
12	Hydrated Lime (Slurry) or Commercial Lime Slurry (3% by Dry Weight) (CO 2 - Deduct 70.73)	290.00	-70.73			219.27	\$171.72	TON		219.27	\$37,653.04	\$37,653.04	\$0.00
13	Lime Stabilized Sub Grade (8" Depth)	21456.00				21456.00	\$2.38	SY		21,456.00	\$51,065.28	\$51,065.28	\$0.00
14	Fly Ash for Stabilization (8% by Dry Weight) (CO 2 - Deduct 186.4)	772.00	-186.4			583.60	\$86.40	TON		583.60	\$50,423.04	\$50,423.04	\$0.00
15	HMAC Base Course (Black Base), 8" Depth (Saw Cut is incidental)	360.00				360.00	\$102.60	TON		360.00	\$36,936.00	\$36,936.00	\$0.00
16	HMAC Type "D" Surface Course 2.5" Thick - Seal Coat (0.10 Gal/SY) is incidental	112.00				112.00	\$104.76	TON		112.00	\$11,733.12	\$11,733.12	\$0.00
17	Reinforced Concrete Pavement - 8" Depth (CO 2 - Add 177.34)	19516.00	177.34			19693.34	\$42.25	SY		19,693.34	\$832,043.62	\$832,043.62	\$0.00
18	Prime Coat @ Rate of 0.30 Gal/SY	241.00				241.00	\$5.40	GAL		241.00	\$1,301.40	\$1,301.40	\$0.00
19	Saw Cut Ex. Pavement (12" Wide) & Tie to Ex. Edge of Pavement	18.00				18.00	\$72.90	SY		18.00	\$1,312.20	\$1,312.20	\$0.00
20	6" Reinforced Concrete Curbs (CO 2 - Add 114)	13380.00	114			13494.00	\$2.38	LF		13,494.00	\$32,115.72	\$32,115.72	\$0.00
21	Tie to Existing Concrete Pavement	264.00				264.00	\$8.10	LF		264.00	\$2,138.40	\$2,138.40	\$0.00
22	7" Thick Reinforced Concrete Driveway (CO 2 - Deduct 10)	112.00	-10			102.00	\$64.80	SY		102.00	\$6,609.60	\$6,609.60	\$0.00
23	Esplanades, Medians, and Directional Islands (6")	100.00				100.00	\$64.80	SY		40.00	\$3,888.00	\$6,480.00	\$0.00
24	Coloring of Concrete (Black) in Median Noses	100.00				100.00	\$5.40	SY		40.00	\$540.00	\$540.00	\$0.00
SUBTOTAL SECTION 2 - PAVING (Bid Items 12 - 24):													
											\$29,822.13	\$1,070,351.42	\$0.00
SECTION 3 - STORM SEWER													
25	Trench Safety Systems, 5' to 10' Depth	3613.00				3613.00	\$0.11	LF		3,613.00	\$397.43	\$397.43	\$0.00
26	Reinforced Concrete Pipe, C76, Class III, Rubber Gasket (24") (CO 2 - Add 50)	1025.00	50			1075.00	\$55.61	LF		1,025.00	\$59,780.75	\$59,780.75	\$0.00
27	Reinforced Concrete Pipe, C76, Class III, Rubber Gasket (36")	35.00				35.00	\$94.89	LF		35.00	\$3,321.15	\$3,321.15	\$0.00

51	90.00	29	119.00	\$5.02	\$597.38	LF	119.00	\$597.38	119.00	\$597.38	100.00%	\$0.00
51	90.00											
52	810.00	-810	0.00	\$2.16	\$0.00	LF	-	\$0.00	-	\$0.00	#DIV/0!	\$0.00
53	7.00		7.00	\$124.20	\$869.40	EA	-	\$869.40	7.00	\$869.40	100.00%	\$0.00
54	7.00		7.00	\$127.44	\$892.08	EA	-	\$892.08	7.00	\$892.08	100.00%	\$0.00
55	4.00		4.00	\$341.01	\$1,364.04	EA	-	\$1,364.04	4.00	\$1,364.04	100.00%	\$0.00
SUBTOTAL SECTION 5 - SIGNING AND PAVEMENT MARKINGS (Bid Items 45 - 55)												
SECTION 6 - TRAFFIC SIGNAL												
56	60.00		60.00	\$315.00	\$18,900.00	LF	60.00	\$0.00	60.00	\$18,900.00	100.00%	\$0.00
57	380.00		380.00	\$10.50	\$3,990.00	LF	380.00	\$0.00	380.00	\$3,990.00	100.00%	\$0.00
58	40.00		40.00	\$21.00	\$840.00	LF	40.00	\$0.00	40.00	\$840.00	100.00%	\$0.00
59	395.00		395.00	\$1.58	\$624.10	LF	395.00	\$624.10	395.00	\$624.10	100.00%	\$0.00
60	1165.00		1165.00	\$1.58	\$1,840.70	LF	1165.00	\$1,840.70	1165.00	\$1,840.70	100.00%	\$0.00
61	430.00		430.00	\$1.89	\$812.70	LF	430.00	\$812.70	430.00	\$812.70	100.00%	\$0.00
62	1.00		1.00	\$1,260.00	\$1,260.00	EA	1.00	\$0.00	1.00	\$1,260.00	100.00%	\$0.00
63	558.00		558.00	\$3.15	\$1,757.70	LF	-	\$1,757.70	558.00	\$1,757.70	100.00%	\$0.00
64	910.00		910.00	\$4.20	\$3,822.00	LF	-	\$3,822.00	910.00	\$3,822.00	100.00%	\$0.00
65	1.00		1.00	\$6,195.00	\$6,195.00	EA	1.00	\$0.00	1.00	\$6,195.00	100.00%	\$0.00
66	64.00		64.00	\$33.80	\$2,163.20	SF	-	\$2,163.20	64.00	\$2,163.20	100.00%	\$0.00
67	2.00		2.00	\$70.20	\$140.40	EA	-	\$140.40	2.00	\$140.40	100.00%	\$0.00
68	1.00		1.00	\$534.60	\$534.60	EA	-	\$534.60	1.00	\$534.60	100.00%	\$0.00
69	32.00		32.00	\$0.87	\$27.84	LF	-	\$27.84	32.00	\$27.84	100.00%	\$0.00
70	34.00		34.00	\$5.67	\$192.78	LF	-	\$192.78	34.00	\$192.78	100.00%	\$0.00
71	410.00		410.00	\$0.59	\$241.90	LF	-	\$241.90	410.00	\$241.90	100.00%	\$0.00
72	410.00		410.00	\$0.09	\$36.90	LF	-	\$36.90	410.00	\$36.90	100.00%	\$0.00
73	32.00		32.00	\$0.11	\$3.52	LF	-	\$3.52	32.00	\$3.52	100.00%	\$0.00
74	34.00		34.00	\$0.32	\$10.88	LF	-	\$10.88	34.00	\$10.88	100.00%	\$0.00
75	24.00		24.00	\$4.32	\$103.68	EA	-	\$103.68	24.00	\$103.68	100.00%	\$0.00
76	60.00		60.00	\$0.49	\$29.40	LF	-	\$29.40	60.00	\$29.40	100.00%	\$0.00
77	410.00		410.00	\$0.09	\$36.90	LF	-	\$36.90	410.00	\$36.90	100.00%	\$0.00
78	32.00		32.00	\$0.11	\$3.52	LF	-	\$3.52	32.00	\$3.52	100.00%	\$0.00
79	34.00		34.00	\$0.32	\$10.88	LF	-	\$10.88	34.00	\$10.88	100.00%	\$0.00
80	1.00		1.00	\$39,709.95	\$39,709.95	EA	1.00	\$0.00	1.00	\$39,709.95	100.00%	\$0.00
81	8.00		8.00	\$262.50	\$2,100.00	EA	-	\$2,100.00	8.00	\$2,100.00	100.00%	\$0.00
82	2.00		2.00	\$262.50	\$525.00	EA	-	\$525.00	2.00	\$525.00	100.00%	\$0.00
83	8.00		8.00	\$262.50	\$2,100.00	EA	-	\$2,100.00	8.00	\$2,100.00	100.00%	\$0.00
84	8.00		8.00	\$262.50	\$2,100.00	EA	-	\$2,100.00	8.00	\$2,100.00	100.00%	\$0.00
85	6.00		6.00	\$84.00	\$504.00	EA	-	\$504.00	6.00	\$504.00	100.00%	\$0.00
86	2.00		2.00	\$105.00	\$210.00	EA	-	\$210.00	2.00	\$210.00	100.00%	\$0.00
87	855.00		855.00	\$2.63	\$2,248.65	LF	-	\$2,248.65	855.00	\$2,248.65	100.00%	\$0.00
88	2.00		2.00	\$6,615.00	\$13,230.00	EA	-	\$13,230.00	2.00	\$13,230.00	100.00%	\$0.00
89	2.00		2.00	\$7,140.00	\$14,280.00	EA	-	\$14,280.00	2.00	\$14,280.00	100.00%	\$0.00
90	1.00		1.00	\$2,625.00	\$2,625.00	EA	1.00	\$0.00	1.00	\$2,625.00	100.00%	\$0.00
91	0.00		0.00	\$0.00	\$0.00	EA	-	\$0.00	-	\$0.00	#DIV/0!	\$0.00
92	0.00		0.00	\$0.00	\$0.00	EA	-	\$0.00	-	\$0.00	#DIV/0!	\$0.00
93	1.00		1.00	\$420.00	\$420.00	EA	1.00	\$0.00	1.00	\$420.00	100.00%	\$0.00

