

HUITT-ZOLLARS

HUITT-ZOLLARS, INC. | 1717 McKinney Avenue | Suite 1400 | Dallas, TX 75202-1236 | 214.871.3311 phone | 214.871.0757 fax | huitt-zollars.com

Perri D'Armond
Fort Bend County
Facilities & Planning
1517 Eugene Heimann Circle, Suite 500
Richmond, TX 77471

May 24, 2019
Project No: R308169.01
Invoice No: 3081690117

Project Manager: Daniel Menendez

Project R308169.01 Fort Bend Transit Center
P.O. Number: 160321 SOQ 17-042

For Professional Services Rendered Through Period Ended April 30, 2019

Phase 001 Basic Construction Management Services
WA No. 2 Basic Services

Description	Contract Fee	Percent Complete	JTD Billing	Prior Billing	Current Billing
Site Observation and Mgmt Services	590,974.50	67.20	397,134.86	319,126.23	78,008.63
Construction Completion	196,991.50	0.00	0.00	0.00	0.00
Total Fee	787,966.00		397,134.86	319,126.23	78,008.63
TOTAL FEE					78,008.63
Total this Phase					\$78,008.63

Phase 002 Other Professional CMS
WA No. 1 \$115,450.00

Task 003 Project Administration and Close Out

Professional Labor Charges

	Hours	Rate	Amount
Construction Manager	3.00	175.00	525.00
Resident Project Representative	6.00	95.00	570.00
Totals	9.00		1,095.00
Total Labor			1,095.00
Total this Task			\$1,095.00

Billing Limits	Current	Prior	To-Date
Total Billings	1,095.00	105,679.55	106,774.55
NTE Limit			115,450.00
Remaining			8,675.45
Total this Phase			\$1,095.00

TOTAL DUE THIS INVOICE \$79,103.63

ADVANCEDDESIGN™

Remit to: 1717 McKinney Ave, Lock Box 15, Dallas, TX 75202
ACH: Huitt-Zollars, Inc.
ABA #113010547
Account #3308005044

Outstanding Invoices

Number	Date	Balance
3081690116	4/26/2019	73,196.94
Total		73,196.94

Billings to Date

	Current	Prior	Total
Fee	78,008.63	319,126.23	397,134.86
Labor	1,095.00	105,477.50	106,572.50
Expense	0.00	202.05	202.05
Totals	79,103.63	424,805.78	503,909.41

Note: email to Alisha.Lessey@fortbendcountytexas.gov



Vendor #	17907
PO #	160321
Receiver #	
Date Received:	
Initials:	
Approved By:	Alisha Lessey-Stark
Date:	05/28/19

5/30/2019
W.Y.

Y. Maldonado
6/3/19

Billing Backup

Wednesday, May 22, 2019

Huitt-Zollars, Inc

Invoice 3081690117 Dated 5/24/2019

12:35:54 PM

Project	R308169.01	Fort Bend Transit Center	
Phase	002	Other Professional CMS	
Task	003	Project Administration and Close Out	

Professional Labor Charges

			Hours	Rate	Amount	
Construction Manager						
Marshall, Claude	4/9/2019		1.00	175.00	175.00	✓
Access and Security						
Marshall, Claude	4/10/2019		1.00	175.00	175.00	✓
Signage and Stripping						
Marshall, Claude	4/25/2019		1.00	175.00	175.00	✓
FFE						
Resident Project Representative						
Fonooni, Mehrdad	4/4/2019		1.00	95.00	95.00	✓
Sigange for Building elevation						
Fonooni, Mehrdad	4/5/2019		1.00	95.00	95.00	✓
Sigange for Building elevation						
Fonooni, Mehrdad	4/8/2019		2.00	95.00	190.00	✓
Praparing FBC Seal and lettering locations In AutoCAD						
Fonooni, Mehrdad	4/18/2019		2.00	95.00	190.00	✓
Totals			9.00		1,095.00	
Total Labor						1,095.00
Total this Task						\$1,095.00
Total this Phase						\$1,095.00
Total this Project						\$1,095.00
Total this Report						\$1,095.00

Date:	20190524
Vendor Name:	HUITT-ZOLLARS, INC.
PROJECT NAME:	Fort Bend County Transit Center
Invoice Number:	3081690117

Professional Construction Management Services:

- Provide inspection and oversight for the following work:
 - 1.Admin Bldg.exterior envelope & MEP rough-in, roofing, interior wall panels, waterproofing, and insulation
 - 2.Maintenance Bldg. CMU& MEP
 - 3.Fuel/Wash Bldg.: CMU for Exterior walls and Concrete Paving
 - 4.CenterPoint Energy: Primary Duct Bank installation

Project Administration and Close Out:

- Provided assistance with FFE Items, Signage for Buildings, Stripping, and Access Control.

Fort Bend County RFP No.: 18-055													
Fort Bend County Public Transportation Bus Maintenance Facility													
Date: 5/13/19													
Project Name: Fort Bend County Public Transportation Center													
General Contractor: SpawGlass Construction Corp.													
Application For Payment Number: 9													
Application Period: From - 4/19/19													
To - 5/16/19													
Column Equations													
Construction Services													
A	B	C	D	D'	E	E'	F	G	H	K			
Item Number	Description of Work / Subcontractor / Supplier / Vendor / Specification Section	Scheduled Value	Work in Place from Previous Application & Percent	D/C	G- D	E/C	Total Material Currently Stored	Current Application Due this Period	Total Completed & Stored To Date & Percent	Retainage (5%)			
1	Bond, Insurance and Permit	\$ 400,194.00	\$ 400,194.00	100.00%	\$ -	0.00%	\$ -	\$ -	\$ 400,194.00	100.00%			
2	Storm water pollution prevention plan	\$ 20,000.00	\$ 20,000.00	100.00%	\$ -	0.00%	\$ -	\$ -	\$ 20,000.00	100.00%			
3	Storm water quality plan	\$ 5,000.00	\$ 3,830.00	76.60%	\$ 616.00	12.32%	\$ -	\$ 616.00	\$ 4,446.00	89.12%			
4	Clearing and Grubbing	\$ 45,170.00	\$ 45,170.00	100.00%	\$ -	0.00%	\$ -	\$ -	\$ 45,170.00	100.00%			
5	Administration Building Architectural	\$ 1,157,193.00	\$ 601,844.36	52.00%	\$ 92,591.44	8.00%	\$ -	\$ 92,591.44	\$ 694,433.80	60.00%			
6	Administration Building Mechanical	\$ 852,000.00	\$ 604,920.00	71.00%	\$ 34,080.00	4.00%	\$ -	\$ 34,080.00	\$ 639,000.00	75.00%			
7	Administration Building Plumbing	\$ 595,000.00	\$ 428,400.00	72.00%	\$ 29,750.00	5.00%	\$ -	\$ 29,750.00	\$ 458,120.00	77.00%			
8	Administration Building Electrical	\$ 619,884.50	\$ 278,948.02	45.00%	\$ 92,982.68	15.00%	\$ -	\$ 92,982.68	\$ 371,930.70	60.00%			
9	Administration Mechanical	\$ 92,473.00	\$ -	0.00%	\$ -	0.00%	\$ -	\$ -	\$ -	0.00%			
10	Maintenance Building Architectural	\$ 1,805,262.00	\$ 1,353,946.50	75.00%	\$ 90,263.10	5.00%	\$ -	\$ 90,263.10	\$ 1,444,209.60	80.00%			
11	Maintenance Building Mechanical	\$ 903,451.00	\$ 450,274.00	49.84%	\$ 82,756.11	9.16%	\$ -	\$ 82,756.11	\$ 533,080.11	59.00%			
12	Maintenance Building Plumbing	\$ 625,000.00	\$ 368,750.00	59.00%	\$ 100,000.00	16.00%	\$ -	\$ 100,000.00	\$ 468,750.00	75.00%			
13	Maintenance Building Electrical	\$ 675,758.00	\$ 260,921.76	39.00%	\$ 33,787.93	5.00%	\$ -	\$ 33,787.93	\$ 234,409.69	34.69%			
14	Maintenance Building Mezzanine	\$ 325,000.00	\$ 308,750.00	95.00%	\$ -	0.00%	\$ -	\$ -	\$ 308,750.00	95.00%			
15	Bus parking canopy	\$ 503,000.00	\$ 503,000.00	100.00%	\$ -	0.00%	\$ -	\$ -	\$ 503,000.00	100.00%			
16	Shop equipment	\$ 1,781,764.00	\$ 178,176.40	10.00%	\$ 57,093.00	3.20%	\$ -	\$ 57,093.00	\$ 235,269.40	13.20%			
17	Fueling facility	\$ 250,000.00	\$ 125,000.00	50.00%	\$ -	0.00%	\$ -	\$ -	\$ 125,000.00	50.00%			
18	Fueling canopy	\$ 75,000.00	\$ 4,250.00	5.67%	\$ -	0.00%	\$ -	\$ -	\$ 4,250.00	5.67%			
19	Vehicle wash facility	\$ 250,000.00	\$ 137,500.00	55.00%	\$ 25,000.00	10.00%	\$ -	\$ 25,000.00	\$ 162,500.00	65.00%			
20	Oil water separator	\$ 25,000.00	\$ 25,000.00	100.00%	\$ -	0.00%	\$ -	\$ -	\$ 25,000.00	100.00%			
21	Excavation	\$ 687,942.00	\$ 687,942.00	100.00%	\$ -	0.00%	\$ -	\$ -	\$ 687,942.00	100.00%			
22	Engineered fill	\$ 687,942.00	\$ 687,942.00	100.00%	\$ -	0.00%	\$ -	\$ -	\$ 687,942.00	100.00%			
23	Process, Curb, sidewalk, and striping	\$ 4,193,810.00	\$ 3,564,738.50	85.00%	\$ -	0.00%	\$ -	\$ -	\$ 3,564,738.50	85.00%			
24	Water system	\$ 302,905.00	\$ 287,759.75	95.00%	\$ -	0.00%	\$ -	\$ -	\$ 287,759.75	95.00%			
25	Sanitary Sewer system	\$ 604,819.00	\$ 602,819.00	100.00%	\$ -	0.00%	\$ -	\$ -	\$ 602,819.00	100.00%			
26	Storm Sewer system	\$ 665,800.00	\$ 632,510.00	95.00%	\$ -	0.00%	\$ -	\$ -	\$ 632,510.00	95.00%			
27	Landscaping and irrigation	\$ 281,174.00	\$ 19,470.00	6.90%	\$ -	0.00%	\$ -	\$ -	\$ 19,470.00	6.90%			
28	Site electrical	\$ 911,749.00	\$ 774,987.15	85.00%	\$ 62,500.00	25.00%	\$ -	\$ 62,500.00	\$ 774,987.15	85.00%			
29	800 KV generator	\$ 250,000.00	\$ -	0.00%	\$ -	0.00%	\$ -	\$ -	\$ -	0.00%			
30	Fencing and gates	\$ 312,739.00	\$ -	0.00%	\$ -	0.00%	\$ -	\$ -	\$ -	0.00%			
31	Security (excluding Peter's Hardware & Software)	\$ 190,225.00	\$ -	0.00%	\$ -	0.00%	\$ -	\$ -	\$ -	0.00%			
32	IT/Communications	\$ 70,683.00	\$ -	0.00%	\$ -	0.00%	\$ -	\$ -	\$ -	0.00%			
33	Gas line (from Meter to Buildings ONLY)	\$ 10,000.00	\$ 10,000.00	100.00%	\$ -	0.00%	\$ -	\$ -	\$ 10,000.00	100.00%			
34	Sound wall	\$ 135,000.00	\$ 115,859.00	85.82%	\$ -	0.00%	\$ -	\$ -	\$ 115,859.00	85.82%			
35	Owner's Conference	\$ 670,121.12	\$ -	0.00%	\$ -	0.00%	\$ -	\$ -	\$ -	0.00%			
36	CPR #01 - Additional General Building Permit Fee	\$ 5,653.00	\$ 5,653.00	100.00%	\$ -	0.00%	\$ -	\$ -	\$ 5,653.00	100.00%			
37	CPR #02 - RFI #31 Brick Head Modification	\$ 3,123.00	\$ 3,123.00	100.00%	\$ -	0.00%	\$ -	\$ -	\$ 3,123.00	100.00%			
38	CPR #04 - Transit Down Guy Reduction	\$ 7,461.00	\$ 7,461.00	100.00%	\$ -	0.00%	\$ -	\$ -	\$ 7,461.00	100.00%			
39	CPR #05 - Gas Steers Credit	\$ 14,220.00	\$ 14,220.00	100.00%	\$ -	0.00%	\$ -	\$ -	\$ 14,220.00	100.00%			
40	CPR #07 - Trap Guard Credit	\$ 1,590.00	\$ 1,590.00	100.00%	\$ -	0.00%	\$ -	\$ -	\$ 1,590.00	100.00%			
41	CPR #09 - Science Hangers Credit	\$ 440,125.00	\$ 440,125.00	100.00%	\$ -	0.00%	\$ -	\$ -	\$ 440,125.00	100.00%			
42	CPR #10 - Aluminum Jacketing on Plumbing Piping Credit	\$ 6,011.00	\$ 6,011.00	100.00%	\$ -	0.00%	\$ -	\$ -	\$ 6,011.00	100.00%			
43	CPR #11 - Cold Water Installation Credit	\$ 13,450.00	\$ 13,450.00	100.00%	\$ -	0.00%	\$ -	\$ -	\$ 13,450.00	100.00%			
44	CPR #09 - Credit for Removing Secondary Ductbank	\$ 68,295.00	\$ 68,295.00	100.00%	\$ -	0.00%	\$ -	\$ -	\$ 68,295.00	100.00%			
45	CPR #13 - ESI #2 Added Wind Girt	\$ 6,126.67	\$ 6,126.67	100.00%	\$ -	0.00%	\$ -	\$ -	\$ 6,126.67	100.00%			
46	CPR #14 - ESI #1 - RFI #45 Landscaping and Lighting	\$ 27,500.00	\$ 20,625.66	75.00%	\$ -	0.00%	\$ -	\$ -	\$ 20,625.66	75.00%			
47	CPR #16 - RFI #2 Shade Removal Credit	\$ 1,747.50	\$ 1,747.50	100.00%	\$ -	0.00%	\$ -	\$ -	\$ 1,747.50	100.00%			

A	B	Comp. Code	C	D		E	F	G		H	I	
				Work in Place from Previous Application & Percent				Total Completed & Stored To Date & Percent				
				D'	D/C			E'	E/C			F'
Item Number	Description of Work / Subcontractor / Supplier / Vendor / Specification Section		Scheduled Value	Previous G	D / C	G - D	E / C	Not in D or E	D + E + F	G / C	Retainage (5%)	
Column Equations												
Construction Services												
48	CPR #17 - RFI 89 Commercial Sinks Additions		\$ 1,104.30	\$ 1,104.30	100.00%		0.00%	\$ -	\$ -	1,104.30	100.00%	\$ 55.22
49	CPR #18 - Genesis Added Scope		\$ 34,594.06		0.00%		0.00%	\$ -	\$ -	\$ -	0.00%	\$ -
50	CPR #19 - RFI 85 Storm Sewer Conflicts		\$ 11,223.49	\$ 11,223.49	100.00%		0.00%	\$ -	\$ -	11,223.49	100.00%	\$ 561.17
51	CPR #20 - RFI 83 Power to GWS-1 and GWS-2		\$ 3,131.18	\$ 3,131.18	100.00%		0.00%	\$ -	\$ -	3,131.18	100.00%	\$ 156.56
52	CPR #21 - Interduct in Conduit to Fuel Dump		\$ 16,502.31		0.00%		0.00%	\$ -	\$ -	\$ -	0.00%	\$ -
53	CPR #24 - Fuel Wash Standpipe Credit		\$ (56,949.00)	\$ (56,949.00)	100.00%		0.00%	\$ -	\$ -	\$ (56,949.00)	100.00%	\$ (2,847.45)
54	CPR #25 - Primary and Secondary Ductbank		\$ 116,298.06	\$ 81,408.64	70.00%	\$ 23,259.61	20.00%	\$ -	\$ 23,259.61	\$ 104,668.25	90.00%	\$ 5,233.41
55	CPR #26 - Added C Channel		\$ 6,707.84	\$ 6,707.84	100.00%		0.00%	\$ -	\$ -	6,707.84	100.00%	\$ 335.39
56	CPR #27 - 3Form Box Wall Credit		\$ (20,755.00)	\$ (20,755.00)	100.00%		0.00%	\$ -	\$ -	\$ (20,755.00)	100.00%	\$ (1,037.75)
57	CPR #29 - Four Inch Conduit from Entrance to IT Rm.		\$ 14,219.86	\$ 14,219.86	100.00%		0.00%	\$ -	\$ -	14,219.86	100.00%	\$ 710.99
58	CPR #30 - Fuel Wash Floor Sinks		\$ 1,078.51	\$ 1,078.51	100.00%		0.00%	\$ -	\$ -	1,078.51	100.00%	\$ 53.93
59	CPR #31 - Credit for Annunciating Panel in Admin		\$ (325.00)	\$ (325.00)	100.00%		0.00%	\$ -	\$ -	\$ (325.00)	100.00%	\$ (36.25)
60	CPR #32 - Added ADA Ramp at Maintenance Bldg.		\$ 1,166.11	\$ 1,166.11	100.00%		0.00%	\$ -	\$ -	1,166.11	100.00%	\$ 58.31
61	CPR #33 - Heavy Duty Cleanout		\$ 35,222.17	\$ 35,222.17	100.00%		0.00%	\$ -	\$ -	35,222.17	100.00%	\$ 2,011.11
62	CPR #35 - Fuel Tank Bollard Addition		\$ 14,205.70	\$ 14,205.70	100.00%		0.00%	\$ -	\$ -	14,205.70	100.00%	\$ 710.29
63	CPR #36 - Exposed Steel System		\$ 6,504.20	\$ 6,504.20	100.00%		0.00%	\$ -	\$ -	6,504.20	100.00%	\$ 323.21
64	CPR #37 - RFI 96 Door Type Change		\$ 4,771.21	\$ 4,771.21	100.00%		0.00%	\$ -	\$ -	4,771.21	100.00%	\$ 238.56
65	CPR #41 - RFI 138 HVAC Modifications in D109		\$ 1,090.23	\$ 1,090.23	100.00%		0.00%	\$ -	\$ -	1,090.23	100.00%	\$ 54.51
66	CPR #39 - Electrical Scope Additions Wash Bay Lift		\$ 4,761.84		0.00%	\$ 2,380.92	50.00%	\$ -	\$ 2,380.92	\$ 2,380.92	50.00%	\$ 119.05
67	CPR #43 - RFI 142 Admin Ceiling Height Conflict		\$ 4,938.58		0.00%		0.00%	\$ -	\$ -	\$ -	0.00%	\$ -
68	CPR #46 - RFI 166 Maint Bldg Louver Size Change		\$ 2,609.51		0.00%		0.00%	\$ -	\$ -	\$ -	0.00%	\$ -
69	CPR #51 - RFI 149 Admin Structural Steel Conflict		\$ 16,458.67		0.00%	\$ 16,458.67	100.00%	\$ -	\$ 16,458.67	\$ 16,458.67	100.00%	\$ 822.93
Cost of Work Subtotal			\$ 21,084,067.00	\$ 13,424,747.71	63.67%	\$ 7,459,319.29	35.33%	\$ -	\$ 7,459,319.29	\$ 14,168,287.17	67.20%	\$ 708,414.36