


PO # 167060
ams
REC 495753



June 13, 2019
 Project No: 2018-2042-01
 Invoice No: 2019594

Stacy Slawinski, P.E.
 Fort Bend County Engineering Department
 301 Jackson Street, 4th Floor
 Richmond, TX 77469

Enginvoices@fortbendcountytexas.gov

Project 2018-2042-01 Ft. Bend Grand Parkway Frontage Road

Grand Parkway (SH 99) - Segment 1 - Project Number 17303
2017 Mobility Bond Program
Purchase Order No. 167060
Fort Bend County - Precinct 3

Professional Services from January 1, 2019 to May 31, 2019

Phase 100 Advance Planning/Preliminary Engineering
 Fee

Billing Phase	Fee	Percent Complete	Earned	Previous Fee Billing	Current Fee Billing
Schematic Design	70,986.02	95.00	67,436.72	63,887.42	3,549.30
Traffic Studies	9,032.14	95.00	8,580.53	8,128.93	451.60
Drainage Impact (Sirus)	60,371.25	95.00	57,352.69	48,291.00	9,061.69
Management	64,121.70	95.00	60,915.62	57,709.53	3,206.09
Total Fee	204,511.11		194,285.56	178,016.88	16,268.68
Total Fee					16,268.68
Total this Phase					\$16,268.68

Phase 200 Management & Final PS&E Engineering
 Fee

Billing Phase	Fee	Percent Complete	Earned	Previous Fee Billing	Current Fee Billing
Roadway Design	97,319.98	0.00	0.00	0.00	0.00
Drainage Design (Sirus)	53,321.25	0.00	0.00	0.00	0.00
SW3P	31,712.33	0.00	0.00	0.00	0.00
Traffic Signals	34,057.22	0.00	0.00	0.00	0.00
Traffic Signing and Pavement Markings	30,653.99	0.00	0.00	0.00	0.00
Miscellaneous and TCP	75,524.18	0.00	0.00	0.00	0.00
Management	91,620.22	0.00	0.00	0.00	0.00
Total Fee	414,209.17		0.00	0.00	0.00

Total Fee 0.00


Total this Phase 0.00

Phase	300	Extras			
Fee					
Billing Phase	Fee	Percent Complete	Earned	Previous Fee Billing	Current Fee Billing
Survey (Weisser)	64,570.00	73.16	47,238.78	42,491.51	4,747.27
ROW Parcel Mapping-10 Parcels (Weisser)	15,000.00	0.00	0.00	0.00	0.00
Geotechnical (Geotech)	54,956.50	100.00	54,956.50	52,934.50	2,022.00
Direct Expenses	5,777.50	95.00	5,488.63	4,622.00	866.63
Total Fee	140,304.00		107,683.91	100,048.01	7,635.90
Total Fee					7,635.90
Total this Phase					\$7,635.90

Phase	400	Bid/Construction Phase Services			
Fee					
Billing Phase	Fee	Percent Complete	Earned	Previous Fee Billing	Current Fee Billing
Post Design Services	39,631.70	0.00	0.00	0.00	0.00
Total Fee	39,631.70		0.00	0.00	0.00
Total Fee					0.00
Total this Phase					0.00

Billing Summary		Current	Prior	To-Date
Total Billings		23,904.58	278,064.89 ✓	301,969.47 ✓
Total Fee				798,655.98 ✓
Remaining Fee				496,686.51 ✓
			Total this Invoice	\$23,904.58

OK - AIA.
 6/18/2019

Authorized By: 
 Jules M. Morris, Jr., P.E.
 Vice President

Date: 6/13/19

Invoice Progress Report No. 6

Project: **Grand Parkway (SH 99) Frontage Road – Westheimer Pkwy to Cinco Ranch Blvd**
Invoice Period: **January 1, 2019 – May 31, 2019**

Progress During This Billing Period:

TEDSI:

- In mid January, TEDSI received several comments from Fort Bend County regarding the previously submitted schematic. We addressed those comments in concert with Dannenbaum's comments on their project in a joint email to the County dated 1/29/19.
- TEDSI submitted a revised schematic to Fort Bend County on 2/14/19 which also included carrying the southbound frontage road "weave" lane all the way into the existing approach pavement to the Westheimer Parkway intersection. This was done to remove "weave intensity" for future off-ramp traffic intending to proceed west on Westheimer Parkway.
- In advance of TxDOT's Public Meeting on the project, TEDSI participated in 3 separate preparation meetings at TxDOT to review and refine all materials required. Those were held on April 11th, April 17th, and May 14th.
- On Tuesday May 21st, TEDSI participated in the Public Meeting held for both southbound frontage road projects. TEDSI provided duplicate roll plots of the proposed schematic, interacted with interested stakeholders in attendance and fielded overall questions regarding the project.
- Since the event, TEDSI has reviewed all comments received to date that were submitted by stakeholders in attendance, and has prepared appropriate tabulated responses to these questions/comments. We anticipate providing this to TxDOT in the near future once all comments are received.
- General coordination with subconsultants, design team leaders, project management, invoice and progress reporting.

Geotech:

- Final report has been issued.

Sirrus:

- Responded to various questions, final Report is awaiting schematic approval from TxDOT.

Weisser:

- Topo has been finished, checked and verified.
- ROW parcels for the priority 5 Director Lots with Metes and Bounds have been submitted.

Svatek, Donna

From: Elise Dillow <edillow@spi-eng.com>
Sent: Tuesday, June 18, 2019 11:34 AM
To: ENGINvoices
Cc: Mark Dessens
Subject: Grand Parkway Frontage Road Segment 1 Invoice
Attachments: 2019-01 to 05_Grand Parkway (SH 99) Frontage Road Seg. 1 Invoice.pdf

CAUTION: This email originated from outside of the organization. Do not click links or open attachments unless you recognize the sender and know the content is safe.

Good Morning,

Attached is TEDSI's invoice for Grand Parkway Frontage Road Segment 1. I have reviewed the invoice and approve it for processing. Please let me know if you have any questions.

Thank you,

Elise Dillow | E.I.T.
p 281.920.0487 | f 281.920.9924



www.SPI-ENG.com