

PO# 166069  
 Coms PO# 497175

**INVOICE**

June 26, 2019  
 CP&Y Invoice No.: FTBC1400082.02- 05

County Auditor  
 Fort Bend County  
 301 Jackson Street  
 Richmond, TX 77469

**Remittance Address:**  
 CP&Y, Inc.  
 Accounts Receivable  
 1820 Regal Row, Suite 200  
 Dallas, Texas 75235

**Project:** Avenue J Extension P.O. 166069 (Project Number: 17115)

**Billing Period:** April 1, 2019 through May 31, 2019

Phase	Contract Fee	Percent Complete	Billed To-Date	Prior Billed	Currently Billing	Fee Remaining
<b>Basic Services</b>						
Project Management	\$ 17,618.00	39.27%	\$ 6,918.00	\$ 3,260.00	\$ 3,658.00	\$ 10,700.00
Survey	\$ 22,841.00	96.55%	\$ 22,052.20	\$ 15,117.60	\$ 6,934.60	\$ 788.80
Geotech	\$ 4,600.00	0.00%	\$ -	\$ -	\$ -	\$ 4,600.00
Drainage	\$ 25,542.00	95.00%	\$ 24,265.00	\$ 21,596.50	\$ 2,668.50	\$ 1,277.00
Prelim Geometric Layout	\$ 21,960.00	90.82%	\$ 19,945.00	\$ 19,045.00	\$ 900.00	\$ 2,015.00
Utility Coordination	\$ 9,609.00	30.27%	\$ 2,909.00	\$ 1,920.00	\$ 989.00	\$ 6,700.00
Final Design	\$ 43,748.00	43.87%	\$ 19,191.00	\$ -	\$ 19,191.00	\$ 24,557.00
Expenses	\$ 480.00	0.00%	\$ -	\$ -	\$ -	\$ 480.00
<b>Subtotal:</b>	<b>\$ 146,398.00</b>	<b>65.08%</b>	<b>\$ 95,280.20</b>	<b>\$ 60,939.10</b>	<b>\$ 34,341.10</b>	<b>\$ 51,117.80</b>
<b>Additional Services</b>						
Parcel and Maps	\$ 2,600.00	0.00%	\$ -	\$ -	\$ -	\$ 2,600.00
Bid and Construction	\$ 11,597.00	0.00%	\$ -	\$ -	\$ -	\$ 11,597.00
<b>Subtotal:</b>	<b>\$ 14,197.00</b>	<b>0.00%</b>	<b>\$ -</b>	<b>\$ -</b>	<b>\$ -</b>	<b>\$ 14,197.00</b>
<b>Totals:</b>	<b>\$ 160,595.00</b>	<b>59.33%</b>	<b>\$ 95,280.20</b>	<b>\$ 60,939.10</b>	<b>\$ 34,341.10</b>	<b>\$ 65,314.80</b>

**Amount Due This Invoice: \$34,341.10**

OK. AIA 6/27/2019

Please find attached detailed billing back-up documentation. Should you have any questions or require additional information, please contact me.

Respectfully submitted,  
 CP&Y, Inc.



Brian A. Jones, P.E.  
 Project Manager



**Fort Bend County 2017 Mobility Bond Program  
Precinct 1  
Avenue J  
Project #17115  
CPY Project No. FTBC1400082.02**

**Progress Report  
April 1, 2019 to May 31, 2019**

**Summary of Progress for Current Period:**

- Performed supplemental survey
- Redeveloped hydrologic and hydraulic models, revised drainage technical memo.
- Continued roadway design
- Received comments on PER.
- Coordinated with Program Manager
- Continued utility coordination
- Developed detention pond layout & culvert layouts
- Developed Traffic Control Plan
- Revised Construction cost estimate
- Performed internal QC review on 70% plans

**Anticipated work for next month:**

- Submit 70% PS&E
- Continue utility coordination.
- Submit documentation to TxDOT regarding access request within existing 'denial of access' area.
- Continue coordination with subconsultants and Program Manager.

**Upcoming deliverable dates:**

- Revised drainage technical report – June 2019
- 70% Plans Submittal – June 2019
- 95% Plans Submittal – July/August 2019

## Svatek, Donna

---

**From:** Kevin A. Mineo, PE <kmineo@binkleybarfield.com>  
**Sent:** Wednesday, June 26, 2019 6:25 PM  
**To:** Svatek, Donna; ENGINvoices  
**Subject:** RE: Avenue J Extension P.O. 166069

Donna-

I approve this invoice for further processing by Fort Bend County

Kind Regards,

**Kevin A. Mineo, PE** | Sr. Project Manager  
Binkley & Barfield, Inc. | TBPE F-257 | 713.869.3433 p | 713.907.3422 c

---

**From:** Casea Davis <cdavis@cpyi.com>  
**Sent:** Wednesday, June 26, 2019 10:15 AM  
**To:** ENGINvoices@fortbendcountytexas.gov  
**Cc:** Kevin A. Mineo, PE <kmineo@binkleybarfield.com>; Vivienne Pappas <VPappas@binkleybarfield.com>; Stacey M. Brooks <sbrooks@cpyi.com>; Brian Jones <bjones@cpyi.com>  
**Subject:** Avenue J Extension P.O. 166069

**CAUTION:** This email originated from outside of the organization. Do not click links or open attachments unless you recognize the sender and know the content is safe.

Attached is invoice 5 for the referenced project. Please contact us if you have any questions.

Casea Davis  
Project Accountant



12500 San Pedro Ave, Suite 450  
San Antonio, TX 78216  
Main | 210-494-8004 | Direct 210-798-2307  
[cdavis@cpyi.com](mailto:cdavis@cpyi.com) | [www.cpyi.com](http://www.cpyi.com)