

PO # 169600  
 Dms Rec 497342

ARCHITECTURE  
 ENGINEERING  
 INTERIORS  
 PLANNING



FORT BEND COUNTY

OWENS ROAD SEGMENT 2; PROJECT NO. 17407; PO 169600

INVOICE No.4  
 SERVICES FOR APRIL 1, 2019 TO APRIL 30, 2019

ALEXANDRIA  
 ATLANTA  
 AUSTIN  
 BOCA RATON  
 CHICAGO  
 DALLAS  
 HOBOKEN  
 HOUSTON  
 LAS VEGAS  
 LOS ANGELES

TASK	CONTRACT AMOUNT	% COMPL.	TOTAL AMOUNT	PREVIOUSLY INVOICED	TOTAL THIS INVOICE
PRELIMINARY ENGINEERING	\$ 61,128.00	100.0%	\$ 61,128.00	\$ 48,902.40	\$ 12,225.60
FINAL DESIGN	\$ 124,108.00	0.0%	\$ -	\$ -	\$ -
TOPOGRAPHIC SURVEYS	\$ 28,050.00	90.0%	\$ 25,245.00	\$ 25,245.00	\$ -
ROW MAPS	\$ 31,700.00	0.0%	\$ -	\$ -	\$ -
TRAFFIC ENGINEERING	\$ 8,238.00	0.0%	\$ -	\$ -	\$ -
SIGNAL DESIGN	\$ 34,417.50	0.0%	\$ -	\$ -	\$ -
GEOTECHNICAL INVESTIGATIONS	\$ 22,274.50	100.0%	\$ 22,274.50	\$ 21,164.50	\$ 1,110.00
CONSTRUCTION PHASE SERVICES	\$ 25,000.00	0.0%	\$ -	\$ -	\$ -
<b>TOTAL</b>	<b>\$ 334,916.00</b>		<b>\$ 108,647.50</b>	<b>\$ 95,311.90</b>	<b>\$ 13,335.60</b>

TOTAL THIS INVOICE

\$ 13,335.60

OK AIA 6/28/19



June 26, 2019

Mr. Stacy Slawinski, PE  
Acting County Engineer  
Fort Bend County Engineering Department  
301 Jackson Street, 4<sup>th</sup> floor  
Richmond, Texas 77469

**Ref: Owens Road (John Sharp) Segment 2; Project No. 17407; PO 169600  
Invoice No.4**

Dear Stacy:

The following is our status report for the Owens Road (John Sharp) Segment 2 project for the period of April 1, 2019 to April 30, 2019:

Work completed during reporting period

- Followed-up with City of Sugarland and its consultants to discuss coordination on the project alignment and profile.
- Adjusted detention and mitigation requirements based on ATLAS 14 information and developed ROW requirements.

Work planned for coming month

- Continue coordination with County and city of Sugarland.
- Initiate roadway and storm design and final plans.
- Initiate warrant study for intersection with FM 1464.

Issues to be resolved

- None

Sincerely,

A handwritten signature in blue ink, appearing to read "Georghiou".

Costas Georghiou. P.E.  
Principal



June 26, 2019

Mr. Stacy Slawinski, PE  
Acting County Engineer  
Fort Bend County Engineering Department  
301 Jackson Street, 4<sup>th</sup> floor  
Richmond, Texas 77469

3131 Briarpark Dr., Suite 200  
Houston, TX 77042  
PGAL.COM  
713.622.1444  
713.968.9333

**Ref: Owens Road (John Sharp) Segment 2; Project No. 17407; PO 169600  
Invoice No.4**

Dear Stacy:

Attached please find our Invoice No. 4 for your review and processing. The invoice, in the amount of \$13,335.60 covers the period from April 1, 2019 to April 30, 2019.

Please let me know if you have any questions or comments.

Sincerely,

A handwritten signature in blue ink, appearing to read "Georghiou", written in a cursive style.

Costas Georghiou, PE  
Project Principal

## Svatek, Donna

---

**From:** Robert Barnett <[rbarnett@lja.com](mailto:rbarnett@lja.com)>  
**Sent:** Thursday, June 27, 2019 2:07 PM  
**To:** Svatek, Donna  
**Cc:** ENGINvoices  
**Subject:** RE: Owens Road (John Sharp) Segment 2; Invoice No. 4

Yes, Robert and I looked this over yesterday. PGAL is actually beyond the percentages shown.  
We concur with the Invoice as shown.

**Robert W. Barnett, P.E.**  
Vice President/Transportation

**LJA Engineering** | We Build Civilization

• West Houston

P: 713.953.5200

D: 713.953.5248

C: 281.615.9683

[www.ljaengineering.com](http://www.ljaengineering.com)

[Facebook](#) • [Twitter](#) • [LinkedIn](#)

---

**From:** Svatek, Donna <[Donna.Svatek@fortbendcountytexas.gov](mailto:Donna.Svatek@fortbendcountytexas.gov)>  
**Sent:** Thursday, June 27, 2019 1:42 PM  
**To:** Robert Barnett <[rbarnett@lja.com](mailto:rbarnett@lja.com)>  
**Cc:** ENGINvoices <[ENGINvoices@fortbendcountytexas.gov](mailto:ENGINvoices@fortbendcountytexas.gov)>  
**Subject:** FW: Owens Road (John Sharp) Segment 2; Invoice No. 4

Please review and advise.

Thank you  
Donna Svatek  
Fort Bend County Engineering  
281-633-7504

---

**From:** Robert McBride <[rmcbride@lja.com](mailto:rmcbride@lja.com)>  
**Sent:** Wednesday, June 26, 2019 10:36 AM  
**To:** Harris, Britten <[Britten.Harris@fortbendcountytexas.gov](mailto:Britten.Harris@fortbendcountytexas.gov)>; Svatek, Donna <[Donna.Svatek@fortbendcountytexas.gov](mailto:Donna.Svatek@fortbendcountytexas.gov)>  
**Cc:** ENGINvoices <[ENGINvoices@fortbendcountytexas.gov](mailto:ENGINvoices@fortbendcountytexas.gov)>; Robert Barnett <[rbarnett@lja.com](mailto:rbarnett@lja.com)>  
**Subject:** RE: Owens Road (John Sharp) Segment 2; Invoice No. 4

CAUTION: This email originated from outside of the organization. Do not click links or open attachments unless you recognize the sender and know the content is safe.

Donna/Britten,

LJA has reviewed the attached Invoice No.4 for Owens Road (John Sharp Drive) and we concur with the charges as shown.

**Robert T. McBride, P.E.**  
Senior Project Manager