

PO # 167057
 Coms Rec 497801



617 Caroline St.
 Houston, Texas 77002
 Phone 832-242-2426
 Fax 832-242-2445
 www.zarinkelk.com

FORT BEND COUNTY
Fulshear-Gaston Road from FM723 to FM 359
Fort Bend Mobility Bond 2017; Project Number 17312; PO# 167057

Consultant Invoice No: 6
 Invoice Date: 6/10/2019
 Invoice Period (From/To): 2/15/2019 to 5/31/2019

Task	Contract Amount	Percent Complete	Invoice to Date	Previously Invoiced	Due this Invoice
Basic Services					
Phase I. Preliminary Engineering Phase	\$ 411,801.00	100.00%	\$ 411,801.00	\$ 411,801.00	\$ -
Phase II. Design Phase	\$ 573,969.00	15.00%	\$ 86,095.35	\$ -	\$ 86,095.35

Task	Contract Amount	Percent Complete	Invoice to Date	Previously Invoiced	Due this Invoice
Additional Services					
1. Topographic & Boundary Survey	\$ 84,410.00	96.19%	\$ 81,192.00	\$ 81,192.00	\$ -
3. Geotechnical Investigation	\$ 19,868.00	90.00%	\$ 17,881.20	\$ 17,881.20	\$ -
5. Signal Design	\$ 16,235.00	0.00%	\$ -	\$ -	\$ -
Total	\$ 1,106,283.00		\$ 596,969.55	\$ 510,874.20	\$ 86,095.35

TOTAL DUE: \$ 86,095.35

OK. AIA
 7/5/2019

Sincerely,

Giti Zarinkelk

Giti Zarinkelk, P.E.
 President



617 Caroline St.
Houston, Texas 77002
Phone 832-242-2426
Fax 832-242-2445
www.zarinkelk.com

06/10/ 2019

County Auditor
Fort Bend County – Precinct 3
301 Jackson
Richmond, TX 77469

Attn: Mark Dessens, P.E., Program Manager

Project: **Fulshear-Gaston Road from FM723 to FM 359
Fort Bend Mobility Bond 2017; Project Number 17312**

Enclosed is our invoice for the above referenced project. This invoice covers engineering services performed by Zarinkelk Engineering Services, Inc. from February 14, 2019 through May 31, 2019. Below is a summary of work performed during the period covered by this invoice:

1. Obtained NTP for final Design
2. Coordinated with pipeline.
3. Coordinated with Survey Consultant.
4. Coordinated with land owners
5. Coordinated with signal consultant
6. Coordinated with public private utilities with sending them coordination letters
7. Worked on P &P and traffic control plans

I confirm that the above services have been rendered for this contract and our attached invoice accurately represents the effort expended to date. We appreciate the opportunity to work on this project.

Sincerely,

A handwritten signature in blue ink that reads "Giti Zarinkelk".

Giti Zarinkelk, P.E.
Encl: Invoice 6

Svatek, Donna

From: Elise Dillow <edillow@spi-eng.com>
Sent: Wednesday, July 03, 2019 12:35 PM
To: ENGInvoices
Cc: Mark Dessens
Subject: Fulshear Gaston Invoice
Attachments: Fulshear-Gaston6.pdf

CAUTION: This email originated from outside of the organization. Do not click links or open attachments unless you recognize the sender and know the content is safe.

Good Afternoon,

Please find attached Zarinkelk's invoice for Fulshear Gaston Rd. I have reviewed the invoice and approve it for processing. If you have any questions, please let me know.

Thank you,

Elise Dillow | E.I.T.
p 281.920.0487 | f 281.920.9924



www.SPI-ENG.com