

PO #85425  
DMS

**DANNENBAUM ENGINEERING CORPORATION**

3100 WEST ALABAMA HOUSTON, TEXAS 77098 P.O. BOX 22292 HOUSTON, TEXAS 77227 (713) 520-9570

rec 499824

Richard Stolleis, P.E.  
Fort Bend County  
301 Jackson Street  
Richmond, Texas 77469-3108

Invoice Date: July 15, 2019  
Invoice Period: 06/01/19 Through 06/30/19  
Invoice Number: 459301/87/II

For Professional Services:

In connection with improvements to FM 1093 from State Highway 99 to west of FM 359 in Fort Bend County  
Work Authorization No. 1, including Amendment No. 1 - 6  
**P.O. Number 85425**  
Mobility Bond Project #748

DESCRIPTION OF WORK TASK	TOTAL CONTRACT AMOUNTS	PERCENT COMPLETE TO DATE	AMOUNTS EARNED TO DATE	PREVIOUSLY INVOICED AMOUNTS	CURRENT INVOICE AMOUNTS
<b>Pre-Award Costs</b>					
Dannenbaum Engineering Corporation	\$ 100,000.00	100.00%	\$ 100,000.00	\$ 100,000.00	\$ -
<b>Subtotal Pre-Award Costs</b>	\$ 100,000.00		\$ 100,000.00	\$ 100,000.00	\$ -
<b>PHASE I</b>					
<b>Advanced Planning</b>					
Environmental / NEPA (Jacobs)	\$ 199,523.45	100.00%	\$ 199,523.45	\$ 199,523.45	\$ -
Environmental / NEPA (Jacobs) (Re-Evaluation)	\$ 192,856.87	100.00%	\$ 192,856.87	\$ 192,856.87	\$ -
Schematic Design (Klotz)	\$ 181,731.00	100.00%	\$ 181,731.00	\$ 181,731.00	\$ -
Drainage Impact Report (Klotz)	\$ 182,020.00	100.00%	\$ 182,020.00	\$ 182,020.00	\$ -
<b>Additional Services</b>					
Metro ROW Redesign - Schematic (Klotz)	\$ 124,250.00	100.00%	\$ 124,250.00	\$ 124,250.00	\$ -
Metro ROW Redesign - Drainage Analysis (Klotz)	\$ 50,750.00	100.00%	\$ 50,750.00	\$ 50,750.00	\$ -
Metro ROW Redesign - Schematic (DEC) (See attached for breakdown)	\$ 80,000.00	100.00%	\$ 80,000.00	\$ 80,000.00	\$ -
Metro ROW Redesign - Drainage Analysis (DEC) (See attached for breakdown)	\$ 45,000.00	100.00%	\$ 45,000.00	\$ 45,000.00	\$ -
<b>Management &amp; Engineering</b>					
Management (DEC) (See attached for breakdown)	\$ 1,200,373.44	100.00%	\$ 1,200,370.05	\$ 1,200,370.05	\$ -
Segment D Design (Costello)	\$ 1,469,342.10	100.00%	\$ 1,469,342.10	\$ 1,469,342.10	\$ -
Segment C Design (BBI)	\$ 1,376,703.72	100.00%	\$ 1,376,703.72	\$ 1,376,703.72	\$ -
Segment B Design (Half)	\$ 567,773.00	100.00%	\$ 567,773.00	\$ 567,773.00	\$ -
TCP Design (Klotz)	\$ 449,010.00	100.00%	\$ 449,010.00	\$ 449,010.00	\$ -
Traffic Engineering (Teds) - Signing & Signals)	\$ 272,279.00	100.00%	\$ 272,279.00	\$ 272,279.00	\$ -
<b>Post-Design Services</b>					
Management (DEC) (See attached for breakdown)	\$ 269,301.43	98.09%	\$ 264,145.63	\$ 264,145.63	\$ -
Segment B Design (Half)	\$ 20,000.00	98.23%	\$ 19,646.52	\$ 19,646.52	\$ -
Segment C Design (BBI)	\$ 20,725.00	90.89%	\$ 18,837.69	\$ 18,837.69	\$ -
Segment D Design (Costello)	\$ 81,672.00	99.47%	\$ 81,241.67	\$ 81,241.67	\$ -
Traffic Engineering (Teds) - Signing & Signals)	\$ 31,733.36	89.01%	\$ 28,247.36	\$ 28,247.36	\$ -
Toll Gantry (Ramos)	\$ 7,935.00	90.86%	\$ 7,210.01	\$ 7,210.01	\$ -
TCP & Drainage (Klotz)	\$ 22,787.50	100.00%	\$ 22,787.50	\$ 22,787.50	\$ -
Survey (Weisser)	\$ 15,000.00	100.00%	\$ 15,000.00	\$ 15,000.00	\$ -
Geotechnical (HTS)	\$ 7,872.00	100.00%	\$ 7,872.00	\$ 7,872.00	\$ -
<b>HEB Right Turn Lane</b>					
Drainage (Klotz)	\$ 2,212.50	100.00%	\$ 2,212.50	\$ 2,212.50	\$ -
Management (DEC)	\$ 2,598.68	100.00%	\$ 2,598.68	\$ 2,598.68	\$ -
Segment C Design (BBI)	\$ 2,500.00	100.00%	\$ 2,500.00	\$ 2,500.00	\$ -
<b>Extras</b>					
Survey (Weisser)	\$ 262,180.00	100.00%	\$ 262,180.00	\$ 262,180.00	\$ -
ROW Parcel Mapping (Weisser)	\$ 156,379.21	100.00%	\$ 156,379.21	\$ 156,379.21	\$ -
Geotechnical (HTS)	\$ 120,970.00	100.00%	\$ 120,970.00	\$ 120,970.00	\$ -
Signal Warrant Studies (Teds)	\$ 2,820.00	100.00%	\$ 2,820.00	\$ 2,820.00	\$ -
Illumination (Teds)	\$ 53,376.83	100.00%	\$ 53,376.83	\$ 53,376.83	\$ -
Utility Coordination (DEC) (See attached for breakdown)	\$ 126,286.62	100.00%	\$ 126,286.62	\$ 126,286.62	\$ -
Utility Locating - SUE (LTRA)	\$ 63,565.82	100.00%	\$ 63,565.82	\$ 63,565.82	\$ -
Survey - Stake Right-of-Way (Weisser) Post-Design Services	\$ 13,520.00	100.00%	\$ 13,520.00	\$ 13,520.00	\$ -
Direct Expenses (DEC) (See attached for breakdown)	\$ 9,688.47	100.00%	\$ 9,688.47	\$ 9,688.47	\$ -
<b>Subtotal PHASE I</b>	\$ 7,684,737.00		\$ 7,672,695.70	\$ 7,672,695.70	\$ -

Invoice Date: July 15, 2019  
 Invoice Period: 06/01/19 Through 06/30/19  
 Invoice Number: 459301/87/II

<b>PHASE II</b>					
<b>Advanced Planning</b>					
Environmental (Klotz)	\$ 552,394.25	100.00%	\$ 552,394.25	\$ 552,394.25	\$ -
Schematic Design (Klotz)	\$ 242,986.25	100.00%	\$ 242,986.25	\$ 242,986.25	\$ -
Drainage Impact Report (Klotz)	\$ 136,246.00	96.28%	\$ 131,176.00	\$ 131,176.00	\$ -
Drainage Analysis (Costello)	\$ 19,180.00	98.88%	\$ 18,964.76	\$ 18,964.76	\$ -
<b>Management &amp; Engineering</b>					
Management (DEC) (See attached for breakdown)	\$ 556,882.00	98.76%	\$ 549,988.63	\$ 549,988.63	\$ -
Segment B - Section 2 Design (Half)	\$ 606,560.00	100.00%	\$ 606,560.00	\$ 606,560.00	\$ -
Segment B - Section 1 Design (DEC) (See attached for breakdown)	\$ 587,135.00	100.00%	\$ 587,135.00	\$ 587,135.00	\$ -
Segment A Design (CivilCorp)	\$ 608,288.40	100.00%	\$ 608,288.40	\$ 608,288.40	\$ -
TCP Design (DEC) (See attached for breakdown)	\$ 131,006.53	100.00%	\$ 131,006.53	\$ 131,006.53	\$ -
Traffic Engineering (Teds - Signing & Signals)	\$ 231,670.24	98.46%	\$ 228,099.24	\$ 228,099.24	\$ -
Construction Management, Inspection & Material Testing	\$ -	0.00%	\$ -	\$ -	\$ -
<b>Extras</b>					
Survey (Weisser)	\$ 17,073.08	100.00%	\$ 17,073.08	\$ 17,073.08	\$ -
ROW Parcel Mapping (Weisser)	\$ 216,554.47	100.00%	\$ 216,554.47	\$ 216,554.47	\$ -
Geotechnical (HTS)	\$ 124,251.00	100.00%	\$ 124,248.50	\$ 124,248.50	\$ -
Utility Coordination (DEC) (See attached for breakdown)	\$ 135,333.00	100.00%	\$ 135,333.00	\$ 135,333.00	\$ -
Utility Relocation Design (DEC) (See attached for breakdown)	\$ 59,807.00	94.47%	\$ 56,500.42	\$ 56,500.42	\$ -
Utility Locating - SUE (LTRA)	\$ 17,310.78	100.00%	\$ 17,310.78	\$ 17,310.78	\$ -
Direct Expenses (DEC) (See attached for breakdown)	\$ 21,000.00	98.10%	\$ 20,600.27	\$ 20,574.17	\$ 26.10
<b>Phase II-A Post-Design Services</b>					
<b>Management &amp; Engineering</b>					
Management (DEC) (See attached for breakdown)	\$ 97,661.00	92.64%	\$ 90,472.32	\$ 90,472.32	\$ -
Segment B Design (DEC) (See attached for breakdown)	\$ 18,130.00	41.04%	\$ 7,440.49	\$ 7,440.49	\$ -
Segment B Design (Half)	\$ 50,000.00	96.81%	\$ 48,402.60	\$ 48,402.60	\$ -
Traffic Engineering (Teds - Signing, Signals, Illumination)	\$ 18,056.00	68.25%	\$ 12,322.66	\$ 12,322.66	\$ -
<b>Phase II-B Post-Design Services</b>					
<b>Management &amp; Engineering</b>					
Management (DEC) (See attached for breakdown)	\$ 40,000.00	60.70%	\$ 24,280.70	\$ 19,465.19	\$ 4,815.51
Segment A Design (Civil Corp)	\$ 30,000.00	90.69%	\$ 27,206.34	\$ 24,280.29	\$ 2,926.05
Traffic Engineering (Teds - Signing, Signals, Illumination)	\$ 10,000.00	0.00%	\$ -	\$ -	\$ -
<b>Extras</b>					
Survey - Stake Right-of-Way (Weisser)	\$ 27,500.00	100.00%	\$ 27,500.00	\$ 27,500.00	\$ -
ROW Parcel Mapping (Weisser)	\$ 8,000.00	0.00%	\$ -	\$ -	\$ -
Geotechnical Engineering (HTS)	\$ 10,000.00	34.11%	\$ 3,411.00	\$ 3,411.00	\$ -
<b>Subtotal PHASE II</b>	<b>\$ 4,573,025.00</b>		<b>\$ 4,485,255.69</b>	<b>\$ 4,477,488.03</b>	<b>\$ 7,767.66</b>
<b>TOTALS</b>	<b>\$ 12,357,762.00</b>	<b>99.19%</b>	<b>\$ 12,257,951.39</b>	<b>\$ 12,250,183.73</b>	<b>\$ 7,767.66</b>

**TOTAL AMOUNT DUE THIS INVOICE: \$7,767.66**

459301/MJK/II

OK. AIA  
 7/19/19

DESCRIPTION OF WORK TASK	HOURS/UNITS	RATE	AMOUNT
<b>Details for Dannenbaum Engineering Corporation</b>			
<b>Direct Expenses - Phase II</b>			
M. Kaspar - Mileage	45.00	\$ 0.580	\$ 26.10
Subtotal			\$ 26.10
<b>Phase II-B Post-Design Services Management &amp; Engineering Phase II-B Management (DEC)</b>			
Michael Kaspar, Project Engineer	23.00	\$ 209.37	\$ 4,815.51
Subtotal	23.00		\$ 4,815.51
<b>TOTAL</b>			<b>\$ 4,841.61</b>

**FM 1093 Westpark Extension  
Progress Report  
From June 08, 2019 to July 11, 2019  
Report Date: June 10, 2019**

---

**Fort Bend County Engineer:** Stacy Slawinski, P.E.

**Project Manager:** Michael J. Kaspar, P.E.  
Dannenbaum Engineering Corporation (DEC) - Houston

**Phase I Construction Phase Services**

- Coordinated with Gulf South Pipeline to remove flowable fill placed in ditch line. Discussed the plan with Gulf South Project Manager. Gulf South is preparing to mobilize their contractor to perform the work.

**Phase II-A Construction Phase Services**

- Coordinated with utility companies to raise aerial lines at Cross Creek Ranch driveway crossings. Phonoscope, Comcast, and AT&T raised their line to provide sufficient clearance.

**Phase II-B Construction Phase Services**

- Obtained cost estimate for additional 60" CMP at Bessie's Creek from FMUD1. Created list of requests associated with FMUD1 interlocal agreement.
- Attended Monthly Construction Meetings with TxDOT and SER.
- Coordinated with Utility Companies to complete utility relocations and provided updates to TxDOT.
- Coordinated with CenterPoint and Phillips66 to relocate service west of Katy-Fulshear.
- Coordinated with CenterPoint and Phonoscope to resolve conflicts with aerial lines in front of field trailers.
- Coordinated with CenterPoint and AT&T to remove an existing service meter at the FM 359 intersection.
- Met with City of Fulshear, TxDOT, and contractor to resolve conflicts with water lines on Front Street.
- Responded to RFIs 33 through 39. Provided revised plans and markups per RFI responses.
- Responded to clarification requests from construction team.



Michael J. Kaspar, P.E.

