

PO # 169196
 DMS
 REC 501092



Amani Engineering, Inc.

• Engineers • Surveyors • Construction Managers

INVOICE

July 31, 2019

Via Email: ENGINvoices@fortbendcountytexas.gov

Fort Bend County Engineering Department
 301 Jackson Street, 4th Floor
 Richmond, Texas 77469
 Attn: County Auditor

Copy: kmineo@binkleybarfield.com; DDicenso@ArdurraGroup.com
 Improvements at three intersections (1) Benton Road at Rohan Road
 (2) Benton Road at A. Meyers Road; (3) Rohan Road at Minonite Road
 Purchase Order Number: 169196; FBC Project Number: 17114

Invoice # ES180724-8R

Engineering Services for the period 6/1/2019 through 7/31/2019

| Summary | Authorized Budget | Authorized Amount Remaining | % Completed | Invoiced To Date | Previously Invoiced | Net This Invoice |
|--|-------------------|-----------------------------|-------------|------------------|---------------------|------------------|
| (A) BASIC SERVICES | | | | | | |
| Preliminary Design | \$41,515.00 | \$0.00 | 100% | \$41,515.00 | \$41,515.00 | \$0.00 |
| Final Design | \$78,683.00 | \$47,209.80 | 40% | \$31,473.20 | \$31,473.20 | \$0.00 |
| Bid Phase | \$13,488.00 | \$13,488.00 | 0% | \$0.00 | \$0.00 | \$0.00 |
| Sub-Total (A) | \$133,686.00 | \$60,697.80 | | \$72,988.20 | \$72,988.20 | \$0.00 |
| (B) ADDITIONAL SERVICES | | | | | | |
| Surveying Services (Sub - Rekha) | \$76,450.00 | \$3,459.80 | 95% | \$72,990.20 | \$66,514.20 | \$6,476.00 |
| Surveying Coordination - (Amani) | \$5,115.00 | \$102.30 | 98% | \$5,012.70 | \$5,012.70 | \$0.00 |
| Geotechnical Investigation (Sub - Earth) | \$29,654.00 | \$1,933.95 | 93% | \$27,720.05 | \$27,720.05 | \$0.00 |
| Geotechnical Coordination - (Amani) | \$2,993.00 | \$195.15 | 93% | \$2,797.85 | \$2,797.85 | \$0.00 |
| Hydrological & Hydraulic - (Kavi) | \$30,142.00 | \$7,864.25 | 74% | \$22,277.75 | \$22,277.75 | \$0.00 |
| Drainage Coordination - (Amani) | \$3,195.00 | \$830.70 | 74% | \$2,364.30 | \$2,364.30 | \$0.00 |
| Hydrological & Hydraulic [Roadway] - (Amani) | \$5,250.00 | \$1,837.50 | 65% | \$3,412.50 | \$3,412.50 | \$0.00 |
| Hydraulics & Design [Canal] - (Amani) | \$5,340.00 | \$1,869.00 | 65% | \$3,471.00 | \$3,471.00 | \$0.00 |
| Signing and Pavement Marking - (Kavi) | \$6,510.00 | \$2,278.50 | 65% | \$4,231.50 | \$4,231.50 | \$0.00 |
| Signing and Pavement Coordination - (Amani) | \$540.00 | \$189.00 | 65% | \$351.00 | \$351.00 | \$0.00 |
| Signing and Pavement Marking - (Amani) | \$1,830.00 | \$640.50 | 65% | \$1,189.50 | \$1,189.50 | \$0.00 |
| Storm Water Pollution Prevention - (Kavi) | \$4,520.00 | \$1,582.00 | 65% | \$2,938.00 | \$2,938.00 | \$0.00 |
| Storm Water Pollution Coordination (Amani) | \$375.00 | \$131.25 | 65% | \$243.75 | \$243.75 | \$0.00 |
| Storm Water Pollution Prevention - (Amani) | \$3,090.00 | \$1,081.50 | 65% | \$2,008.50 | \$2,008.50 | \$0.00 |
| Traffic Control Plan (Amani) | \$1,980.00 | \$693.00 | 65% | \$1,287.00 | \$1,287.00 | \$0.00 |
| Sub-Total (B) | \$176,984.00 | \$24,688.40 | | \$152,295.60 | \$145,819.60 | \$6,476.00 |
| Totals (A+B) | \$310,670.00 | \$85,386.20 | | \$225,283.80 | \$218,807.80 | \$6,476.00 |

TOTAL AMOUNT DUE THIS INVOICE

\$6,476.00

I certify that the services represented by this bill are true and correct and have been rendered in accordance with the terms of this contract.

H. Prasad Kolluru
 H. Prasad Kolluru, P.E.

President

TBPE Firm Reg No F-4528 | TBPLS Firm Reg No 100282.00
 HPK dms

OK: AIA
 8/1/19

P:\Cadd\Amani Engg\Invoices\Fort Bend County\FortBend 2017 Mobility_Intersection Improvements\Inv#ES180724-8\Inv#ES180724-8R

PROGRESS REPORT
(Amani Engineering, Inc.)

FBC Project #: 17114

Project Description: Intersection Improvements: Benton Road at Rohan Road, Benton Road at A. Myers Road, and Rohan Road at Minonite Road.

Invoice Period: June 1, 2019 through July 31, 2019

Invoice Number: ES180724-8

Reporting Period: June 1, 2019 through July 31, 2019

Activities performed this period:

- Submitted updated Utility conflict table.
- Submitted right of way acquisition maps and legal description for the Rohan Road and Benton Road ROW dedicated by developer.
- Working on 70% review comments for Rohan Road at FM 2977.

Planned activities for next period:

- Planning to submit 95% submittal documents for Rohan Road at FM 2977.
- Planning to submit proposal and required documents for Benton Road 100' ROW acquisition for future Blvd section.

Issues / Concerns:

- Coordinate with TxDOT for the improvements along FM 2977 at Rohan Road.
- Coordinate with city of Rosenberg for the Rohan Road realignment.
- Coordinate with developer(s) for future Bryan Road improvements at Benton Road at A. Myers intersection.

REKHA ENGINEERING INC.
 7676 HILLMONT, SUITE 350 - HOUSTON, TEXAS 77040
 PHONE: (713) 895-8080 - - FAX: (713) 895-7686
 WEBSITE: www.rekhaengineering.com - Email: rekhaengineering@sbcglobal.net

| |
|--|
| Bill To |
| AMANI ENGINEERING, INC Dan Simeone, P.E 8303 SW Frwy , Suite 600 Houston, TX 77074 |

| | |
|------------------|-----------|
| Date | 4/18/2019 |
| Invoice # | 2019-212R |

PLEASE NOTE OUR ADDRESS HAS
 CHANGED TO:
 7676 HILLMONT
 SUITE 350
 HOUSTON, TX 77040


**THANK YOU FOR THE PRIVILEGE OF
 PROVIDING OUR SERVICES TO YOU.**

| | | |
|--------------|----------------------|-----------------|
| Job # | Description | Due Date |
| 4048 | Fort Bend County ... | 4/18/2019 |

| Description | Budget | % Complete | Invoiced Prior | Amount Due |
|--|----------|------------|----------------|------------|
| Professional Land Surveying for 2017 Fort Bend County Mobility Project - Roadway Design Mobility Project - Various Intersections I-14 (#3) @ Rohan Road @ FM 2977 - 1a) Right-of-Way Re-alignment for Rohan Road to the intersection of FM 2977 and Meadows Lane - (-+710 l.f. with curves affecting 4 tracts) 1b) Right-of-Way Re-alignment for Rohan Road to the intersection of FM 2977 and Meadows Lane - (-+710 l.f. with curves) Topographic Survey 2) Benton Road @ A Meyers Road - 1 or 2 tracts for widening - North of intersection only Fort Bend County, TX | | | | |
| Rohan @ FM 2977 - Parcel Maps w/legal description plus set property corners - \$3000/each tract x 4 tracts | 12000.00 | 90 | 9800.00 | 1,200.00 |
| Rohan @ FM 2977 - Topographic Surveying of (4) parcel tracts plus tracts in between existing and proposed right-of-ways | 7760.00 | 90 | 6208.00 | 776.00 |
| Benton @ A Meyers - Parcel Maps w/legal descriptions plus set property corners - \$2500/each tract x 2 tracts—Rev. 7/22/2019 | 5000.00 | 90 | | 4,500.00 |

REKHA ENGINEERING, INC.

John H English
 Sr. Vice President



| | |
|-------------------------------|-------------------|
| Total Due Upon Receipt | \$6,476.00 |
|-------------------------------|-------------------|

| | |
|--------------------|-------------------|
| Balance Due | \$6,476.00 |
|--------------------|-------------------|

Svatek, Donna

From: Kevin A. Mineo, PE <kmineo@binkleybarfield.com>
Sent: Thursday, August 01, 2019 11:47 AM
To: Svatek, Donna
Cc: ENGINvoices
Subject: RE: Improvements at three intersections, Project No. 17114, Fort Bend County; Amani Invoice #8 Period 6/1/2019 to 7/31/2019

Donna-

I approve this invoice to be processed further by Fort Bend County

Kevin A. Mineo, PE | Sr. Project Manager
Binkley & Barfield, Inc. | TBPE F-257 | 713.869.3433 p | 713.907.3422 c

From: Svatek, Donna <Donna.Svatek@fortbendcountytexas.gov>
Sent: Wednesday, July 31, 2019 11:53 AM
To: Kevin A. Mineo, PE <kmineo@binkleybarfield.com>
Cc: ENGINvoices <ENGINvoices@fortbendcountytexas.gov>
Subject: FW: Improvements at three intersections, Project No. 17114, Fort Bend County; Amani Invoice #8 Period 6/1/2019 to 7/31/2019

CAUTION: This email originated from outside of the organization. Do not click links or open attachments unless you recognize the sender and know the content is safe.

Please review and advise.

Thank you
Donna Svatek
Fort Bend County Engineering
281-633-7504

From: Mary Mathew <mmathew@amaniengineering.com>
Sent: Wednesday, July 31, 2019 11:42 AM
To: ENGINvoices <ENGINvoices@fortbendcountytexas.gov>
Cc: DDicenso@ArdurraGroup.com; Kevin A. Mineo, PE <kmineo@binkleybarfield.com>; Dan Simeone <dsimeone@amaniengineering.com>; Murthy Made <mmade@amaniengineering.com>
Subject: RE: Improvements at three intersections, Project No. 17114, Fort Bend County; Amani Invoice #8 Period 6/1/2019 to 7/31/2019

Hello Kevin,

Attached is our revised invoice for subject project.
Thanks,

 **Amani Engineering, Inc.** | **Mary Mathew**
• Engineers • Surveyors • Construction Managers | *Office Manager*