

PO # 166465

Orms

REC 504859



McDONOUGH ENGINEERING CORPORATION
Civil Engineers

INVOICE

Fort Bend County, Texas
County Auditor
301 Jackson
Richmond, TX 77469

Invoice Date: 08/26/2019
MEC Project No. 18110
Invoice No. 12256-5
Purchase Order No. 166465

Submit invoice to: ENGInvoices@fortbendcountytexas.gov

Professional Engineering Services - Benton Road Segment 1, Mobility Bond Project No. 17110

P O # 166465

Service Period: 7/16/19 - 8/15/19

Summary	Total Budgeted Amount	Percent Complete To Date	Amount Earned To Date	Amount Previously Invoiced	Amount Due This Period
1 Pre-Design Phase	\$74,025.00	100.00%	\$74,025.00	\$74,025.00	\$0.00
2 Design Phase	\$146,470.00	55.00%	\$80,558.50	\$73,235.00	\$7,323.50
3 Bid/Construction Phase	\$19,245.00	0.00%	\$0.00	\$0.00	\$0.00
4 Survey - Jones & Carter	\$49,745.00	94.77%	\$47,145.00	\$47,145.00	\$0.00
5 Geotechnical Coordination-Aviles	\$64,637.00	46.92%	\$30,326.30	\$30,326.30	\$0.00
6 Civil Design Services-BGE	\$118,200.00	69.90%	\$82,620.00	\$75,650.00	\$6,970.00
AMENDMENT TO AGREEMENT					
1 Design Phase	\$35,375.00	55.00%	\$19,456.25	\$12,381.25	\$7,075.00
2 Bid/Construction Phase	\$2,580.00	0.00%	\$0.00	\$0.00	\$0.00
3 Survey - Jones & Carter	\$25,885.00	50.00%	\$12,942.50	\$12,942.50	\$0.00
4 Civil Design Services-BGE	\$26,041.60	4.61%	\$1,200.00	\$1,200.00	\$0.00
5 Geotechnical Report-Aviles	\$745.00	0.00%	\$0.00	\$0.00	\$0.00
6 Traffic Signal Design -TranSystem	\$40,000.00	67.83%	\$27,132.00	\$19,308.00	\$7,824.00
SECOND AMENDMENT					
1 Additional Survey -Jones & Carter	\$5,155.00	100.00%	\$5,155.00	\$0.00	\$5,155.00
TOTALS	\$608,103.60	62.58%	\$380,560.55	\$346,213.05	\$34,347.50

OK. AIA
8/29/19

I hereby certify that the above work was done to the best of my knowledge, true and correct.

Amount Due This Invoice: \$34,347.50
Total Invoiced to Date: \$380,560.55
Authorized Amount Remaining: \$227,543.05

Connor McBride, P.E.
Project Manager

McDonough Engineering Corporation
5625 Schumacher
Houston, TX 77043

August 26, 2019

PROGRESS REPORT NO. 5 – July 16, 2019 – August 15, 2019

Purchase Order No.:	166465
Invoice No.:	12256-5
Project Description:	Professional Engineering Services for Benton Road Segment 1, Project #17110
Project Manager:	Connor McBride

Work To Date: (July 16, 2019 – August 15, 2019)

This invoice includes work for the completion and submittal of the 70% Scope Amendment 1 documents, including revised plans, updated construction cost estimate, and draft traffic signal warrant study for the Intersection of Reading Road at Benton Road, submitted on 8/5/19. This invoice also includes the additional survey per Scope Amendment 2, as well as the coordination time with subconsultants, the county's project manager, utility companies, and TxDOT.

Svatek, Donna

From: Kevin A. Mineo, PE <kmineo@binkleybarfield.com>
Sent: Thursday, August 29, 2019 10:56 AM
To: Svatek, Donna
Cc: ENGINvoices
Subject: RE: Benton Rd Segment 1, Project No. 17110, PO# 166465 - Invoice #5

Donna-

I approve this invoice to be processed further.

Kind Regards,

Kevin A. Mineo, PE | Sr. Project Manager
Binkley & Barfield, Inc. | TBPE F-257 | 713.869.3433 p | 713.907.3422 c

From: Svatek, Donna <Donna.Svatek@fortbendcountytexas.gov>
Sent: Wednesday, August 28, 2019 11:31 AM
To: Kevin A. Mineo, PE <kmineo@binkleybarfield.com>
Cc: ENGINvoices <ENGINvoices@fortbendcountytexas.gov>
Subject: FW: Benton Rd Segment 1, Project No. 17110, PO# 166465 - Invoice #5

CAUTION: This email originated from outside of the organization. Do not click links or open attachments unless you recognize the sender and know the content is safe.

Please review and advise.

Thank you
Donna Svatek
Fort Bend County Engineering
281-633-7504

From: Gloria Perez <gloriap@mectx.com>
Sent: Wednesday, August 28, 2019 10:50 AM
To: ENGINvoices <ENGINvoices@fortbendcountytexas.gov>
Cc: Harris, Britten <Britten.Harris@fortbendcountytexas.gov>; Kevin A Mineo, PE (kmineo@binkleybarfield.com) <kmineo@binkleybarfield.com>; Connor McBride <connorm@mectx.com>
Subject: Benton Rd Segment 1, Project No. 17110, PO# 166465 - Invoice #5

CAUTION: This email originated from outside of the organization. Do not click links or open attachments unless you recognize the sender and know the content is safe.

Attached is invoice #5 for Benton Road Segment 1. Please call me or Connor McBride if you have any questions.

Kind regards, gp

Gloria Perez
Financial Administrator
McDonough Engineering Corp.