



Amani Engineering, Inc.

• Engineers • Surveyors • Construction Managers

KAM

INVOICE

September 30, 2019

Via Email: ENGInvoices@fortbendcountytexas.gov

Fort Bend County Engineering Department
301 Jackson Street, 4th Floor
Richmond, Texas 77469

Copy: kmineo@binkleybarfield.com; DDicenso@ArdurraGroup.com
Improvements at three Intersections (1) Benton Road at Rohan Road
(2) Benton Road at Meyers Road; (3) Rohan Road at Minonite Road

Purchase Order Number: 169196; FBC Project Number: 17114

Attn: County Auditor

Invoice # ES180724-10R

Engineering Services for the period 9/1/2019 through 9/30/19

| Summary | Authorized Budget | Authorized Amount Remaining | % Completed | Invoiced To Date | Previously Invoiced | Net This Invoice |
|--|---------------------|-----------------------------|-------------|---------------------|---------------------|-------------------|
| (A) BASIC SERVICES | | | | | | |
| Preliminary Design | \$41,515.00 | \$0.00 | 100% | \$41,515.00 | \$41,515.00 | \$0.00 |
| Final Design | \$60,692.00 | \$7,283.04 | 88% | \$53,408.96 | \$48,628.90 | \$4,780.06 |
| Bid Phase | \$5,248.00 | \$5,248.00 | 0% | \$0.00 | \$0.00 | \$0.00 |
| Sub-Total (A) | \$107,455.00 | \$12,531.04 | | \$94,923.96 | \$90,143.90 | \$4,780.06 |
| (B) ADDITIONAL SERVICES | | | | | | |
| Surveying Services (Sub - Rekha) | \$76,450.00 | \$1,971.80 | 97.42% | \$74,478.20 | \$72,990.20 | \$1,488.00 |
| Surveying Coordination - (Amani) | \$5,115.00 | \$102.30 | 98.00% | \$5,012.70 | \$5,012.70 | \$0.00 |
| Geotechnical Investigation (Sub - Earth) | \$29,654.00 | \$0.00 | 100.00% | \$29,654.00 | \$27,720.05 | \$1,933.95 |
| Geotechnical Coordination - (Amani) | \$2,993.00 | \$0.00 | 100.00% | \$2,993.00 | \$2,797.85 | \$195.15 |
| Hydrological & Hydraulic - (Kavi) | \$22,277.75 | \$0.00 | 100% | \$22,277.75 | \$22,277.75 | \$0.00 |
| Drainage Coordination - (Amani) | \$2,364.30 | \$0.00 | 100% | \$2,364.30 | \$2,364.30 | \$0.00 |
| Hydrological & Hydraulic [Roadway] - (Amani) | \$5,250.00 | \$525.00 | 90% | \$4,725.00 | \$4,725.00 | \$0.00 |
| Hydraulics & Design [Canal] - (Amani) | \$5,340.00 | \$534.00 | 90% | \$4,806.00 | \$4,806.00 | \$0.00 |
| Signing and Pavement Marking - (Kavi) | \$4,557.00 | \$0.00 | 100% | \$4,557.00 | \$4,557.00 | \$0.00 |
| Signing and Pavement Coordination - (Amani) | \$378.00 | \$0.00 | 100% | \$378.00 | \$378.00 | \$0.00 |
| Signing and Pavement Marking - (Amani) | \$1,830.00 | \$183.00 | 90% | \$1,647.00 | \$1,647.00 | \$0.00 |
| Storm Water Pollution Prevention - (Kavi) | \$3,164.00 | \$0.00 | 100% | \$3,164.00 | \$3,164.00 | \$0.00 |
| Storm Water Pollution Coordination (Amani) | \$262.50 | \$0.00 | 100% | \$262.50 | \$262.50 | \$0.00 |
| Storm Water Pollution Prevention - (Amani) | \$3,090.00 | \$309.00 | 90% | \$2,781.00 | \$2,781.00 | \$0.00 |
| Traffic Control Plan (Amani) | \$1,980.00 | \$198.00 | 90% | \$1,782.00 | \$1,782.00 | \$0.00 |
| Sub-Total (B) | \$164,705.55 | \$3,823.10 | | \$160,882.45 | \$157,265.35 | \$3,617.10 |
| *Contingency (C) | \$38,509.45 | \$38,509.45 | 0.00% | \$0.00 | \$0.00 | \$0.00 |
| Totals (A+B+C) | \$310,670.00 | \$54,863.59 | | \$255,806.41 | \$247,409.25 | \$8,397.16 |

TOTAL AMOUNT DUE THIS INVOICE

\$8,397.16

* Contingency Budget Remaining (after removing ~ 30% of the original contract for 2 intersections)

I certify that the services represented by this bill are true and correct and have been rendered in accordance with the terms of this contract.

H. Prasad Kolluru
H. Prasad Kolluru, P.E.
President

TBPE Firm Reg No F-4528 | TBPLS Firm Reg No 100282 00

HPK 10/1/19

P:\Cadd\Amani Eng\Invoices\Fort Bend County\FortBend 2017 Mobility-Intersection Improvements\Inv#ES180724-10\20190930-Invoice#ES180724-10R-17114

**PROGRESS REPORT
(Amani Engineering, Inc.)**

FBC Project #: 17114

Project Description: Intersection Improvements: Benton Road at Rohan Road, Benton Road at A. Myers Road, and Rohan Road at Minonite Road.

Invoice Period: September 1, 2019 through September 30, 2019

Invoice Number: ES180724-10

Reporting Period: September 1, 2019 through September 30, 2019

Activities performed this period:

- Submitted updated Utility conflict table.
- Submitted 95% drawings to NRG
- Working on 95% review comments

Planned activities for next period:

- Will update the 95% review comments.

Issues / Concerns:

- Coordinate with TxDOT for the improvements along FM 2977 at Rohan Road.
- Coordinate with city of Rosenberg for the Rohan Road realignment.
- Coordinate with NRG for the Rohan Road realignment.

REKHA ENGINEERING INC.
 7676 HILLMONT, SUITE 350 - HOUSTON, TEXAS 77040
 PHONE: (713) 895-8080 -- FAX: (713) 895-7686
 WEBSITE: www.rekhaengineering.com - Email: rekhaengineering@sbcglobal.net
 TBPE No. F-3172 TBPLS No. 10133800

| |
|---|
| Bill To |
| AMANI ENGINEERING, INC. Mahesh Dutta 8303 SW Frwy., Suite 600 Houston, TX 77074 |


| | |
|------------------|-----------|
| Date | 9/20/2019 |
| Invoice # | 2019-237R |

| |
|--|
| PLEASE NOTE OUR ADDRESS HAS CHANGED TO : 7676 HILLMONT SUITE 350 HOUSTON, TX 77040 |
|--|

| |
|--|
| THANK YOU FOR THE PRIVILEGE OF PROVIDING OUR SERVICES TO YOU. |
|--|

| | | |
|----------------------|-----------------|-----------------|
| Project/Job # | Terms | Due Date |
| 4048 | Fort Bend Co... | 9/20/2019 |

| Description | Budget | % Complete | Invoiced Prior | Amount Due |
|--|----------|------------|----------------|------------|
| Professional Land Surveying for 2017 Fort Bend County Mobility Project - Roadway Design Mobility Project - Various Intersections I-14 (#3) @ Rohan Road @ FM 2977 - 1a) Right-of-Way Re-alignment for Rohan Road to the intersection of FM 2977 and Meadows Lane - (-+710 l.f. with curves affecting 4 tracts) 1b) Right-of-Way Re-alignment for Rohan Road to the intersection of FM 2977 and Meadows Lane - (-+710 l.f. with curves) Topographic Survey 2) Benton Road @ A Meyers Road - 1 or 2 tracts for widening - North of intersection only Fort Bend County, TX | | | | |
| Rohan @ FM 2977 - Parcel Maps w/legal description plus set property corners - \$3000/each tract x 4 tracts | 12000.00 | 95 | 10800.00 | 600.00 |
| Rohan @ FM 2977 - Topographic Surveying of (4) parcel tracts plus tracts in between existing and proposed right-of-ways | 7760.00 | 95 | 6984.00 | 388.00 |
| Benton @ A Meyers - Parcel Maps w/legal descriptions plus set property corners - \$2500/each tract x 2 tracts | 5000.00 | 100 | 4500 | 500.00 |

| |
|--|
| REKHA ENGINEERING, INC.  John H English Sr. Vice President |
|--|

| | |
|-------------------------------|-------------------|
| Total Due Upon Receipt | \$1,488.00 |
| Payments | \$0.00 |
| Balance Due | \$1,488.00 |



EARTH ENGINEERING, INC.
Geotechnical, Materials Testing & Environmental Consultants
4877 Langfield Rd * Houston, Texas 77040 * 713-681-5311 * Fax: 713-681-5411
Employer Identification Number : 76-0547097

Date 10/20/2019

INVOICE

Invoice # 1820408-G2

Mr. Dan Simeone, P.E.
Amani Engineering, Inc.
8303 SW Frwy Ste 600
Houston, TX 77074

Budget Amount \$ 29,654.00

Billed to Date \$ 29,654.00

Remaining Budget \$ 0.00

1820408-G Precinct I Intersections

| Service Date | Description | Unit Price | Quantity | Total |
|--------------|---|------------|----------|----------|
| | Fort Bend County Mobility Bond Project Benton Road at Rohan Road, Benton Road at A. Meyers Road and Rohan Road at FM 2977 in Precinct I | | | 0.00 |
| | 100% Progress Billing through 11/9/18 | | | |
| | Final Report Submission | | | |
| | Progress Billing at 100% Completion | 1,933.95 | 1 | 1,933.95 |

Thank you. We appreciate your business!

Total Due \$1,933.95

Please make checks payable to Earth Engineering, Inc.

*** Pursuant to Texas Lien Laws - A lien will be placed on all outstanding invoices not paid within 60 days*