



Fort Bend County Engineering
County Auditor
301 Jackson Street
Richmond, TX 77469



Remit to: HR Green, Inc.
PO Box 8213
Des Moines, IA 50301-8213
800.728.7805

Purchase Order No. : 166111

Project Name: Burney-Old Richmond Rd Mobility Bond Project

Mobility Project No.: 17207

HRG Project No.: 160414

Invoice No. : P166111-13

Invoice Date: 9/25/2019


Invoice Period: 7/27/19-8/30/19

	AUTHORIZED \$:	% COMPLETE	TOTAL TO DATE:	BILLED PRIOR:	AMOUNT DUE:
BASIC SERVICES					
Preliminary Design	\$ 125,000.00	100.00%	\$ 125,000.00	\$ 125,000.00	\$ -
Final Design	\$ 444,950.00	75.00%	\$ 333,712.50	\$ 311,465.00	\$ 22,247.50
Bid & CPS	\$ 30,450.00	0.00%	\$ -	\$ -	\$ -
TOTAL BASIC SERVICES	\$ 600,400.00	76.40%	\$ 458,712.50	\$ 436,465.00	\$ 22,247.50
ADDITIONAL SERVICES:					
Topographic Survey	\$ 53,500.00	100.00%	\$ 53,500.00	\$ 53,500.00	\$ -
Parcel Description/Exhibit	\$ 2,500.00	100.00%	\$ 2,500.00	\$ 2,500.00	\$ -
Geotech	\$ 26,800.00	100.00%	\$ 26,800.00	\$ 26,800.00	\$ -
Traffic Warrant Study	\$ 6,300.00	75.84%	\$ 4,777.80	\$ 4,777.80	\$ -
Traffic Signal	\$ 25,000.00	0.00%	\$ -	\$ -	\$ -
Add'l. Survey (Amendment 1)	\$ 16,000.00	100.00%	\$ 16,000.00	\$ 16,000.00	\$ -
Add'l. Geotech (Amendment 1)	\$ 4,250.00	0.00%	\$ -	\$ -	\$ -
TOTAL ADDT'L SERVICES	\$ 134,350.00	77.10%	\$ 103,577.80	\$ 103,577.80	\$ -
COMBINED TOTALS:	\$ 734,750.00	76.53%	\$ 562,290.30	\$ 540,042.80	\$ 22,247.50

TOTAL AMOUNT DUE:

\$ 22,247.50

Approved:



Regional Director

9/25/2019

Date



Please Remit To:
HR Green, Inc.
PO Box 8213
Des Moines, IA 50301-8213
1-800-728-7805

Fort Bend County, TX
 1809 Eldridge Road
 Sugar Land, TX 77478

September 24, 2019
 Project No: 160414
 Invoice No: 129702

Project 160414 Fort Bend County, TX - Burney - Old Richmond Rd Mobility Project

Professional Services Through August 30, 2019

Phase	B	Final Design		
Fee				
Total Fee		444,950.00		
Percent Complete		75.00	Total Earned	333,712.50
			Previous Fee Billing	311,465.00
			Current Fee Billing	22,247.50
			Total Fee	22,247.50
			Total this Phase	\$22,247.50
Billing Limits		Current	Prior	To-Date
Total Billings		22,247.50	540,042.80	562,290.30
Limit				734,750.00
Remaining				172,459.70
			Total this Invoice	\$22,247.50



▷ 11011 Richmond Avenue | Suite 200 | Houston, TX 77042
Main 713.965.9996 + Fax 713.965.0044 + TBPE Firm F-11278

Project Status Report August 2019

Fort Bend County 2017 Mobility Bond Program – No. 17207
Burney-Old Richmond Road Project
PO No. 166111

Tasks Completed During Month:

- Project management;
- Coordinating with GEC and surveying and drainage sub-consultants;
- Coordinated with adjacent consultant regarding drainage and roadway alignment tie in;
- Updated 95% complete plans and estimate submittal;
- Updating ROW drawings;
- Coordinating with utilities companies;
- Updating Utility matrix;
- QA/QC engineering design and plans;
- Coordinating with surveyor for utilities;
- Update construction cost estimate;
- Submitted 95% plans.

HR GREEN, INC.

A handwritten signature in blue ink that reads 'Frank Olshefski'.

Frank Olshefski, P.E.
Regional Director