



**KAVI Consulting, Inc.**

Stacy Slawinski  
Fort Bend County  
301 Jackson Street  
Richmond, Texas 77469

Invoice Date: 7-Oct-19  
Invoice Period: 08/15/2019 to 10/4/2019  
Invoice Number: 2019-12  
Invoice Sequence: 3

Project Name: Sugarland-Howell @ WKBID Trail Connection, 13218x, Fort Bend County-Precinct 2

**PO Number: 177243**

Description of Work	Total Contract Amounts	Percent Complete	Amounts Earned to Date	Previously Invoiced	Current Invoice Amounts	Remaining Balance
Phase I (KAVI)	14,997.00	100%	14997.00	14997.00	0.00	0.00
Design Phase (KAVI)	33,043.00	70%	23130.10	-	23130.10	9912.90
Bid & Constructiion Phase (KAVI)	6,067.00	0%	-	-	-	6067.00
Topographic Survey (IDS)	4,000.00	100%	4000.00	4000.00	-	0.00
ROW Maps 2 Parcels	4,000.00	50%	2000.00	2000.00	-	2000.00
Total Management & Engineering Fees	62,107.00	71.1%	44127.10	20997.00	23130.10	17979.90

**Total Amount Due this Invoice**

**23,130.10**

# Kavi Consulting, Inc.

---

**Summary of Work**  
**From August 15, 2019 to October 4, 2019**  
**Report Date: October 7, 2019**

**Project: Sugarland-Howell @WKBID Trail Connection, 13218x**

Tasks for this invoice period:

70% Design Completed and submitted

Cost Estimate prepared and submitted

Submitted Sign and Sealed ROW maps and Metes and Bounds



Sincerely,  
Vijaya Rapolu, P.E.  
Kavi Consulting, Inc.

1011 Highway 6S, # 307  
Houston TX-77077  
Ph: 281.772.9643  
E-Mail: [rapolu.vijaya@gmail.com](mailto:rapolu.vijaya@gmail.com)