



13430 Northwest Freeway, Suite 700, Houston, Texas 77040  
t 713.462.3178 | idseg.com

Fort Bend County  
ENGInvoices@fortbendcountytexas.gov

*KAM*

September 26, 2019  
Project No: 057000700  
Invoice No: 13-0148469

c/o Binkley & Barfield, Inc.  
KMineo@binkleybarfield.com  
Vpappas@binkleybarfield.com

PO 165855 dated 5/22/2018 Ransom Road.  
Mobility Bond Project No 17103  
Precinct 1. Fund: 2017 Mobility Bonds

**Professional Services from August 26, 2019 through September 25, 2019**

	<b>Proposed Fee</b>	<b>% Complete</b>	<b>Total Amt Complete</b>	<b>Previously Invoiced</b>	<b>This Invoice</b>
Design, Project Management, & Coordination	219,807.00	53.37%	117,319.28	103,547.32	13,771.96
Drainage Impact Analysis &					
Drainage Design	57,590.00	46.45%	26,750.00	26,750.00	0.00
Geotechnical Engineering Srvcs/Paradigm	20,200.00	100.00%	20,200.00	20,200.00	0.00
Surveying Services/Civil Corp	42,933.00	71.78%	30,817.06	24,805.54	6,011.52
Bid & Construction Phase Services	17,808.00	Hourly	0.00	0.00	0.00
<b>Add Services</b>					
Roadway Alternative Evaluation	16,020.00	Hourly	16,020.00	16,020.00	0.00
<b>Total</b>	<b>374,358.00</b>		<b>211,106.34</b>	<b>191,322.86</b>	<b>19,783.48</b>
			<b>Total this Invoice</b>		<b>\$19,783.48</b>

Include Progress Report.

**Account Recap**

PO Amount	\$ 374,358.00
Total Complete	\$ 211,106.34
Previously Invoiced	\$ 191,322.86
This Invoice	\$ 19,783.48
Remainder	\$ 163,251.66

## MONTHLY PROGRESS REPORT

Ransom Road - FBC 2017 Mobility Bond Project No 17103

For Professional Services from August 26, 2018 to September 25, 2019

Date of Report: October 9, 2019

### ROADWAY ALTERNATIVE EVALUATION

Activities this period:

- None. This task has been completed.

Activities anticipated next period:

- None. This task has been completed.

Outstanding issues:

- No current issues

### DESIGN, PROJECT MANAGEMENT & COORDINATION

Activities this period:

- Prepare 70% plans, coordination with drainage subconsultant, utility coordination.

Activities anticipated next period:

- Submit 70% plans, 70% review by program manager. Begin to address 70% comments.

Outstanding issues:

- No current issues

### DRAINAGE IMPACT ANALYSIS & DRAINAGE DESIGN

Activities this period:

- Revised drainage report based on new roadway alignment.

Activities anticipated next period:

- Finalize drainage report based on new alignment. Coordinate with FBCDD for floodplain mitigation requirements.

Outstanding issues:

- No current issues

### GEOTECHNICAL ENGINEERING SERVICES

Activities this period:

- None

Activities anticipated next period:

- No planned activities.

Outstanding issues:

- No current issues

#### **SURVEYING SERVICES**

Activities this period:

- None.

Activities anticipated next period:

- Survey Control Sheets.

Outstanding issues:

- No current issues

#### **BID & CONSTRUCTION PHASE SERVICES**

Activities this period:

- None this period

Activities anticipated next period:

- No activities planned

Outstanding issues:

- No current issues