



**PO 176471
DMS
REC 512299**

AGENDA

13430 Northwest Freeway, Suite 700, Houston, Texas 77040
 t 713.462.3178 | idseg.com

Fort Bend County
 ENGInvoices@fortbendcountytexas.gov
 c/o LJA Engineering
 rbarnett@lja.com

September 26, 2019
 Project No: 057000600
 Invoice No: **6-0148468**

**PO 176471
 Harlem Road
 Project No 17402**

Professional Services from August 26, 2019 through September 25, 2019

	Proposed Fee	% Complete	Total Amt Complete	Previously Invoiced	This Invoice
Basic Services					
Geotechnical Engineering Services	16,175.00	100.00%	16,175.00	16,175.00	0.00
Preliminary Engineering Phase					
IDS Preliminary Design	41,264.00	76.60%	31,607.00	20,632.00	10,975.00
Drainage Impact Study	24,000.00	41.26%	9,903.00	3,840.00	6,063.00
Topo Survey	32,153.00	88.00%	28,294.64	28,294.64	0.00
Abstracting	7,838.00	88.00%	6,897.44	6,897.44	0.00
Preparation of PS&E	268,390.00	0.00%	0.00	0.00	0.00
Bid & Construction Phase Services	23,000.00	0.00%	0.00	0.00	0.00
Add Services					
ROW Parcel Plans (Assumed 4 Parcels; \$1650/ea)	6,600.00	0.00%	0.00	0.00	0.00
Flag ROW after Acquisition	1,650.00	0.00%	0.00	0.00	0.00
Control Staking	1,430.00	0.00%	0.00	0.00	0.00
Total	422,500.00		92,877.08	75,839.08	17,038.00
				Total this Invoice	\$17,038.00

Include Progress Report.

Account Recap	
PO Amount	\$ 422,500.00
Total Complete	\$ 92,877.08
Previously Invoiced	\$ 75,839.08
This Invoice	\$ 17,038.00
Remainder	\$ 329,622.92

RTM

MONTHLY PROGRESS REPORT

Harlem Road - FBC 2017 Mobility Bond Project No 17402

For Professional Services from August 26, 2019 to September 25, 2019

Date of Report: October 9, 2019

GEOTECHNICAL ENGINEERING SERVICES

Activities this period:

- Completed Geotech report

Activities anticipated next period:

- Coordination as needed

Outstanding issues:

- No current issues

PRELIMINARY DESIGN

Activities this period:

- Schematic layouts and cost estimate, Pre-PER meeting with FBC

Activities anticipated next period:

- Waiting on feedback from FBC regarding widening options

Outstanding issues:

- No current issues

DRAINAGE IMPACT STUDY

Activities this period:

- Impact analysis, coordination with Jones & Carter regarding regional detention option

Activities anticipated next period:

- Impact analysis, coordination with Jones & Carter regarding regional detention option

Outstanding issues:

- No current issues

SURVEYING SERVICES

Activities this period:

- None

Activities anticipated next period:

- Survey Control Sheets

Outstanding issues:

- No current issues

FINAL DESIGN

Activities this period:

- None this period

Activities anticipated next period:

- No activities planned

Outstanding issues:

- No current issues

BID & CONSTRUCTION PHASE SERVICES

Activities this period:

- None this period

Activities anticipated next period:

- No activities planned

Outstanding issues:

- No current issues