



RTM

10350 Richmond Avenue, Suite 300
Houston, TX 77042
281.496.0066
281.496.0220

INVOICE

Fort Bend County
301 Jackson Street
Richmond, TX 77469

October 29, 2019
Project No. 17401
Invoice No. 12 - HZ No. 3090790112
Purchase Order No. 166636


Professional Engineering Services in connection with Grand Parkway (SH 99) & Mason Road
Reference P.O. Number 166636 and 2017 Mobility Bond Program - Project No. 17401
Period of Services from July 28, 2019 through September 28, 2019

Summary		Authorized Budget	Authorized Amount Remaining	% Complete	Invoiced To Date	Previously Invoiced	Net This Invoice
Basic Services							
Phase 1 Preliminary Design	LS	\$60,480.00	\$0.00	100.00%	\$60,480.00	\$60,480.00	\$0.00
Phase 2 Final Design	LS	\$222,815.99	\$47,815.99	78.54%	\$175,000.00	\$122,548.79	\$52,451.21
Phase 3 Construction Phase Services	HR	\$26,820.00	\$26,820.00	0.00%	\$0.00	\$0.00	\$0.00
Sub-Total Basic Services		\$310,115.99	\$74,635.99	75.93%	\$235,480.00	\$183,028.79	\$52,451.21
Additional Services (LS)							
1) Route Topographic Survey	LS	\$35,280.95	\$0.00	100.00%	\$35,280.95	\$35,280.95	\$0.00
2) ROW Maps, Metes & Bounds	LS	\$60,904.40	\$6,090.44	90.00%	\$54,813.96	\$43,150.86	\$11,663.10
3) Geotechnical Investigation	LS	\$17,350.00	\$17,350.00	0.00%	\$0.00	\$0.00	\$0.00
4) Traffic Signal Warrant Study	LS	\$1,780.40	\$1,780.40	0.00%	\$0.00	\$0.00	\$0.00
5) Traffic Signal Design @ Lewisville	LS	\$25,650.00	\$7,695.00	70.00%	\$17,955.00	\$0.00	\$17,955.00
Sub-Total Additional Services		\$140,965.75	\$32,915.84	76.65%	\$108,049.91	\$78,431.81	\$29,618.10
Total Basic Services + Additional Services		\$451,081.74	\$107,551.83	76.16%	\$343,529.91	\$261,460.60	

TOTAL AMOUNT DUE THIS INVOICE

\$82,069.31

I certify that the services represented by this bill are true and correct and have been rendered in accordance with the terms of this contract.

By: 
Chaitanya Kasturi, P.E., PMP, ENV SP
Vice President

PROGRESS REPORT (Huitt-Zollars, Inc.)

FBC Project #: 17401

Project Description: Grand Parkway (SH 99) & Mason Road

Invoice Period: 07/28/19 to 09/28/19

Invoice Number: 3090790112

Activities performed this period:

Preliminary Design Phase:

1. Coordination with Utility companies
2. Coordinate with LJA
3. Continue working towards Package 2, 90% submittal
4. Work on the detention calculations

Topographic Survey:

- None

Planned Activities for next period:

- Work towards Package 2 of the project

Issues / Concerns:

- N/A