

TERRA
ASSOCIATES, INC.
CONSULTING ENGINEERS

1445 North Loop West
Suite 450
Houston, TX 77008

FORT BEND COUNTY ENGINEERING DEPARTMENT
Stacy Slawinski, County Engineer
301 Jackson Street
Richmond, TX 77469

Invoice number 30917
Date 11/15/2019

Project 0522-1801 Brandt Road - PO #166114/#17310 -
Invoice Sequence # 14

Billing Period through: October 31, 2019

Current Charges:

Professional Engineering Services	\$	49,920.74
Professional Surveying / Consulting Services	\$	0.00
Reimbursable	\$	150.00
TOTAL AMOUNT THIS INVOICE:	\$	50,070.74

OUTSTANDING INVOICES \$ 0.00

BALANCE DUE: \$ 50,070.74

Aging Summary

Invoice Number	Invoice Date	Outstanding	Current	Over 30	Over 60	Over 90	Over 120
30917	11/15/2019	50,070.74	50,070.74				
	Total	50,070.74	50,070.74	0.00	0.00	0.00	0.00

To ensure proper credit, please include Project Number and Invoice Number on your remittance.
Payment due upon Receipt of Invoice.

Invoice number 30917

Date 11/15/2019

Project: 0522-1801 Brandt Road - PO #166114/#17310 -
Invoice Sequence #

Invoice Detail by Task

Description	Contract Amount	% Billed To Date	Total Billed	Remaining Balance	Current Billed
A01 Preliminary Design Services	520,420.00	100.00	520,420.00	0.00	0.00
A02 Preliminary Design Reimbursable Expenses	8,000.00	100.00	8,000.00	0.00	0.00
A03 Right-of-Way Parcel Exhibits	15,000.00	100.00	15,000.00	0.00	0.00
C01 Final Design Services	456,750.00	90.00	411,075.00	45,675.00	45,720.74
C02 Final Design Reimbursable Expenses	10,000.00	50.00	5,000.00	5,000.00	150.00
D01 Bid & Construction Phase Services	31,610.00	0.00	0.00	31,610.00	0.00
D02 Bid & Construction Phase Reimbursable Expenses	3,500.00	0.00	0.00	3,500.00	0.00
X01 Additional ROW Parcels	36,000.00	75.00	27,000.00	9,000.00	0.00
X02 Oyster Creek Outfall Topo	5,000.00	100.00	5,000.00	0.00	0.00
X03 Jones Creek Mitigation Topo	7,000.00	100.00	7,000.00	0.00	0.00
X04 Roundabout Design	84,000.00	100.00	84,000.00	0.00	4,200.00
X05 Retaining Wall Design & UVE's	15,800.00	68.84	10,876.43	4,923.57	0.00
Total	1,193,080.00	91.64	1,093,371.43	99,708.57	50,070.74

ED

STATUS REPORT

BRANDT ROAD – FROM McCRARY ROAD TO MASON ROAD

Fort Bend Count Proj. No.: 17310
TAI Job No. 0522-1801
TBPE Registration #F-003832

Re: Status Report for October 2019

The following is a summary of the progress for the Surveying and Design of the aforementioned project:

Survey

1. Still need to get signed, sealed overall survey with signed sealed survey control sheets.

Drainage Study

1. Approved-No Objection received from FBCDD on April 26th.

Engineering

1. Submitted 95% drawings, bid items, and cost estimate to program manager for final review.
2. Sent pertinent plan and profile drawings to program manager for their coordination with the pipeline company, i.e. get their approval on the design.

Engineering work to be accomplished November 1 to November 30, 2019:

1. Submit 100% drawings and all bid docs.
2. Terra will coordinate with J&C to finalize their storm sewer crossing size.
3. Obtain FBC Engineering final approvals.
3. Commence with advertising.

Issues or problems:

1. May need some more pipeline probes.
2. Jones and Carter may change their box size crossing Brandt Road.
3. Still need the final signed, sealed survey.