

PM Approved 01-30-2020

PO 177243  
DMS  
REC 522950

AGENDA

**KAVI Consulting, Inc.**Stacy Slawinski  
Fort Bend County  
301 Jackson Street  
Richmond, Texas 77469Invoice Date: 28-Jan-20  
Invoice Period: 10/5/2019 to 1/28/2020  
Invoice Number: 2020-03  
Invoice Sequence: 4

Project Name: Sugarland-Howell @ WKBID Trail Connection, 13218x, Fort Bend County-Precinct 2

**PO Number: 177243**

Description of Work	Total Contract Amounts	Percent Complete	Amounts Earned to Date	Previously Invoiced	Current Invoice Amounts	Remaining Balance
Phase I (KAVI)	14,997.00	100%	14997.00	14997.00	0.00	0.00
Design Phase (KAVI)	33,043.00	95%	31390.85	23130.10	8260.75	1652.15
Bid & Constructiion Phase (KAVI)	6,067.00	0%	-	-	-	6067.00
Topographic Survey (IDS)	4,000.00	100%	4000.00	4000.00	-	0.00
ROW Maps 2 Parcels	4,000.00	50%	2000.00	2000.00	-	2000.00
Total Management & Engineering Fees	62,107.00	84.4%	52387.85	44127.10	8260.75	9719.15

**Total Amount Due this Invoice****8,260.75**

## Kavi Consulting, Inc.

---

**Summary of Work**  
**From October 5, 2019 to January 28, 2020**  
**Report Date: January 28, 2020**

**Project: Sugarland-Howell @WKBID Trail Connection, 13218x**

Tasks for this invoice period:

95% Design Completed and submitted

Cost Estimate prepared and submitted

Submitted Sign and Sealed ROW maps and Metes and Bounds



Sincerely,  
Vijaya Rapolu, P.E.  
Kavi Consulting, Inc.

1011 Highway 6S, # 307  
Houston TX-77077  
Ph: 281.772.9643  
E-Mail: [rapolu.vijaya@gmail.com](mailto:rapolu.vijaya@gmail.com)