

PO 165855
DMS
REC 522492

AGENDA

KAM



13430 Northwest Freeway, Suite 700, Houston, Texas 77040
 t 713.462.3178 | idseg.com

Fort Bend County
 ENGInvoices@fortbendcountytx.gov

December 26, 2019
 Project No: 057000700
 Invoice No: **16-0149765**

c/o Binkley & Barfield, Inc.
 KMineo@binkleybarfield.com
 Vpappas@binkleybarfield.com

PO 165855 dated 5/22/2018 Ransom Road.
 Mobility Bond Project No **17103**
 Precinct 1. Fund: 2017 Mobility Bonds

Professional Services from November 26, 2019 through December 25, 2019

	Proposed Fee	% Complete	Total Amt Complete	Previously Invoiced	This Invoice
Design, Project Management, & Coordination	219,807.00	70.56%	155,106.27	144,857.82	10,248.45
Drainage Impact Analysis & Drainage Design	57,590.00	90.00%	51,831.00	51,831.00	0.00
Geotechnical Engineering Svcs/Paradigm	20,200.00	100.00%	20,200.00	20,200.00	0.00
Surveying Services/Civil Corp	42,933.00	71.78%	30,817.06	30,817.06	0.00
Bid & Construction Phase Services	17,808.00	Hourly	0.00	0.00	0.00
Add Services					
Roadway Alternative Evaluation	16,020.00	Hourly	16,020.00	16,020.00	0.00
Total	374,358.00		273,974.33	263,725.88	10,248.45
Total this Invoice				\$10,248.45	

Include Progress Report.

Account Recap	
PO Amount	\$ 374,358.00
Total Complete	\$ 273,974.33
Previously Invoiced	\$ 263,725.88
This Invoice	\$ 10,248.45
Remainder	\$ 100,383.67



MONTHLY PROGRESS REPORT

Ransom Road - FBC 2017 Mobility Bond Project No 17103

For Professional Services from November 26, 2019 to December 25, 2019

Date of Report: January 27, 2020

ROADWAY ALTERNATIVE EVALUATION

Activities this period:

- None. This task has been completed.

Activities anticipated next period:

- None. This task has been completed.

Outstanding issues:

- No current issues

DESIGN, PROJECT MANAGEMENT & COORDINATION

Activities this period:

- Continued revisions to plans in accordance with 70% comments.
- Continued responses to Comment Resolution Spreadsheet.
- Updated quantities and CCE.
- Updated spec list.
- Updated Utility Conflict List.
- Submittal of 95% Plans.

Activities anticipated next period:

- Address and further comments from reviewers.
- Update CCEs, Specs, Utilities.
- Prepare 100% plans.

Outstanding issues:

- No current issues.

DRAINAGE IMPACT ANALYSIS & DRAINAGE DESIGN

Activities this period:

- Updated HGL on plans.

Activities anticipated next period:

- No activities anticipated.

Outstanding issues:

- No current issues

GEOTECHNICAL ENGINEERING SERVICES

Activities this period:

- None

Activities anticipated next period:



- No planned activities.

Outstanding issues:

- No current issues

SURVEYING SERVICES

Activities this period:

- None.

Activities anticipated next period:

- Survey Control Sheets.

Outstanding issues:

- No current issues

BID & CONSTRUCTION PHASE SERVICES

Activities this period:

- None this period

Activities anticipated next period:

- No activities planned

Outstanding issues:

- No current issues