

**PO 165855
DMS
REC525013**

AGENDA



Fort Bend County
ENGINvoices@fortbendcountytx.gov

January 26, 2020
Project No: 057000700
Invoice No: 17-0149926

c/o Binkley & Barfield, Inc.
KMineo@binkleybarfield.com
Vpappas@binkleybarfield.com

PO 165855 dated 5/22/2018 Ransom Road.
Mobility Bond Project No **17103**
Precinct 1. Fund: 2017 Mobility Bonds

Professional Services from December 26, 2019 through January 25, 2020

	Proposed Fee	% Complete	Total Amt Complete	Previously Invoiced	This Invoice
Design, Project Management, & Coordination	219,807.00	78.17%	171,826.73	155,106.27	16,720.46
Drainage Impact Analysis & Drainage Design	57,590.00	90.00%	51,831.00	51,831.00	0.00
Geotechnical Engineering Svcs/Paradigm	20,200.00	100.00%	20,200.00	20,200.00	0.00
Surveying Services/Civil Corp	42,933.00	71.78%	30,817.06	30,817.06	0.00
Bid & Construction Phase Services	17,808.00	Hourly	0.00	0.00	0.00
Add Services					
Roadway Alternative Evaluation	16,020.00	Hourly	16,020.00	16,020.00	0.00
Total	374,358.00		290,694.79	273,974.33	16,720.46
Total this Invoice				\$16,720.46	

Include Progress Report.

Account Recap

PO Amount	\$ 374,358.00
Total Complete	\$ 290,694.79
Previously Invoiced	\$ 273,974.33
This Invoice	\$ 16,720.46
Remainder	\$ 83,663.21



MONTHLY PROGRESS REPORT

Ransom Road - FBC 2017 Mobility Bond Project No 17103

For Professional Services from December 26, 2019 to January 25, 2020

Date of Report: February 11, 2020

ROADWAY ALTERNATIVE EVALUATION

Activities this period:

- None

Activities anticipated next period:

- None

Outstanding issues:

- No current issues

DESIGN, PROJECT MANAGEMENT & COORDINATION

Activities this period:

- Completed Comment Resolution Spreadsheet
- Updated 95% quantities and CCE.
- Updated 95% spec list
- Completed 95% plans
- Submitted 95% plans, CCE, Spec list, and Utility Matrix

Activities anticipated next period:

- Address 95% comments from reviewers
- Update CCEs, Specs, Utilities
- Prepare 100% plans

Outstanding issues:

- No current issues

DRAINAGE IMPACT ANALYSIS & DRAINAGE DESIGN

Activities this period:

- None

Activities anticipated next period:

- None

Outstanding issues:

- No current issues

GEOTECHNICAL ENGINEERING SERVICES

Activities this period:

- None

Activities anticipated next period:

- No planned activities



Outstanding issues:

- No current issues

SURVEYING SERVICES

Activities this period:

- None

Activities anticipated next period:

- Sign Survey Control Sheets

Outstanding issues:

- No current issues

BID & CONSTRUCTION PHASE SERVICES

Activities this period:

- None this period

Activities anticipated next period:

- No activities planned

Outstanding issues:

- No current issues