



Fort Bend County Engineering Department  
301 Jackson Street  
Richmond, TX 77469

Invoice Date: 1/31/2020  
Invoice No.: 9107  
Project No.: 12607.25

Attention: Mr. Richard W. Stolleis, P.E.

Project Name: Greenbusch Road Improvements (Project No. 13312)  
PO No.: 138400

Services Performed: August 1, 2019 through January 31, 2020

**TOTAL AMOUNT DUE THIS INVOICE: \$ 27,726.75**

	Contract Amount	Percent Complete	Amount Complete	Previously Invoiced	Amount Remaining	Current Invoice
Preliminary Design	\$ 121,397.00	100.00%	\$ 121,397.00	\$ 121,397.00	\$ -	
Final Design	\$ 519,513.75	94.58%	\$ 491,357.50	\$ 463,630.75	\$ 28,156.25	\$ 27,726.75
Scope Change	\$ 14,740.00	100.00%	\$ 14,740.00	\$ 14,740.00	\$ -	
Bid & Construction	\$ 37,000.00	12.00%	\$ 4,440.00	\$ 4,440.00	\$ 32,560.00	
Survey	\$ 119,775.00	100.00%	\$ 119,775.00	\$ 119,775.00	\$ -	
ROW Maps	\$ 64,905.00	78.43%	\$ 50,905.00	\$ 50,905.00	\$ 14,000.00	
Geotech	\$ 19,800.00	100.00%	\$ 19,800.00	\$ 19,800.00	\$ -	
<b>Total</b>	<b>\$ 897,130.75</b>	<b>91.67%</b>	<b>\$ 822,414.50</b>	<b>\$ 794,687.75</b>	<b>\$ 74,716.25</b>	<b>\$ 27,726.75</b>

**Progress Report:**

Aguirre & Fields & Subs working toward signed and sealed drawings. Aguirre & Fields is working on the revision of the detailed design including the profile, design of intersections, location of ADA ramps, location of the sewer in plan and profile, final bridge design with details and standards, and recalculating quantities and cost estimate.

ED



## FORT BEND MOBILITY PROGRAM

### PROJECT STATUS REPORT

**PROJECT:** Greenbusch Road Paving and Drainage Improvements

From Gaston Rd to Westheimer Pkwy

**CONSULTANT:** AGUIRRE & FIEDLS LP

**PROJECT PHASE:** Final Design

**CONTRACT OR PROJECT NO.** P.O. Number 138400

**DATE:** Feb 13, 2020

AFLP & Subs working toward signed and sealed drawings. AFLP is working on the revision of the detailed design including the profile, design of intersections, location of ADA ramps, location of the sewer in plan and profile, final bridge design with details and standards, and recalculating quantities and cost estimate.

#### ACTIVITIES ACHIEVED:

12/22/19	Review and address 95% comments
01/03/20	Revise Drainage plans
01/14/20	Revise Outfall structures
01/21/20	Review and revise TCP plans
02/03/20	100% Paper plans under QAQC
02/07/20	Revises TCP plans submitted to TEDSI

#### PLANNED ACTIVITIES FOR NEXT PERIOD:

- Submit 100% signed and sealed plan set to FBC.
- Submit 100% bid documents to FBC.

#### OUTSTANDING ITEMS, NEEDS OR CONCERNS:

Verify pipeline information.

#### SCHEDULE UPDATE:

None at this time.

02/13/2020



Page 1