

**PO 165852**  
**DMS**  
**REC 528654**

**AGENDA**



10350 Richmond Avenue, Suite 300  
 Houston, TX 77042  
 281.496.0066  
 281.496.0220

INVOICE

Fort Bend County  
 301 Jackson Street  
 Richmond, TX 77469

January 30, 2020  
 Project No. 17208  
 Invoice No. 13R2 - HZ No. 3095000113R2  
 Purchase Order No. 165852

Professional Engineering Services in connection with Old Richmond Road  
 Reference P.O. Number 165852 and 2017 Mobility Bond Program - Project No. 17208  
 Period of Services from June 2, 2019 through December 28, 2019

Summary		Authorized Budget	Authorized Amount Remaining	% Complete	Invoiced To Date	Previously Invoiced	Net This Invoice
<b>Basic Services</b>							
Phase 1 Preliminary Design	LS	\$70,000.00	\$0.00	100.00%	\$70,000.00	\$70,000.00	\$0.00
Phase 2 Final Design	LS	\$215,584.50	\$6,467.53	97.00%	\$209,116.97	\$194,031.67	\$15,085.30
Phase 3 Construction Phase Services	HR	\$25,000.00	\$25,000.00	0.00%	\$0.00	\$0.00	\$0.00
Sub-Total Basic Services		\$310,584.50	\$31,467.53	89.87%	\$279,116.97	\$264,031.67	\$15,085.30
<b>Additional Services (LS)</b>							
1) Route Topographic Survey	LS	\$48,635.00	\$0.00	100.00%	\$48,635.00	\$48,635.00	\$0.00
2) Proposed ROW Maps, M&B	LS	\$8,560.00	\$0.00	100.00%	\$8,560.00	\$8,560.00	\$0.00
3) Geotechnical Investigation	LS	\$31,813.50	\$0.00	100.00%	\$31,813.50	\$31,813.50	\$0.00
4) Baseline Staking/Control Points	LS	\$4,070.00	\$4,070.00	0.00%	\$0.00	\$0.00	\$0.00
Sub-Total Additional Services		\$93,078.50	\$4,070.00	95.63%	\$89,008.50	\$89,008.50	\$0.00
Total Basic Services + Additional Services		\$403,663.00	\$35,537.53	91.20%	\$368,125.47	\$353,040.17	
Unauthorized Contingency		\$0.00	\$0.00		\$0.00	\$0.00	
Total Contract		\$403,663.00	\$35,537.53	91.20%	\$368,125.47	\$353,040.17	
<b>TOTAL AMOUNT DUE THIS INVOICE</b>							<b>\$15,085.30</b>

I certify that the services represented by this bill are true and correct and have been rendered in accordance with the terms of this contract.

By: \_\_\_\_\_  
 Chaitanya Kasturi, P.E., PMP, ENV SP  
 Vice President



HUITT-ZOLLARS, INC. • 10350 Richmond Avenue • Suite 300 • Houston, TX 77042 • 281.496.0066 phone • 281.496.0220 fax • huitt-zollars.com

## PROGRESS REPORT (Huitt-Zollars, Inc.)

**FBC Project #:** 17208

**Project Description:** Old Richmond Rd from Sugarland-Howell Road to Belknap Road

**Invoice Period:** 06/02/19 to 12/28/19

**Invoice Number:** 3095000113R2

---

### Activities performed this period:

#### **Design Phase:**

1. Continue coordination with Utility companies, PMC and adjoining project
2. Analyzed the changes to the detention pond outfall due to wetlands
3. Address 95% comments and work towards the 100% final submittal
4. Coordinate with the PMC and adjoining projects
5. Submitted final construction plans along with cost estimate, specifications and summary of work
6. Resubmitted the final plans with changes at the beginning of the project on Nov.
7. Coordination with HR Green
8. Resubmitted the plans with the profile changes from HR Green incorporated.

#### Topographic Survey:

- Complete

#### Planned Activities for next period:

- None

#### Issues / Concerns:

- N/A

huitt-zollars.com • ARIZONA • CALIFORNIA • COLORADO • NEW MEXICO • TEXAS • WASHINGTON